

ck 2044



BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register Structure Inventory Data Form BRIDGES

STRUCTURAL DETAILS			
Number of Spans: <u>1</u>		Needle Beams? ☐ Yes ☒ No	
Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20] <u>24.2m</u>	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <u>26.8m</u>	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☐ Log Stringer ☐ Rail Car ☒ Steel I-Beam ☐ Timber-Treated Stringers </div> <div style="width: 50%;"> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Other ☐ Steel Box Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Untreated Stringers </div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Removable ☐ Other ☐ Steel Free ☐ Timber-Treated Panels ☐ Timber-Untreated Panels		☐ Concrete Composite ☐ Gravel ☐ Steel ☐ Timber-Treated ☒ Timber-Untreated	*Deck Width (metres): <u>4.3</u>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ N/A ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pat		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pat	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either longlat or UTM - not both)			
Site #	CK2044			Structure #	CK2044		
FSR Name	Chichalis-Murray Creek			User km	0.01	Project File ID	8241
Longitude: (ddd / mm / ss.s)	121 59 59.7			OR	UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s)	49 28 28.3						
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.							
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)					
Alignment	E <u>G</u> F <u>P</u>	Good Woods Appr. Poor Camp Approach: on a sharp corner to bridge.					
Bridge Ahead Signs Missing	0 1 <u>2</u>						
Brushing Required	Yes No	Minor Brushy Required					
Delineator Missing Left	0 1 <u>2</u>						
Delineator Missing Right	0 <u>1</u> <u>2</u>	Remaining delineator damaged.					
Fender Condition	E <u>G</u> <u>F</u> P None	Missing Camp O/S, wood side V/S					
Posted Load Rating (tonnes)		Missing sign					
Road Surface	E <u>G</u> <u>F</u> P	Minor Potholes on camp approach					
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Log/Timber Cribs	E G F P <u>N/A</u>						
Tie-backs	E G F P <u>N/A</u>						
Bin Wall	E G F P <u>N/A</u>						
Precast Concrete	E G F P <u>N/A</u>						
Caps or Sills	E <u>G</u> F P						
Piles or Posts	E <u>G</u> F P N/A	Pipe risers on precast spread footings					
Ballast Wall	E <u>G</u> F P	Precast concrete					
Wing Wall	E G F P <u>N/A</u>						
Bracing	E <u>G</u> F P N/A	Some rust.					
Hardware	E <u>G</u> F P N/A						
Fill	E <u>G</u> <u>F</u> P	V/S wood side scumming. Boulder keeping fill in place. A/S Camp Site Scumming.					
Riprap	E <u>G</u> <u>F</u> P N/A	rip rap on wood scumming					
Bearings	E <u>G</u> F P	Rubber Bearing Pads					
Corrosion Protection	E G <u>F</u> P N/A	Starting to peel away					
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)							
Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Running Surface	E G F <u>P</u>	Damaged + Rotten Running Surface					
Running Planks	E G F <u>P</u> N/A	Replace V/S + O/S Running Planks 3" untreated					
Sub-deck	E G F <u>P</u> N/A	Rotten Timber 4" untreated.					
Ties	E G F <u>P</u> N/A	SS/RO Ties are partially or fully rotten. Frailly bodies present on cross ties					
Nails	E G <u>F</u> P N/A	Rusty + Loose					
Deck to Girder Bolts	E G <u>F</u> P N/A						
Concrete Deck	E G F P <u>N/A</u>						
Grout Pockets	E G F P <u>N/A</u>						
Deck Joints	E G F P <u>N/A</u>						
Anti-skid Surface	E G F P <u>N/A</u>						
Gravel Surface	E G F P <u>N/A</u>						
Curb Rail/Blocks/Posts	E G <u>F</u> P	timber untreated					
Handrails/Walkouts	E G F P <u>N/A</u>						
Hardware	E G <u>F</u> P N/A						
Overall Deck Condition	E G F <u>P</u>	See note about cross ties, running surface + sub surface.					

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site #	CK2044		
Structure #	CK2044		
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G F P	Rusty	
Diaphragms	E G F P N/A		
Bracing	E G F P N/A		
Under-trussing	E G F P N/A		
Hardware	E G F P N/A		
Cracks/Checks in Glulam Girders	E G F P N/A		
Concrete	E G F P N/A		
Shear Connectors	E G F P N/A		
Grout Pockets	E G F P N/A		
CHANNEL			
Est. Present Water Level Depth (m)	0.4	Est. Present Water Level Width (m) 13.6	
		Est. High Water Level Clearance (m) 2.2	
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour? Yes No	
Ice?	Yes No	Debris? Yes No	
		Aggradation? Yes No	
Comments			
REPAIRS (H = High, M = Medium, L = Low)			
#	Priority (circle)	Estimate (\$)	Description
1	H M L		Cross ties + running surface needs to be replaced!
2	H M L		
3	H M L		
ITEMS TO MONITOR			
#	Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	comp. to wood		Damaged sub deck
	1/15		Damaged sub deck cross ties
	2/15		Entire body on cassette
	tie 4 + 5		Damaged cross tie
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked?	P Eng Inspection Required? Yes No	Date of Inspection (yyyy/mm/dd)	
Yes No		2009-10-06	
Inspection Company Name	Inspector's Name (print)	Inspector's Signature	
ForSite Engineering & Construction LTD.	Ali Sadeghi		
Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes):	Date of Next Inspection		
L45			
Reviewer Company Name	Reviewed by - PEng's Name (print)	Reviewed by - PEng's Signature	Date Reviewed (yyyy/mm/dd)
	L. Stevanovic	Digitally signed by L. Stevanovic Date: 2010.01.13 13:29:36 -08'00'	
Comments			
Restricted to 5t due to rotten deck and cross ties.			

CAMP = RIGHT
WOODS = LEFTCamp Abut
Wood Abut
From O/S
DAM. Running S/E.
CAMP ABUT