

(H)

ACTIVE

Sep 6



BC Ministry of
Forests and Range

Corporate Bridge Register (CBR)

Structure Inventory Data Form "BRIDGES"

Page 1 of 2

GENERAL	
*Structure #	*Site #: CK 2351
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: UZTLIVS- STOFO770 EAST	Kilometres: 3.5
*Project File ID#: 7972	*Br. 05
Built For: ☐ BC Timber Sales ☐ Other Commercial Users ☐ Road Use Permit Holder	☐ Operations Division ☐ Road Permit Holder
*Source: ☐ Inherited: Found Structure ☐ Inherited: Non-Status Road ☐ Inherited: Reallocation ☐ New Structure ☐ Replacement Structure	☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Transfers from Other Ministries
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, end to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Corporate Bridge Register (CBR)
Structure Inventory Data Form "BRIDGES"

Page 2 of 2

152351

STRUCTURAL DETAILS	
Number of Spans: 1	Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20] 14.5
Number of Piers: —	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No Portable Superstructure Status: ☐ Installed ☐ Storage
Portable Superstructure Storage Location:	
*Bridge Length (metres): 14.5	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☒ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Steel Box Beam ☐ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers
*Deck Type: ☒ Concrete ☐ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels	*Deck Width (metres): 4.9
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☒ Concrete ☐ Gravel ☐ Not Available ☐ Timber Planks	
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad
Comments:	



Routine Condition Bridge Inspection Form

(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK-2351</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID#
*Structure #:			*Br. <u>MS</u>
*FSR Name: <u>UTLUJ - STOFMO</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>3.5</u>	User km:
Longitude: (ddd / mm / ss.s) <u>121 21 00.7</u>	<u>OR</u>	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>49 53 20.7</u>	<u>OR</u>	UTM Zone	
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E ☒ G ☐ F ☐ P ☐ UR		
Bridge Ahead Signs Missing	0 ☐ 1 ☒ 2		
Brushing Required	Yes ☐ No ☒		
Declinator Missing Left	0 ☐ 1 ☒ 2		
Declinator Missing Right	0 ☐ 1 ☒ 2		
Fender Condition	E ☐ G ☐ F ☐ P ☒ None ☐ UR	ROTEN LOG.	
Posted Load Rating	(tonnes) or <u>None</u>	NAT POSTED.	
Road Surface	E ☒ G ☐ F ☐ P ☐ UR	SINGLE PATCHES.	
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Cribbs	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Tie-backs	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Bin Wall	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Concrete (cast in place; lock block, precast)	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR	PRECAST CAPS	
Caps or Sills	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR	PRECAST CONCR. CAPS.	
Piles or Posts	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR	PIPEREELS	
Ballast Wall	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR	PRECAST CONCR.	
Wing Wall	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Bracing	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Hardware	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR		
Fill	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR		
Riprap	E ☐ G ☐ F ☒ P ☐ N/A ☐ UR	CONCR. RIPRAP	
Bearings	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR		
Corrosion Protection	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR		
Span 1 of 1 (spans are numbered consecutively starting from the left abutment)			
Use "Additional Spans" Sheet for Multiple Spans			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface (N/A if running surface is gravel or timber planks)	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR		
Running Planks	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Sub-deck	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Ties	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Nails	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Deck to Girder Bolts	E ☐ G ☐ F ☐ P ☐ N/A ☐ UR		
Concrete Deck	E ☒ G ☐ F ☐ P ☐ N/A ☐ UR	1, X CONCRETE SLABS.	
Grout Pockets	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Deck Joints	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Steel Deck Plate	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Gravel Surface	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Gravel Deck Depth	(metres or <u>N/A</u>)		
Curb Rail/Blocks/Posts	E ☐ G ☐ F ☒ P ☐ UR	ROTEN TIMBER PLKS.	
Handrails/Walkroute	E ☐ G ☐ F ☐ P ☒ N/A ☐ UR		
Hardware	E ☐ G ☐ F ☒ P ☐ N/A ☐ UR	LOOSE RAILS.	
Overall Deck Condition	E ☒ G ☐ F ☐ P ☐ UR		

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION											
*Site #: CK-2351					*Structure #:						
SUPERSTRUCTURE											
Item	Present Condition (circle)			Comments (a comment is mandatory if condition "Poor" is selected)							
Girders	E	G	F	P	UR	6x CONCRETE SLAB GIRDERS					
Diaphragms	E	G	F	P	N/A	UR					
Bracing	E	G	F	P	N/A	UR					
Under-trussing	E	G	F	P	N/A	UR					
Hardware	E	G	F	P	N/A	UR					
Welded / Crouted Shear Connectors	E	G	F	P	N/A	UR	SHEAR PLATES.				
Stream CHANNEL											
*Est. Present Water Level Depth 0.3 (m)			*Est. Present Water Level Depth 1.3 (m)			*Est. Present Water Level Oupph 1.2 (m)					
HAZARDS (circle yes or no for each item))											
High Water?	Yes	(No)	Scour?	Yes	(No)	Ice?	Yes	(No)	Aggradation?	Yes	(No)
Comments											
REPAIRS:											
Repair Item #	*Priority (circle)		☐ Recommended		☐ Not required (H = High, M = Medium, L = Low)						
1	(H)	M	L	*Estimate (\$)							
2	H	M	L	REPLACE RAILS WITH INDUSTRIAL							
3	H	M	L								
*Monitoring Status: ☐ Recommended ☐ Not required											
Monitor Item #	*Monitor Description										
1											
2											
PHOTO LOG											
Photo #	Description			Photo #			Description				
	RIGHT TO LEFT						RIGHT ABUT.				
	LEFT TO RIGHT						LEFT ABUT.				
	UNDERNEATH						UNDERNEATH				
	DRAINAGE						DRAINAGE				
INSPECTOR TO COMPLETE THIS SECTION											
As-built Drawings Checked?			P Eng Inspection Required?			Yes (No)					
Yes (No)			Yes (No)			Inspector's Estimate of Full Log Haul Traffic Replacement Date (year):					
2010-09-06						(PENG to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on enclosure decal screen in CDR)					
*Date of inspection (yyyy/mm/dd)			*Inspection Company Name			*Inspector's Name (print)			Inspector's Signature		
2010-09-06			Onsite Engineering Ltd			Ali Sadeghi					
Inspector's Comments											
PROFESSIONAL ENGINEER (PENG) TO COMPLETE THIS SECTION											
Current Load Rating GW (tonnet):			68			Date of Next Planned Inspection (yyyy/mm/dd)			2013/09/01		
(PENG to update structure details screen in CDR as necessary)											
Reviewer Company Name			Reviewed by - PEng's Name (print)			Reviewed by - PEng's Signature			Date Reviewed (yyyy/mm/dd)		
MNR			G. Dohm						2010/12/09		
PEng Reviewer's Comments											

* Denotes Mandatory Information for Corporate Bridge Register



CK2351 Left to right



CK2351 Right to left



CK2351 From upstream



CK2351 From downstream



CK2351 Right abutment



CK2351 Left abutment



CK2351 Underneath



CK2351 Damaged rail