



BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR)
Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure # CK 2263	*Site #: CK 2263
*Type/Class: ☐ Permanent Bridge ☐ Temporary Bridge	Crossing Name: SIDE CREEK
*Forest District: CHILLWACK	Management Area:
*Forest Service Road: STAVE RIVER	Kilometres: 11.4
*Project File ID#: 8013	*Br. 01
Built For: ☐ BC Timber Sales ☐ Other Commercial Users ☐ Road Use Permit Holder	☐ Operations Division ☐ Road Permit Holder
*Source: ☐ Inherited: Found Structure ☐ Inherited: Non-Status Road ☐ Inherited: Reallocation ☐ New Structure ☐ Replacement Structure	☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Transfers from Other Ministries
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS <i>CK-2263</i>		
Number of Spans: <i>1</i>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <i>11.4</i>	
Number of Piers: <i>—</i>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad	
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☐ No	Portable Superstructure Status: ☐ Installed ☐ Storage
Portable Superstructure Storage Location:		
*Bridge Length (metres): <i>11.4</i>	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☐ Concrete Slab Girders ☐ Glulam Girder ☒ Log Stringer ☐ Steel Box Beam ☐ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers	
*Deck Type: ☐ Concrete ☐ Concrete Composite ☒ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels		*Deck Width (metres): <i>5.6</i>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☒ Gravel ☐ Not Available ☐ Timber Planks		
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad
Comments:		

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below – not both)

*Site #: CK2263	*Crossing Name: SIDE CRK	*Type/Class: ☐ Major Culvert ☒ Woodbox/Log Culvert	*Project File ID# 8013
*Structure #: CK2263			*Br. 01
*FSR Name: STAVE RIVER	*Forest District: CHILLIWACK	*Kilometres: 11.4	Usar km: 11.4
Longitude: (ddd / mm / ss.s)	OR	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s)			UTM Northing

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E (G) F P UR	
Bridge Ahead Signs Missing	0 1 (2)	
Brushing Required	Yes (No)	
Delineator Missing Left	(0) 1 2	
Delineator Missing Right	(0) 1 2	
Fender Condition	E G F P (None) UR	
Posted Load Rating	(tonnes) or (None)	Not post
Road Surface	E (G) F P UR	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribs	E G F (P) N/A UR	3X CRIB on left abut. top log has a large horizontal fracture starting from mid tie back up toward U/S.
Tie-backs	E G (F) P N/A UR	→ 3X
Bin Wall	E G F P N/A UR	
Concrete (cast in place; lock blocks, precast)	E G F P (N/A) UR	
Caps or Sills	E G F P (N/A) UR	
Piles or Posts	E G F P (N/A) UR	
Ballast Wall	E G F P (N/A) UR	Cont. Spc
Wing Wall	E G F P N/A UR	
Bracing	E G F P (N/A) UR	
Hardware	E G (F) P N/A UR	clb locked at ends loose.
Fill	E (G) F P N/A UR	
Riprap	E G F P (N/A) UR	likely no rip rap
Bearings	E G F (P) N/A UR	Due to left abut crib.
Corrosion Protection	E G F P (N/A) UR	

Span 1 of 1 (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G F P (N/A) UR	
Running Planks	E G F P (N/A) UR	
Sub-deck	E G F P (N/A) UR	
Ties	E G F P (N/A) UR	
Nails	E G F P (N/A) UR	
Deck to Girder Bolts	E G F P (N/A) UR	
Concrete Deck	E G F P (N/A) UR	
Grout Pockets	E G F P (N/A) UR	
Deck Joints	E G F P (N/A) UR	
Steel Deck Plate	E G F P (N/A) UR	
Gravel Surface	E G F P N/A UR	
Gravel Deck Depth	0.6 metres or N/A	
Curb Rail/Blocks/Posts	E G F (P) UR	no fenders
Handrails/Walkouts	E G F P (N/A) UR	
Hardware	E G F P (N/A) UR	
Overall Deck Condition	E G (F) P UR	

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)

GENERAL INFORMATION												
*Site #: CK 2263					*Structure #: CK 2263							
SUPERSTRUCTURE (stringers numbered from upstream side of bridge)												
Item		Present Condition (circle)			Comments (a comment is mandatory if condition "Poor" is selected)							
Log Curbs		E G F P UR			no curbs							
Needle Beams and Shims		E G F P N/A UR			no needle beams							
Stringer #	Wood Species	Peel? (circle)	Diameter (mm) or Width x Depth (mm x mm)	Rot Depth Bottom (mm)	Rot Depth Side (mm)	Rot Depth Top (mm)	Comments					
1		Y N					Can not assess stringers at bearing point due to weather down					
2		Y N										
3		Y N										
4		Y N										
5		Y N										
6		Y N										
7		Y N										
8		Y N										
9		Y N										
10		Y N										
Stream CHANNEL												
*Est. Present Water Level Depth 0.6 (m)			*Est. Present Water Level Width 5 (m)			*Est. High Water Level Clearance 0.4 (m)						
HAZARDS (circle yes or no for each item)												
High Water?		Yes No	Scour?		Yes No	Ice?		Yes No	Debris?	Yes No	Aggradation?	Yes No
Comments										Washed debris from beaver dam.		
REPAIRS:										☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)		
Repair Item #	Priority (circle)	*Estimate (\$)		*Repair Description								
1	H M L			Install curb logs.								
2	H M L			clear inlet so stringers can be assessed.								
3	H M L											
*Monitoring Status: ☐ Recommended ☐ Not required												
Monitor Item #	*Monitor Description											
1	left curb for settling.											
2												
PHOTO LOG												
Photo #	Description				Photo #	Description						
	R to L					left curb						
	L to R					curb settling						
	from D/S					from U/S						
	debris					beaver dam						
INSPECTOR TO COMPLETE THIS SECTION												
As-built Drawings Checked?		P Eng Inspection Required? Yes No		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2013 (PEng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR as necessary)								
Yes No												
*Date of Inspection (yyyy/mm/dd)		*Inspection Company Name		*Inspector's Name (print)		Inspector's Signature						
2012-08-23		Orta Eng. Ltd.		T.W. MILLER								
Inspector's Comments												
It appears the structure has had some work done since 1991. More fill added to the left curb.												
PROFESSIONAL ENGINEER TO COMPLETE THIS SECTION												
Current Load Rating GVW (tonnes):		TBD		Date of Next PEng Inspection (yyyy/mm/dd)		2013/09/30						
(PEng to update structure details screen in CBR as necessary)				C. BRITISH								
Reviewer Company Name		Reviewed by - PEng's Name (print)		Reviewed by - PEng's Signature		Date Reviewed (yyyy/mm/dd)						
MoF		T. Miller				Feb 4, 2013						
PEng Reviewer's Comments												
Clean debris from under the structure and assess log stringers for an updated load rating.												

* Denotes Mandatory Information for Corporate Bridge Register

FS1337A HEG Oct. 18, 2010



CK2263 Left Abutment



CK2263 Beaver dam



CK2263 Right Abutment



CK2263 From Downstream



CK2263 Crib settling (2)



CK2263 Crib settling (3)



CK2263 Right to Left



CK2263 Crib settling (1)



CK2263 Left to Right



CK2263 From Upstream