



# BC Ministry of Forests and Range

## Log Stringer Bridge Inspection Report

Page 1 of 3

Date Printed: 2013/11/05

User Id: IDIR\TYSMILLE

Database: PROD

Report Id: CBR001B

|                        |                                                     |              |             |                          |                               |                       |            |
|------------------------|-----------------------------------------------------|--------------|-------------|--------------------------|-------------------------------|-----------------------|------------|
| Structure #:           | CK-2300                                             | Site #:      | CK-2300     | Road Name:               | UZTLIUS CREEK                 | Inspection Date:      | 2013/10/11 |
| KM:                    | 30.80                                               | User km:     | 13.40       | Crossing Name:           | not known                     | Next Inspection Date: | 2014/10/11 |
| Project File ID #:     | 7972                                                | Br.          | 01          | Forest District:         | Chilliwack Forest District    |                       |            |
| Deck Type:             | Timber - Untreated                                  |              |             | Running Surface:         | Timber Planks                 |                       |            |
| Superstructure         | Steel I-beam                                        |              |             | Abutments (Left/Right):  | Crib, Log or Untreated Timber |                       |            |
| Total Length (metres): | 12.2                                                | # Spans:     | 1           | Span Length(s) (metres): | 0                             |                       |            |
| UTM Zone:              | 10                                                  | UTM Easting: | 627294      | UTM Northing:            | 5523939                       |                       |            |
| Inspector Name:        | T. Miller                                           |              | Year Built: | 1999                     |                               |                       |            |
| Access:                | Updated by M.Kirk, Onsite Engineering Ltd, Feb 2011 |              |             |                          |                               |                       |            |

### ABUTMENTS

|                   |                |                                                                                |
|-------------------|----------------|--------------------------------------------------------------------------------|
| Bearings          | Fair           | log sills sit approx 2 meters behind crib on left and 3 meters behind on right |
| Bracing           | Not Applicable |                                                                                |
| Ballast Wall      | Poor           | non existent for steel girders                                                 |
| Caps or Sills     | Fair           | log sills for steel girders                                                    |
| Fill              | Poor           | failing at approaches due to lack of ballast wall                              |
| Hardware          | Not Applicable |                                                                                |
| Log/Timber Cribbs | Fair           |                                                                                |
| Piles or Posts    | Not Applicable |                                                                                |
| Riprap            | Poor           | none in front of crib                                                          |
| Tie-backs         | Poor           | rotting                                                                        |
| Wing Wall         | Not Applicable |                                                                                |

### APPROACHES

|                            |      |                   |
|----------------------------|------|-------------------|
| Alignment                  | Fair | HC right approach |
| Bridge Ahead Signs Missing | 2    |                   |
| Brushing Required          | No   |                   |
| Delineator Missing Left    | 2    |                   |
| Delineator Missing Right   | 1    |                   |
| Fender Condition           | None |                   |
| Posted Load Rating         | not  | not posted        |
| Road Surface               | Fair |                   |

### DECK

#### Span 1

|                        |      |                                 |
|------------------------|------|---------------------------------|
| Curb Rail/Blocks/Posts | Poor | damaged D/S right, steel risers |
| Deck to Girder Bolts   | Fair | lag bolted                      |



# BC Ministry of Forests and Range

## Log Stringer Bridge Inspection Report

Page 2 of 3  
Date Printed: 2013/11/05  
User Id: IDIR\TYSMILLE  
Database: PROD  
Report Id: CBR001B

|                                 |                                                         |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
|---------------------------------|---------------------------------------------------------|----------------------------------------------------------------------------------------|----------|------------|----------------------------------------------------------|------------------|----------------------------------------------------|----|-------------------------|----|--------------|--|
| Structure #:                    | CK-2300                                                 | Site #:                                                                                | CK-2300  | Road Name: | UZTLIUS CREEK                                            | Inspection Date: | 2013/10/11                                         |    |                         |    |              |  |
| Hardware                        | Poor                                                    | some of the steel risers have sheared through the ties on damaged portion of guardrail |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Hand Rails/Walkouts             | Not Applicable                                          |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Nails                           | Fair                                                    |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Overall Deck Condition          | Poor                                                    | due to rail                                                                            |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Running Planks                  | Not Applicable                                          |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Sub Deck                        | Fair                                                    | fair to poor as some holes starting to show                                            |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Ties                            | Fair                                                    | fair; however some have been damaged where guardrail fell off                          |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>SUPERSTRUCTURE</b>           |                                                         |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>Span 1</b>                   |                                                         |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Bracing                         | Fair                                                    | welded                                                                                 |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Diaphragms                      | Fair                                                    | welded                                                                                 |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Girders                         | Fair                                                    | 2 steel I beams                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Hardware                        | Not Applicable                                          |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Under Trussing                  | Not Applicable                                          |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>CHANNEL</b>                  | Estimated Present Water Level Depth:                    |                                                                                        | 0.3      |            | Estimated Present Water Level Width:                     |                  | 2.5                                                |    |                         |    |              |  |
|                                 | Estimated High Water Level Clearance:                   |                                                                                        | 4.0      |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>HAZARDS</b>                  | High Water:                                             | No                                                                                     | Scour:   | Yes        | Ice:                                                     | No               | Debris:                                            | No | Aggradation:            | No |              |  |
|                                 | Comment:                                                |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>REPAIRS</b>                  | #                                                       | Status                                                                                 | Priority | Estimate   | Description                                              |                  |                                                    |    |                         |    |              |  |
|                                 | 1                                                       | Recommended                                                                            | High     | \$1.00     | replace rotten/damaged ties and running deck             |                  |                                                    |    |                         |    |              |  |
|                                 | 2                                                       | Recommended                                                                            | High     | \$1.00     | place fenders or concrete no post barriers at approaches |                  |                                                    |    |                         |    |              |  |
|                                 | 3                                                       | Recommended                                                                            | Medium   | \$1.00     | post bridge ahead signs                                  |                  |                                                    |    |                         |    |              |  |
| <b>MONITORS</b>                 | #                                                       | Description                                                                            |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
|                                 | 1                                                       | crib scour and stringer failure                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| <b>GENERAL</b>                  | Professional Inspection Required?                       |                                                                                        | No       |            | Regional Review Date:                                    |                  | 2013/11/05                                         |    | P. Eng Reviewer Name:   |    | Tyson Miller |  |
|                                 | Replacement Date for full log haul traffic (year):      |                                                                                        |          |            | 2021                                                     |                  | Replacement Date for light vehicle traffic (year): |    |                         |    |              |  |
|                                 | Current Load Rating GVW (tonnes):                       |                                                                                        | 68       |            | Design Load GVW (tonnes):                                |                  | 68                                                 |    | Design Vehicle Config.: |    | L75          |  |
|                                 | Inspector's Estimated Full Log Haul Replacement (year): |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
|                                 | Inspector's Comment:                                    |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
|                                 |                                                         |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |
| Corporate Bridge Register (CBR) |                                                         |                                                                                        |          |            |                                                          |                  |                                                    |    |                         |    |              |  |



# BC Ministry of Forests and Range

## Log Stringer Bridge Inspection Report

Page 3 of 3  
Date Printed: 2013/11/05  
User Id: IDIR\TYSMILLE  
Database: PROD  
Report Id: CBR001B

|                                |                                                                                                                                                                                                                                                                                                                                                                  |         |         |            |               |                  |            |
|--------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|---------|------------|---------------|------------------|------------|
| Structure #:                   | CK-2300                                                                                                                                                                                                                                                                                                                                                          | Site #: | CK-2300 | Road Name: | UZTLIUS CREEK | Inspection Date: | 2013/10/11 |
| PEng<br>Reviewer's<br>Comment: | Replace damaged ties and rotten portions of running planks. Replace damaged section of guardrail. Install ballast walls at both approaches in order to properly retain fill. Place fenders at both approaches and install bridge ahead signs. Load rating of L75 or 68 tonnes subject to work being completed. Monitor crib scour and eventual stringer failure. |         |         |            |               |                  |            |
| District Staff<br>Comment:     |                                                                                                                                                                                                                                                                                                                                                                  |         |         |            |               |                  |            |

*fill*  
*Nov 5/2013*











