




BC Ministry of
Forests and Range

Page 1 of 1

Corporate Bridge Register (CBR) SITE INVENTORY DATA FORM

*Site # CK-2390		*Site Status ☐ Active ☐ Barricaded/Closed ☒ Deactivated/Closed ☐ Proposed ☐ Transferred ☐ Under Construction
*Site Type: ☒ Crossing ☐ Storage		
*Project File ID#: 7995		*Br. 02
*Forest District: CHILLIWACK		
Management Area:		
*Forest Service Road: CEDAR FLAT		
*Kilometres: 4.60		User Kilometres:
*Crossing Name: CEDAR FLAT CRK		Close Proximity Inspection Required? ☐ Yes ☒ No
*Inspection Status: ☒ Inspect ☐ Do Not Inspect		
*BCTS Business Area (if applicable):		
Trim Map Sheet #:		1:50,000 Map Sheet #:
Special Access Requirements: ☐ ATV ☐ Boat ☐ 4-Wheel Drive ☐ Gate Key ☒ Helicopter ☐ Isolated Public Access		Special Equipment Requirements: ☐ Peeper Truck ☐ Scuba
Point of Access Description: 		
Coordinates 49 28 26.3 Longitude: (ddd / mm / ss.s)		121 09 40.0 Latitude: (ddd / mm / ss.s)
UTM Zone:	UTM Easting:	UTM Northing:

*Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure # <u>CK-2390</u>	*Site #: <u>CK-2390</u>
*Type/Class: ☐ Permanent Bridge ☒ Temporary Bridge	Crossing Name: <u>CEDAR FLAT CRK</u>
*Forest District: <u>CHILLIWACK</u>	Management Area:
*Forest Service Road: <u>CEDAR FLAT</u>	Kilometres: <u>4.60</u>
*Project File ID#: <u>7995</u>	*Br. <u>02</u>
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Non-Status Road ☐ Inherited: Transfers from Other Ministries ☐ Inherited: Reallocation ☒ New Structure ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small> <u>1</u>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small> <u>68</u>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☒ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year): <u>2013</u>	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small> <u>2013</u>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS

Number of Spans:

1

Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20]

20

Number of Piers:

0

Pier Type:

- | | |
|---|---|
| ☐ Concrete | ☐ Crib - Timber |
| ☐ Piles - Concrete | ☐ Piles - Steel |
| ☐ Piles - Timber Treated | ☐ Piles - Timber Untreated |
| ☐ Steel Column on Concrete Pad | |

Needle Beams?

☐ Yes ☒ No

Portable Structure?

☒ Yes ☐ No

Portable Superstructure Status:

☒ Installed
☐ Storage

Portable Superstructure Storage Location:

*Bridge
Length
(metres):

20.0

*Superstructure:

- | | | |
|---|--|-----------------------------------|
| ☐ Compo Girders | ☐ Concrete Box Beam | ☐ Rail Car |
| ☐ Concrete Cast in Place | ☐ Concrete I/T Beam | ☐ Other |
| ☐ Concrete Slab Girders | ☐ Glulam Girder | |
| ☐ Log Stringer | ☐ Steel Box Beam | |
| ☐ Steel I-Beam | ☒ Steel Truss/Bailey/Acrow | |
| ☐ Timber-Treated Stringers | ☐ Timber-Untreated Stringers | |

*Deck Type:

- | | | |
|--|--|---------------------------------|
| ☐ Concrete | ☐ Concrete Composite | ☐ Gravel |
| ☐ Concrete Removable | ☐ Concrete - Steel Free | ☐ Steel |
| ☐ Timber-Treated | ☒ Timber-Untreated | ☐ Other |
| ☐ Timber-Treated Panels | ☐ Timber-Untreated Panels | |

*Deck Width
(metres):

5.0

*Running Surface:

- | | | | |
|--|---|-----------------------------------|---------------------------------|
| ☐ Anti-Skid | ☐ Asphalt | ☐ Concrete | ☐ Gravel |
| ☐ Not Available | ☒ Timber Planks | | |

*Left Abutment:

- ☐ Binwall
☐ Concrete Cast in Place
☒ Concrete Lock Blocks
☐ Concrete Precast
☐ Crib, Log or Untreated Timber
☐ Other
☐ Pile-Temporary Materials
☐ Pile-Permanent Materials
☐ Sill-Permanent Materials
☐ Sill-Temporary Materials
☐ Steel Pipe & Precast Pad

*Right Abutment:

- ☐ Binwall
☐ Concrete Cast in Place
☒ Concrete Lock Blocks
☐ Concrete Precast
☐ Crib, Log or Untreated Timber
☐ Other
☐ Pile-Temporary Materials
☐ Pile-Permanent Materials
☐ Sill-Permanent Materials
☐ Sill-Temporary Materials
☐ Steel Pipe & Precast Pad

Comments:

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM below – not both)		
*Site #: CK-2390	*Crossing Name: Cedar Crk Flat	*Type/Class: ☒ Temporary bridge ☐ Permanent bridge	*Project File ID# 7995			
*Structure #: CK-2390			*Br. 02			
*FSR Name: Cedar Flat Crk	*Forest District: Chilliwack	*Kilometres: 4.6	User km: 4.6			
Longitude: (ddd / mm / ss.s) 49 28 26.3	OR	UTM Zone	UTM Easting	UTM Northing		
Latitude: (ddd / mm / ss.s) 121 09 40.0						
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated						
Item	Present Condition (circle or fill-in)		Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E	G F P UR	Tight vertical curve			
Bridge Ahead Signs Missing	0	1 2				
Brushing Required	Yes	No				
Delineator Missing Left	0	1 2				
Delineator Missing Right	0	1 2				
Fender Condition	E	G F P None UR	Gabion rock baskets as fenders			
Posted Load Rating	5	(tonnes) or None				
Road Surface	E	G F P UR	Very bumpy road, large amount of debris on road			
LEFT/RIGHT ABUTMENTS (as seen facing downstream)						
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)			
Log/Timber Crib	E	G F P N/A UR				
Tie-backs	E	G F P N/A UR				
Bin Wall	E	G F P N/A UR				
Concrete (cast in place, lock blocks, precast)	E	G F P N/A UR	Right abutment - the load bearing lock block is leaning up + has shifted. It's missing a lock block at centre + 1 lock block is deteriorating.			
Caps or Sills	E	G F P N/A UR	N/A			
Piles or Posts	E	G F P N/A UR				
Ballast Wall	E	G F P N/A UR	Fruiting bodies on wood (timber)			
Wing Wall	E	G F P N/A UR				
Bracing	E	G F P N/A UR				
Hardware	E	G F P N/A UR				
Fill	E	G F P N/A UR				
Riprap	E	G F P N/A UR	Bedrock controlled channel			
Bearings	E	G F P N/A UR	Upstream right abutment bearing			
Corrosion Protection	E	G F P N/A UR				
Span 1 of 1 (spans are numbered consecutively starting from the left abutment)						
Use "Additional Spans" Sheet for Multiple Spans						
DECK						
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)			
Running Surface (N/A if running surface is gravel or timber planks)	E	G F P N/A UR				
Running Planks	E	G F P N/A UR				
Sub-deck	E	G F P N/A UR				
Ties	E	G F P N/A UR	N/A			
Nails	E	G F P N/A UR				
Deck to Girder Bolts	E	G F P N/A UR				
Concrete Deck	E	G F P N/A UR				
Grout Pockets	E	G F P N/A UR				
Deck Joints	E	G F P N/A UR				
Steel Deck Plate	E	G F P N/A UR				
Gravel Surface	E	G F P N/A UR				
Gravel Deck Depth	metres or N/A					
Curb Rail/Blocks/Posts	E	G F P UR				
Handrails/ Walkouts	E	G F P N/A UR				
Hardware	E	G F P N/A UR				
Overall Deck Condition	E	G F P UR				



Routine Condition Bridge Inspection Form (except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: CK 2390		*Structure #: CK 2390	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G F P UR	Acrow bridge	
Diaphragms	E G F P N/A UR		
Bracing	E G F P N/A UR		
Under-trussing	E G F P N/A UR		
Hardware	E G F P N/A UR		
Welded / Grouted Shear Connectors	E G F P N/A UR		
Stream CHANNEL			
*Est. Present Water Level Depth 0.3 (m)		*Est. Present Water Level Width 5.0 (m)	
		*Est. High Water Level Clearance 4.0 (m)	
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour?	Yes No
Ice?	Yes No	Debris?	Yes No
Aggradation?	Yes No		
Comments			
REPAIRS: ☒ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L	\$1.00	Monitor the footing if there is vehicle access (yearly monitor)
2	H M L	\$1.00	Install delineators & bridge ahead signs
3	H M L		
*Monitoring Status: ☒ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1	Monitor the footing if there is vehicle access (yearly monitor)		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
1	Right approach	5	Right abutment 2 #9 from left load sign
2	Left bearing	6	From downstream #10 left abutment 1
3	From Right	7	Right abutment 3 #11 left abutment 2
4	Load Sign on right	8	Right abutment 1 #12 left approach sign
			#13 Right abutment 5
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No		P Eng Inspection Required? Yes No	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2013 (PEng to review and evaluate inspector's estimate, and to update Full Log Haul Traffic Replacement (year) on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) 2013/09/25	*Inspection Company Name ONSITE	*Inspector's Name (print) JEREMY ARAKI	Inspector's Signature
Inspector's Comments Continue with current load limit. Tested at 5 tonnes.			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 1 tonnes (PEng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) 2014/09/30	
Reviewer Company Name MoF	Reviewed by - PEng's Name (print) T. Miller	Reviewed by - PEng's Signature 	Date Reviewed (yyyy/mm/dd) 2014/01/13
PEng Reviewer's Comments The substructure is in very poor shape, monitor annually. Present load rating of 1 tonnes to continue.			

* Denotes Mandatory Information for Corporate Bridge Register





CK-2390 Right approach



CK-2390 Left bearing



CK-2390 From right




CK-2390 Load sign on right



CK-2390 Right abutment 2



CK-2390 From downstream



CK-2390 Right abutment 3



CK-2390 Right abutment 1



CK-2390 From left load sign




CK-2390 Left abutment 1



CK-2390 Left abutment 2



CK-2390 Left approach sign



CK-2390 Right abutment 5