

CK-2228

PITT-BOISE 3.2km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°35'49.4"	-122°39'4.3"
Road Name	PITT-BOISE
User km	3.2
Current Load Rating (tonnes)	27
Structure Class	Temporary Bridge
Portable	N
Superstructure	Log Stringers
Deck Type	Gravel
Abutment Left	Crib, Log or Untreated Timber
Abutment Right	Crib, Log or Untreated Timber
Spans	1
Total Length (m)	8.3
Deck Width (m)	5.5

Updated Data

Latitude	Longitude		
49°35'55.58"	-122°39'9.12"		
HD Diff. (m)	214.0	Accuracy (m)	5
Pitt-Boise			
27 tonnes			
Temporary Bridge			
N			
Log Stringer			
Gravel			
Crib, Log or Untreated Timber			
Crib, Log or Untreated Timber			
1			
8.5			
5.5			

Inspection

Date of Inspection 2014-11-12 12:31:10 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

P.Eng Comments

Present load rating of 27 tonnes to continue. Please post.



CK-2228

PITT-BOISE 3.2km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor none

Posted Load Rating not posted

Road Surface Fair

Abutment

Log/Timber Cribs Fair

Tie Backs Fair

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware Poor loose lashing

Fill Fair

Riprap Poor none

Bearings Poor scoured under downstream right crib

CK-2228

PITT-BOISE 3.2km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection N/A

Deck

Running Surface N/A

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Poor too low

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Poor guardrail

Gravel Depth (mm) 500

CK-2228

PITT-BOISE 3.2km

2014 Inspection

CBR iPad Offline Ver 0.17

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs Poor loosely lashed

Needle Beam Poor loose and only 0.3m off ground

Needle Lashing/
Shimming Poor loose

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Comment
--------------------	---------	--------	------------------	-------------------	---------

1	Cw	Y	760	60	
2	Cw	Y	740	60	
3	Cw	Y	1000	150	
4	Cw	Y	720	80	
5	Cw	Y	800	80	
6	Cw	Y	800	70	
7	Cw	Y	1000	60	
8	Cw	Y	790	40	
9	Cw	Y	550	150	

CK-2228

PITT-BOISE 3.2km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m) 0.5

High Water ☒Debris ☐

Estimated Present Water Level Width (m) 5.0

Aggradation ☒Scour ☐

Estimated High Water Level Clearance (m) 0

Ice ☐

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1	Medium	replace prior to activity
---	--------	---------------------------

2		
---	--	--

3		
---	--	--

Monitor Item

Monitor Description

Monitoring Frequency

1		
---	--	--

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)

CK-2228

PITT-BOISE 3.2km

2014 Inspection



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



Upstream Profile



Right Bank Abutment when facing downstream

CK-2228

PITT-BOISE 3.2km

2014 Inspection



Left Bank Abutment when facing downstream