

CK-2019

CAYOOSE CREEK 0.1km

2016 Inspection

CBR iPad Offline Ver 0.23



CBR Data

Latitude	Longitude		
49°12'16.49"	-120°59'59.1"		
Crossing Name	Skagit River		
FSR #	8110	Branch #	1
Road Name	CAYOOSE CREEK		
User km	0.1		
Current Load Rating (tonnes)	63		
Structure Class	Permanent Bridge		
Portable	Y		
Superstructure	Steel Truss/Bailey/Acrow		
Deck Type	Timber - Untreated		
Abutment Left	Concrete Lock Blocks		
Abutment Right	Concrete Lock Blocks		
Spans	1		
Total Length (m)	27.4		
Deck Width (m)	3.85		

Updated Data

Latitude	Longitude		
49°12'17.36"	-120°59'58.93"		
HD Diff. (m)	26.8	Accuracy (m)	5
40 tonnes			

Inspection

Date of Inspection 2016-08-05 8:34:13 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

The deck is at the end of its industrial life - 9 years old - replace ties, planks and guardrail prior to industrial activity. There are 2 missing steel stringers and I recommend replacing those at the same time as the deck. Replace the missing pin clips; replace the delineators and brush the approaches at the same time as well. Limit loading to 40 tonnes until the deck has been replaced.



17/01/2017

P.Eng Seal

CK-2019

CAYOOSE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Approach

Alignment Fair

VC right approach

 Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

 Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2

 Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Good

Posted Load Rating not posted

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete Fair lock block columns at each corner

Caps or Sills Fair

Piles or Posts N/A

Ballast Wall Good lock blocks

Wing Wall N/A

Bracing N/A

Hardware Fair

Fill Good

Riprap Good

Bearings Good

Corrosion Protection N/A

CK-2019

CAYOOSE CREEK 0.1km

2016 Inspection

CBR iPad Offline Ver 0.23

**Deck**

Running Surface	N/A	
Running Planks	Fair - poor	
Sub Deck	N/A	
Ties	Fair - poor	100mm x 250mm on 500mm centers
Nails	Fair	starting to protrude
Deck to Girder Bolts	Fair	not bolted but rather ties notched to fit
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Fair	
Hand Rails/Walkouts	N/A	
Hardware	N/A	
Overall Deck Condition	Fair	
Gravel Depth (mm)		

CK-2019

CAYOOSE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Steel/Concrete

Serial/ID Plate

Girders Fair

double single reinforced Acrow/bailey with some corrosion

Diaphragms Fair

Bracing Fair

Under Trussing Fair

Hardware Fair

Welded/grouted
shear connectors N/A**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2019

CAYOOSE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	8.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	brush approaches prior to activity
2	High	replace missing clips prior to industrial use
3	Medium	replace missing delineators and post bridge ahead signs
4	Medium	replace deck (ties, planks and guardrail) prior to industrial activity - replace missing steel stringers at same time
Item	Monitor Description	Frequency
1	deck condition - approx 7 years of age	Routine Inspection
2		
3		

structure was installed in the summer of 2008 - the deck is approaching 9 years of age

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Deck



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



looking upstream from deck



Right Bank Abutment when facing downstream



looking downstream from deck



missing 10 foot section of steel stringer



Upstream Profile



bearing plate - typical all 4 corners



superstructure



end post to ballast wall alignment



missing clips - approx 57 missing - all on top of the bay's



ties are notched to fit on stringers



existing clip



Left Bank Abutment when facing downstream



missing another 10 foot section of steel stringer



approx 20-30mm superstructure sag