

CK-2025

CHEHALIS 26.4km

2017 Inspection



CBR iPad Offline Ver 0.26

CBR Data

Latitude	Longitude
49°24'44.6"	-122°2'36.5"
Crossing Name	Second Creek
FSR #	8241
Branch #	1
Road Name	CHEHALIS
User km	26.4
Current Load Rating (tonnes)	136
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	17.8
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
49°24'43.65"	-122°2'36.68"
HD Diff. (m)	29.5
Accuracy (m)	5
25.6	

Inspection

Date of Inspection 2017-06-21 12:00:50 PM

Inspector Name Tyson Miller

Inspector Comments

Recommended Next Inspection Year 2020

Inspection Company MFLNRO

P.Eng Comments

Replace guardrail, risers and blocks. Replace missing delineator and brush approaches. Present load rating of L150 or 136 tonnes to continue.



06/09/2017

P.Eng Seal

CK-2025

CHEHALIS 26.4km

2017 Inspection



CBR iPad Offline Ver 0.26

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y

Delineator Missing
Left ☐ 0 ☒ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 136090

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts Good

Ballast Wall Good

Wing Wall

Bracing Good

Hardware

Fill Good

Riprap Good BR both abutments

Bearings Good

Corrosion Protection Good

CK-2025

CHEHALIS 26.4km

2017 Inspection

CBR iPad Offline Ver 0.26

**Deck**Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**Grout Pockets **Good**Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Poor** Rotting risers and blocks

Hand Rails/Walkouts

Hardware

Overall Deck Condition **Poor** Due to rail condition

Gravel Depth (mm)

CK-2025

CHEHALIS 26.4km

2017 Inspection



CBR iPad Offline Ver 0.26

Steel/Concrete

Serial/ID Plate

Girders Good

Diaphragms Fair 4 bolted bays, slight delamination occurring

Bracing Fair

Under Trussing

Hardware Fair

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2025

CHEHALIS 26.4km

2017 Inspection

CBR iPad Offline Ver 0.26



Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	5.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	5.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

- | | | |
|---|--------|---|
| 1 | Medium | Replace guardrail, risers and blocks |
| 2 | Medium | Replace delineator and brush approaches |
| 3 | | |

Item	Monitor Description	Frequency
------	---------------------	-----------

1	steel delamination	Routine Inspection
---	--------------------	--------------------

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Looking upstream from deck



Deck



Looking downstream from deck



Approach from Left Bank when facing downstream



Superstructure



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Some delamination of diaphragm occurring