

CK-2066B

TAMIHI 10.3km

2019 Inspection

CBR iPad Offline Ver 0.31



CBR Data

Latitude	Longitude		
49°0'32.6"	-121°46'39.2"		
Crossing Name	Stapley Creek		
FSR #	5127	Branch #	6
Road Name	TAMIHI		
User km	10.3		
Previous Load Rating (tonnes)	68		
Structure Class	Temporary Bridge		
Portable	N		
Superstructure	Steel Box Beam		
Deck Type	Steel		
Abutment Left	Sill -Temporary Materials		
Abutment Right	Sill -Temporary Materials		
Spans	1		
Total Length (m)	18.3		
Deck Width (m)	4.9		

Updated Data

Latitude	Longitude		
49°0'35.94"	-121°46'48.9"		
HD Diff. (m)	222.1	Accuracy (m)	10
L75 or 68 tonnes			
Temporary Bridge			
N			
Steel I-beam			
Timber – Treated			
Crib, Log or Untreated Timber			
Crib, Log or Untreated Timber			
1			
12.8			
4.3			

Inspection

Date of Inspection 2019-07-08 2:36:30 PM

Recommended Next Inspection Year 2021

Inspector Name Tyson Miller

Inspection Company FLNRORD

Inspector Comments

Some woody debris noted upstream of crossing
Stream channel consists of gravels, cobbles and boulders up to 1.5m in diameter, bigger than what's visible within the abutment scour protection

P.Eng Comments

The steel girders are recycled from a pre-existing site and they've been modified for L75 live loads. The substructure (log crib) was originally installed in 2016 with the installation of the all steel portable superstructure on single log sills. That Record Drawing indicates that the crib was installed as per the General Arrangement Plan. Based on that, in combination with the structural design of this structure indicating L75 loading and this inspection noting Good and Fair structural components, the load rating of this structure is L75 or 68 tonnes. Please send in record drawings and crossing assurance statements prior to industrial use for verification.



P.Eng Seal

CK-2066

TAMIHI 10.3km

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Fair

Steep VC left approach

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Not posted

Road Surface Fair

Abutment

Log/Timber Cribbs Good Closed face

Tie Backs Good 4x

Bin Wall

Pier

Concrete

Caps or Sills

Piles or Posts

Ballast Wall Good Treated timbers

Wing Wall

Bracing

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection

CK-2066

TAMIHI 10.3km

2019 Inspection

CBR iPad Offline Ver 0.31



Deck

Running Surface

Running Planks

Good

Sub Deck

Good

Treated

Ties

Good

Treated

Nails

Good

Deck to Girder Bolts

Good

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts

Good

Hand Rails/Walkouts

Hardware

Good

Overall Deck Condition

Good

Gravel Depth (mm)

Pier Deck

CK-2066

TAMIHI 10.3km

2019 Inspection



CBR iPad Offline Ver 0.31

Steel/Concrete

Girders Fair

Light corrosion - recycled girders that appear to have been shortened for this site

Diaphragms Fair

3 welded bays with light corrosion

Bracing Fair

Light corrosion

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2066

TAMIHI 10.3km

2019 Inspection

CBR iPad Offline Ver 0.31



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	X
Estimated Present Water Level Width (m)	4.0	Aggradation	☐	Scour	X
Estimated High Water Level Clearance (m)	1.0	Ice	☐		

Comments

Some woody debris noted upstream of crossing

Stream channel consists of gravels, cobbles and boulders up to 1.5m in diameter, bigger than what's visible within the abutment scour protection

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Upstream Profile



Left Bank Abutment when facing downstream



Superstructure



Right Bank Abutment when facing downstream