

CK-2240

SPUZZUM 5km

2019 Inspection



CBR iPad Offline Ver 0.28

CBR Data

Latitude	Longitude
49°40'29.39"	-121°28'16.7"
Crossing Name	5 Mile Creek
FSR #	8128
Branch #	1
Road Name	SPUZZUM
User km	5
Current Load Rating (tonnes)	64
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Slab Girders
Deck Type	Concrete
Abutment Left	Concrete Cast in Place
Abutment Right	Concrete Cast in Place
Spans	1
Total Length (m)	19.3
Deck Width (m)	7.2

Updated Data

Latitude	Longitude
49°40'29.53"	-121°28'15.96"
HD Diff. (m)	15.3
Accuracy (m)	16

BCL-625 or 64 tonnes

Inspection

Date of Inspection 2019-06-27 8:59:08 AM

Inspector Name Tyson Miller


Recommended Next Inspection Year 2022

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

The 2 outside slab girders were added to the original 4 inside slab girders 2 years after the original install. Since the original outside slab girders do not have keys and not attached to the existing outside slab girders there is differential movement between them, which will causing the joint to disintegrate over time, monitor. Also, the riprap recently placed at the left upstream corner is steep and needs to be monitored. The current load rating of BCL-625 or 64 tonnes to continue.



P.Eng Seal

CK-2240

SPUZZUM 5km

2019 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Fair

HC both approaches

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Not posted

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete Good CIP

Caps or Sills

Piles or Posts

Ballast Wall

Wing Wall Good CIP and rock

Bracing

Hardware

Fill Good

Riprap Fair Upstream left bank is steep - monitor

Bearings Good

Corrosion Protection

CK-2240

SPUZZUM 5km

2019 Inspection

CBR iPad Offline Ver 0.28



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Fair** 2 outside panels are not shear connected to the inside ones

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2240

SPUZZUM 5km

2019 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Good

6 concrete slabs, outside ones not shear connected to the inside ones

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors Good

Grouted - just for the 4 inside slabs

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2240

SPUZZUM 5km

2019 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	9.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	7.0	Ice	☐		

Comments Monitor riprap at upstream left bank

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
1	Upstream left bank riprap	Routine Inspection

2

3

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Deck




Spray foam used to fill joint on outside slabs



Upstream from Crossing



Upstream right bank riprap



Downstream from Crossing



Approach from Left Bank when facing downstream



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Upstream left bank riprap