

CK-2014  
CK-2014B

CANTELON 8.2km

2020 Inspection

CBR iPad Offline Ver 0.33



### CBR Data

Latitude 49°13'4" Longitude -121°28'18.1"

Crossing Name Unknown Creek

FSR # 8124 Branch # 1

Road Name CANTELON

User km 8.2

Previous Load Rating (tonnes) 54

Structure Class Temporary Bridge

Portable N

Superstructure Steel I-beam

Deck Type Timber - Untreated - Panels

Abutment Left Concrete Lock Blocks

Abutment Right Concrete Lock Blocks

Spans 1

Total Length (m) 12

Deck Width (m) 4.3

### Updated Data

Latitude 49°13'4.13" Longitude -121°28'18.55"

HD Diff. (m) 10.0 Accuracy (m) 5

L60 or 54 tonnes

### Inspection

Date of Inspection 2020-06-17 11:39:40 AM

Inspector Name Tyson Miller

Inspector Comments

Recommended Next Inspection Year 2022

Inspection Company FLNRORD

P.Eng Comments

Clean sediment off deck and grade approaches. The current load rating of L60 or 54 tonnes to continue.



2020-12-03

P.Eng Seal

CK-2014  
CK-2014B

CANTELON 8.2km

2020 Inspection

CBR iPad Offline Ver 0.33



## Approach

Alignment Good

Bridge Ahead Signs  
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing  
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing  
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 54000

Road Surface Poor Large pothole at left bank

## Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Good 3 high

Caps or Sills Good Treated timbers

Piles or Posts

Ballast Wall Good Treated timbers

Wing Wall

Bracing Good

Hardware

Fill Good

Riprap Good

Bearings Good

Corrosion Protection

CK-2014  
CK-2014B

CANTELON 8.2km

2020 Inspection

CBR iPad Offline Ver 0.33



## Deck

Running Surface      Fair      Large pothole at left bank and sediment on deck

Running Planks      Fair

Sub Deck      Good

Ties      Good

Nails      Good

Deck to Girder Bolts      Good

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts      Good

Hand Rails/Walkouts

Hardware      Fair

Overall Deck Condition      Fair

Gravel Depth (mm)

Pier Deck

CK-2014  
CK-2014B

CANTELON 8.2km

2020 Inspection

CBR iPad Offline Ver 0.33



## Steel/Concrete

Girders Fair

Diaphragms Fair

Bracing Fair

Under Trussing

Hardware

Welded/grouted  
shear connectors

## Log

Log Curbs

Needle Beam

Needle Lashing/  
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

| Stringer<br>Number | Species | Peeled | Diameter<br>(mm) | Rot Depth<br>(mm) | Condition | Comment |
|--------------------|---------|--------|------------------|-------------------|-----------|---------|
|--------------------|---------|--------|------------------|-------------------|-----------|---------|

CK-2014  
CK-2014B

CANTELON 8.2km

2020 Inspection

CBR iPad Offline Ver 0.33



## Hazards

|                                          |     |             |                          |        |                          |
|------------------------------------------|-----|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.5 | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 9.0 | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 1.5 | Ice         | <input type="checkbox"/> |        |                          |

Comments

## Repairs and Monitoring

| Repair Item                                                | Repair Description      |
|------------------------------------------------------------|-------------------------|
| 1 Approach. Approach surfacing grading. m. Priority:Medium | Grade approaches        |
| 2 Structure. Clean Deck. # of delineators. Priority:Medium | Clean sediment off deck |
| 3                                                          |                         |
| 4                                                          |                         |
| 5                                                          |                         |
| 6                                                          |                         |
| 7                                                          |                         |

| Item | Monitor Description | Frequency |
|------|---------------------|-----------|
| 1    |                     |           |
| 2    |                     |           |
| 3    |                     |           |



Approach from Left Bank when facing downstream



Load Rating Sign



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream





Superstructure



Deck clips



Right Bank Abutment when facing downstream



Upstream Profile