

CK-2274
CK-2274

STAVE 29.4km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°35'37.1" Longitude -122°24'6.1"

Site Status Active

Insp. Status Inspect

Crossing Name Side Creek

FSR # 8013 Branch # 1

Road Name STAVE

User km 29.4

Previous Load Rating (tonnes) 10

Structure Class Temporary Bridge

Portable N

Superstructure Log Stringers

Deck Type Gravel

Abutment Left Sill -Temporary Materials

Abutment Right Sill -Temporary Materials

Spans 1

Total Length (m) 7.8

Deck Width (m) 6.4

Updated Data

Latitude 49°35'37.44" Longitude -122°24'6.04"

HD Diff. (m) 10.6 Accuracy (m) 6

L45 or 41 tonnes

1

9.45

4.6

Inspection

Date of Inspection 2022-09-09 11:22:19 AM

Inspector Name Cameron VandenBrink, EIT

Recommended Next Inspection 2024

Inspection Company Chartwell Resource Group Ltd

Inspector Comments Serial/ID Plate
C/c=6.9m

P.Eng Comments

The structure has had work completed to it recently, please send record drawings and crossing assurance statements to the Ministry. In the meantime, limit loading to L45 or 41 tonnes. Post load rating signs. Install curb logs that meet section 26.81 of the OH&S Regulation. Install bridge ahead signs and replace the missing delineators. The riprap appears to be undersized and likely mobile, and there doesn't appear to be sufficient freeboard for Q100 or debris flow events - monitor for future damage and plan to replace soon.



PERMIT TO
PRACTICE: 1003022

CK-2274
CK-2274

STAVE 29.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2

Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Fair Short and undersized logs used

Posted Load Rating Not posted

Road Surface Fair Potholes leading up to structure

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills Fair Single oversized sills

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware

Fill Good

Riprap Fair Oversteepened on downstream ends

Bearings

Corrosion Protection

CK-2274
CK-2274

STAVE 29.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface Fair Potholes leading up to structure

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface Fair

Curb Rail/Blocks/Posts Fair curb logs not lashed or pinned into position

Hand Rails/Walkouts

Hardware Fair 3 belly lashing location. Mid span am 1m inset of sills. Lashing tight but not proper.

Overall Deck Condition Good

Gravel Depth (mm) 55

Pier Deck

CK-2274
CK-2274

STAVE 29.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors

Log

Log Curbs Fair Not pinned down

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
1	Fd	Y	420	30	Fair	
2	Fd	Y	454	20	Fair	
3	Fd	Y	510	25	Fair	
4	Fd	Y	470	30	Fair	Big knots
5	Fd	Y	480	40	Fair	
6	Fd	Y	455	55	Fair	
7	Fd	Y	440	50	Fair	
8	Fd	Y	450	20	Fair	
9	Fd	Y	510	40	Fair	
10	Fd	Y	515	20	Fair	
11	Fd	Y	435	20	Fair	Mech damage 1m low chain of lashing.
12	Fd	Y	405	30	Fair	
13	Fd	Y	380	50	Fair	

CK-2274
CK-2274

STAVE 29.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m) 0 High Water ☐ Debris ☐
Estimated Present Water Level Width (m) 0 Aggradation ☐ Scour ☒
Estimated High Water Level Clearance 1 Ic ☐

Comments High chain end of both curbs to low. Also pin curbs to brow logs. Monitor scour, old structure had scour issues, appears to be re used riprap material so may be easily mobilized.

Repairs and Monitoring

Repair Item	Repair Description
1 Structure. Log/timber stringer maintenance. m. Priority:Medium	Install proper dimension curb logs
2 Structure. Delineator maintenance. Priority: Medium	Install missing delineators.
3 Approach. Bridge ahead signs. Priority: Medium	Post bridge ahead signs.
4 Approach. Load Rating Signs. Priority: High	Post load rating signs.
5	
6	
7	

Item	Monitor Description	Frequency
1 Riprap		Routine Inspection
2		
3		



Upstream from Crossing



Downstream from Crossing



Approach from bridge deck of Right bank approach when facing downstream



Approach from bridge deck of Left bank approach when facing downstream



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



Upstream Profile



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Downstream Profile



Outside stringer tied to sill



Belly lashing