

CK-2490
CK-2490

CENTRE 1.4km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°5'41.49" Longitude -121°34'7.7"

Site Status Active

Insp. Status Inspect

Crossing Name Back Channel

FSR # 5127 Branch # 17

Road Name CENTRE

User km 1.4

Previous Load Rating (tonnes) 68

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 8

Deck Width (m) 4.9

Updated Data

Latitude 49°5'41.33" Longitude -121°34'7.95"

HD Diff. (m) 7.3 Accuracy (m) 5

L75 or 68 tonnes

Inspection

Date of Inspection 2022-04-08 12:24:36 PM

Recommended Next Inspection 2025

Inspector Name Tyson Miller


Inspection Company MoF

Inspector Comments

Review last inspection abutment pictures to see if riprap has moved since last inspection

P.Eng Comments

There does not appear to be much/any change to the riprap condition from the last inspection in 2019, continue to monitor the riprap condition at both abutments. Remove the debris noted at the inlet and grade approaches. The current load rating of L75 or 68 tonnes to continue.



PERMIT TO
PRACTICE: 1003022

CK-2490
CK-2490

CENTRE 1.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Excellent**

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required **N**

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition **Good**

Posted Load Rating **Not posted**

Road Surface **Fair** **Potholes at both approaches**

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills **Good**

Piles or Posts **Unrated** **Buried**

Ballast Wall

Wing Wall

Bracing **Unrated** **Buried**

Hardware

Fill **Good**

Riprap **Fair** **Minor erosion noted with filter fabric visible at both abutments**

Bearings **Good**

Corrosion Protection **Unrated** **Buried steel components**

CK-2490
CK-2490

CENTRE 1.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

CK-2490
CK-2490

CENTRE 1.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Good

3 concrete slabs

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors Good

3 welded connectors per slab

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

CK-2490
CK-2490

CENTRE 1.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	5.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	1.0	Ic	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach surfacing grading. m. Priority:Low	
2 Channel. Debris removal. # of sites/items. Priority:Medium	Remove debris at inlet of bridge and CSP

3

4

5

6

7

Item	Monitor Description	Frequency
1	Riprap scour at both abutments	Routine Inspection

2

3



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Partial flow staying on cutslope side of road flowing through CSP



Rail bolt top plate washer



Approach from Right Bank when facing downstream



Downstream from Crossing



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Small spall on left bank cap



Paraseal condition