

QC-7119

IAN 5600 3.9km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude	Longitude
53°51'2.49"	-132°26'17.3"
Crossing Name	Unknown
FSR #	10824
Branch #	12
Road Name	IAN 5600
User km	3.9
Current Load Rating (tonnes)	150
Structure Class	Temporary Bridge
Portable	Y
Superstructure	Steel I-beam
Deck Type	Steel
Abutment Left	Crib, Log or Untreated Timber
Abutment Right	Crib, Log or Untreated Timber
Spans	1
Total Length (m)	18.3
Deck Width (m)	4.8

Updated Data

Latitude	Longitude
53°51'2.61"	-132°26'17.02"
HD Diff. (m)	6.2
Accuracy (m)	5

Inspection

Date of Inspection 2018-09-19 12:31:42 PM

Inspector Name Robert Kemmler

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering

Inspector Comments Serial/ID Plate None

Abutments consist of large Cw sills on mud sills with fill retaining logs between the mud sills.
Left side of structure does not bear at the ends of structure half's, but seem to be functioning satisfactorily.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018

Load Rating: 150 Tonnes GVW

Next Inspection: September 1, 2020

Comments: Install bridge ahead signs and delineators on both approaches. Repair both W-beam guard rails and any damaged risers.

February 6 2019
P.Eng. Seal

QC-7119

IAN 5600 3.9km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☐ 0 ☒ 1 ☐ 2Delineator Missing
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition Fair

Posted Load Rating 0 Not posted

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Fair

Piles or Posts N/A

Ballast Wall N/A

Wing Wall Good

Bracing N/A

Hardware N/A

Fill Good

Riprap Fair

Bearings Fair

Structure not bearing on end at the Left abutment. Structure bears onto girders approximately 1m ahead of diaphragm.

Corrosion Protection N/A

QC-7119

IAN 5600 3.9km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface	Fair	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	Good	
Steel Deck Plate	Fair	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Poor	Both W-beam rails damaged along with some steel risers.
Hand Rails/Walkouts	N/A	
Hardware	N/A	
Overall Deck Condition	Fair	
Gravel Depth (mm)	0	

QC-7119

IAN 5600 3.9km

2018 Inspection



CBR iPad Offline Ver

Steel/ConcreteGirders **Good**Diaphragms **Good**Bracing **Fair** Right side upstream bracing is damaged.Under Trussing **N/A**Hardware **Good**Welded/grouted
shear connectors **N/A****Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)			Needle Diameter (mm)			
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

QC-7119

IAN 5600 3.9km

2018 Inspection

CBR iPad Offline Ver



Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	Debris
Estimated Present Water Level Width (m)	10.0	Aggradation	Scour
Estimated High Water Level Clearance (m)	3.0	Ice	

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	High	Install bridge ahead signs and delineators on both approaches.

2 High Repair both W-beam guard rails and any damaged risers.

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)