

QC-7129

EY10 5.2km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude	Longitude		
53°35'58.99"	-132°9'12.2"		
Crossing Name	Unknown		
FSR #	10845	Branch #	186
Road Name	EY10		
User km	5.2		
Current Load Rating (tonnes)	91		
Structure Class	Temporary Bridge		
Portable	N		
Superstructure	Log Stringers		
Deck Type	Gravel		
Abutment Left	Crib, Log or Untreated Timber		
Abutment Right	Crib, Log or Untreated Timber		
Spans	1		
Total Length (m)	9		
Deck Width (m)	4.8		

Updated Data

Latitude	Longitude		
53°35'59.46"	-132°9'11.62"		
HD Diff. (m)	17.7	Accuracy (m)	5

Inspection

Date of Inspection 2018-09-17 2:39:38 PM

Inspector Name Robert Kemmler

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering

Inspector Comments Serial/ID Plate

Cw Log Bridge with cross puncheon is in fair condition.

All stringer diameters were taken inside bark at midspan. Coring was done at right abutment.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018

Load Rating: 91 Tonnes GVW

Next Inspection: September 1, 2020

Comments: Install bridge ahead signs, delineators and approach logs at both ends.



QC-7129

EY10 5.2km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment Fair

Bridge Ahead Signs
Missing 0 1 • 2

Brushing Required Y

Delineator Missing
Left 0 1 • 2Delineator Missing
Right 0 1 • 2

Fender Condition Poor None

Posted Load Rating 0 Not posted

Road Surface Fair

Abutment

Log/Timber Cribbs Fair Two high Cw cribs on mudsills. Right side poorly constructed.

Tie Backs Fair

Bin Wall N/A

Concrete N/A

Caps or Sills Good

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware Fair

Fill Good

Riprap N/A

Bearings Good

Corrosion Protection N/A

QC-7129

EY10 5.2km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface	Fair	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	Fair	
Curb Rail/Blocks/Posts	Fair	Fill retaining logs on top of cross puncheon.
Hand Rails/Walkouts	N/A	
Hardware	Fair	Lashing is tight
Overall Deck Condition	Good	
Gravel Depth (mm)	300	

QC-7129

EY10 5.2km

2018 Inspection



CBR iPad Offline Ver

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**Log Curbs **Good**

Cross puncheon with fill retaining logs lashed through puncheon.

Needle Beam **N/A**Needle Lashing/
Shimming **N/A**

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

1	Cw	N	580	15	Fair	100mm heart rot found
2	Cw	N	660	20	Fair	50mm heart rot found
3	Cw	N	690	15	Good	Cores as good
4	Cw	N	590	10	Good	Cores as good
5	Cw	N	560	10	Good	Cores as good
6	Cw	N	730	10	Fair	Soft at the core for approximately 150mm
7	Cw	N	680	20	Good	Cores as good
8	Cw	N	730	20	Good	Cores as good

QC-7129

EY10 5.2km

2018 Inspection



CBR iPad Offline Ver

Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	Debris
Estimated Present Water Level Width (m)	1.5	Aggradation	Scour
Estimated High Water Level Clearance (m)	1.5	Ice	

Comments

Repairs and Monitoring

Repair

Item Priority

Repair Description

1 Medium Install bridge ahead signs, delineators and approach logs at both ends.

2

3

Item

Monitor Description

Frequency

1

2

3

Sketch
(Select Signature)