

QC-7703

QC_LGS1000 0.9km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude 53°28'49.5" Longitude -132°5'4.2"

Crossing Name Not Known

FSR # 10141 Branch # 01A

Road Name QC_LGS1000

User km 0.9

Current Load Rating (tonnes) 91

Structure Class Temporary Bridge

Portable Y

Superstructure Steel I-beam

Deck Type Steel

Abutment Left Sill -Temporary Materials

Abutment Right Sill -Temporary Materials

Spans 1

Total Length (m) 9.9

Deck Width (m) 4.9

Updated Data

Latitude 53°28'50.28" Longitude -132°5'3.81"

HD Diff. (m) 25.2 Accuracy (m) 5

Steel Box Beam

9.144

4.88

Inspection

Date of Inspection 2018-09-17 10:30:28 AM

Inspector Name Robert Kemmler

Serial/ID Plate TCH-0704

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering

Inspector Comments

9.144m All Steel Portable box beam structure is in fair condition. Deck and box beams are starting to show weathering. No issues beyond signage and approach barriers.

Some discrepancy to the structures chainage, 920m from the first junction, 310m from the second junction. If the second junction is correct, all changes on this spur need to be adjusted accordingly.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018

Load Rating: 91 Tonnes GVW

Next Inspection: September 1, 2020

Comments: Reposition Left approach barrier, delineator still attached. Install missing delineators and bridge ahead signs.



QC-7703

QC_LGS1000 0.9km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor

Downstream camp approach barrier knocked off.

Posted Load Rating 0

None posted

Road Surface Fair

Abutment

Log/Timber Cribbs Good

Cw, 2 high Left abutment, 3 high right abutment

Tie Backs Good

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts N/A

Ballast Wall Poor

None

Wing Wall N/A

Bracing N/A

Hardware Fair

Fill Good

Riprap Poor

None

Bearings Good

Corrosion Protection N/A

QC-7703

QC_LGS1000 0.9km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface	Fair	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	Good	
Steel Deck Plate	Fair	Anti skid worn off.
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Good	
Hand Rails/Walkouts	N/A	
Hardware	Fair	
Overall Deck Condition	Fair	
Gravel Depth (mm)	0	

CBR iPad Offline Ver

QC_LGS1000 0.9km

2018 Inspection



Steel/Concrete

Girders **Fair**

Diaphragms N/A

Bracing N/A

Under Trussing **N/A**

Hardware N/A

Welded/grouted shear connectors	N/A
---------------------------------	-----

Log

Log Curbs

Needle Beam

Needle Lashing/ Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

QC-7703

QC_LGS1000 0.9km

2018 Inspection



CBR iPad Offline Ver

Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	0.5	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.75	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Low	Reposition Left approach barrier, delineator still attached.

2	Medium	Install missing delineators and bridge ahead signs.
---	--------	---

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)