

ACTIVE



**BC Ministry of
Forests and Range**

Page 1 of 2

Corporate Bridge Register (CBR)
Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: <i>EK-2084</i>
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: <i>Chilliwack</i>	Management Area:
*Forest Service Road: <i>CHILLIWACK SMTH</i>	Kilometres: <i>0.05</i>
*Project File ID#: <i>5127</i>	*Br. <i>26</i>
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road ☐ Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure ☐ Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK2084

BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans: <u>1</u>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <u>14.5</u>		
Number of Piers: <u>—</u>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles – Timber Treated ☐ Piles – Timber Untreated ☐ Steel Column on Concrete Pad		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <u>14.5</u>	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☒ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Steel Box Beam ☐ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☒ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels			*Deck Width (metres): <u>4.9</u>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☒ Concrete ☐ Gravel ☐ Not Available ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☒ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☒ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM below - not both)			
*Site #: <u>2K-2084</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>5127</u>				
*Structure #:			*Br. <u>26</u>				
*FSR Name: <u>CHILLIWACK SOUTH</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>0.05</u>	User km:				
Longitude: (ddd / mm / ss.s) <u>49 05 42.7</u>	OR	UTM Zone	UTM Easting	UTM Northing			
Latitude: (ddd / mm / ss.s) <u>121 34 57.3</u>							
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated							
Item	Present Condition (circle or fill-in)		Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E G <u>(F)</u> P UR						
Bridge Ahead Signs Missing	0 <u>(1)</u> 2		RIGHT APPROACH MISSING				
Brushing Required	Yes <u>(No)</u>						
Delineator Missing Left	<u>(0)</u> 1 2						
Delineator Missing Right	0 <u>(1)</u> 2						
Fender Condition	E G <u>(F)</u> P None UR		OLD LOGS				
Posted Load Rating	— (tonnes) or None		NOT POSTED				
Road Surface	E G F <u>(P)</u> UR		POT HOLES ON APPROACHES				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Cribs	E G F P N/A <u>(UR)</u>						
Tie-backs	E G F P N/A <u>(UR)</u>						
Bin Wall	E G F P N/A <u>(UR)</u>						
Concrete (cast in place, lock blocks, precast)	E <u>(G)</u> F P N/A UR		PRECAST CAPS + POST				
Caps or Sills	E <u>(G)</u> F P N/A UR		CONCRETE CAPS				
Piles or Posts	E G F P N/A UR		NOT VISIBLE				
Ballast Wall	E <u>(G)</u> F P N/A UR		PRECAST CONCRETE				
Wing Wall	E G F P <u>(N/A)</u> UR						
Bracing	E G F P <u>(N/A)</u> UR						
Hardware	E G F P <u>(N/A)</u> UR						
Fill	E G F P <u>(N/A)</u> UR						
Riprap	E <u>(G)</u> F P N/A UR						
Bearings	E <u>(G)</u> F P N/A UR						
Corrosion Protection	E G F P <u>(N/A)</u> UR						
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)							
Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface (pav or running surface is gravel or timber planks)	E G <u>(F)</u> P N/A UR		SOME MECHANICAL DAMAGE				
Running Planks	E G F P <u>(N/A)</u> UR						
Sub-deck	E G F P <u>(N/A)</u> UR						
Ties	E G F P <u>(N/A)</u> UR						
Nails	E G F P <u>(N/A)</u> UR						
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR						
Concrete Deck	E G <u>(F)</u> P N/A UR						
Grout Pockets	E G F P <u>(N/A)</u> UR						
Deck Joints	E G <u>(F)</u> P N/A UR		DECK JOINT CRACKED (N 4" LONG)				
Steel Deck Plate	E G F P <u>(N/A)</u> UR						
Gravel Surface	E G F P <u>(N/A)</u> UR						
Gravel Deck Depth	— metres or N/A						
Curb Rail/Blocks/Posts	E <u>(G)</u> F P UR		TIMBER UNTESTED				
Handrails/ Walkouts	E G F P <u>(N/A)</u> UR						
Hardware	E <u>(G)</u> F P N/A UR						
Overall Deck Condition	E G <u>(F)</u> P UR						

DEBRIS FROM
BRIDGE SURFACE
BEING INTRODUCED
TO CREEK.



Routine Condition Bridge Inspection Form (except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>1K-2084</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E (G) F P UR	5X MALCIE SLAB GIRDERS	
Diaphragms	E G F P (N/A) UR		
Bracing	E G F P (N/A) UR		
Under-trussing	E G F P (N/A) UR		
Hardware	E G F P (N/A) UR		
Welded / Grouted Shear Connectors	E G (F) P N/A UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.2</u> (m)		*Est. Present Water Level Depth <u>5</u> (m)	
*Est. Present Water Level Depth <u>1.6</u> (m)			
HAZARDS (circle yes or no for each item)			
High Water?	Yes (No)	Scour?	Yes (No)
Ice?	Yes (No)	Debris?	Yes (No)
Aggradation?	Yes (No)		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	(H) M L		POST LOAD LIMIT
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		FROM UPSTREAM
	LEFT TO RIGHT		LEFT ABUT
	FROM DOWNSTREAM		PILES L2
	RIGHT ABUT		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes (No)		P Eng Inspection Required? Yes (No)	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year):	
		(P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd)	*Inspection Company Name	*Inspector's Name (print)	Inspector's Signature
2010-08-13	Onsite Engineering Ltd	Ali Sadeghi	
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GWW (tonnes): <u>54</u>		Date of Next Planned Inspection (yyyy/mm/dd) <u>2013/09/01</u>	
(P Eng to update structure details screen in CBR as necessary)			
Reviewer Company Name	Reviewed by - P Eng's Name (print)	Reviewed by - P Eng's S#	Date Reviewed (yyyy/mm/dd)
MMRO Engineering LTD	G. Dohm	1100	2010/11/23
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register



CK2084 Left abutment



CK2084 Right abutment



CK2084 From upstream



CK2084 Left to right



CK2084 Right to left



CK2084 From downstream



CK2084 Potholes2



P8130716

