

ACTIVE

BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK-2354
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: HARRISON EAST	Kilometres: 16.8
*Project File ID#: 5748	*Br. 01
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road ☐ Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure ☐ Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK-2354

BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans: <u>1</u>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <u>9.1</u>		
Number of Piers: <u>1</u>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <u>11</u>	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☒ Log Stringer ☒ Steel I-Beam ☐ Timber-Treated Stringers </div> <div style="width: 50%;"> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Steel Box Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Untreated Stringers </div> <div style="width: 50%;"> ☐ Rail Car ☐ Other </div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☒ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels			*Deck Width (metres): <u>6.0</u>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☒ Concrete ☐ Gravel ☐ Not Available ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☒ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☒ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

ck-2354



BC Ministry of Forests and Range

Page 1 of 2

Routine Condition Bridge Inspection Form (except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either longlat or UTM below - not both)			
*Site #: <u>CK-2354</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>5748</u>		*Br. <u>01</u>		
*Structure #:							
*FSR Name: <u>HARRISON EAST</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>16.8</u>	User km:				
Longitude: (ddd / mm / ss.s) <u>99 28 38.4</u>	☒ OR	UTM Zone	UTM Easting	UTM Northing			
Latitude: (ddd / mm / ss.s) <u>121 45 40.9</u>							
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated							
Item	Present Condition (circle or fill-in)		Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E	G <u>F</u> P UR					
Bridge Ahead Signs Missing	<u>0</u>	1 2					
Brushing Required	Yes	<u>No</u>					
Delineator Missing Left	<u>0</u>	1 2					
Delineator Missing Right	<u>0</u>	1 2					
Fender Condition	E	<u>G</u> F P None UR	NO POST BARRIERS				
Posted Load Rating	(tonnes) or None						
Road Surface	E	<u>G</u> F P UR	RECENTLY GRADED				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Crib	E	G F P <u>N/A</u> UR					
Tie-backs	E	G F P <u>N/A</u> UR					
Bin Wall	E	G F P <u>N/A</u> UR					
Concrete (cast in place; lock blocks, precast)	E	G F P <u>N/A</u> UR					
Caps or Sills	E	<u>G</u> F P N/A UR	STEEL I-BEAM CAPS				
Piles or Posts	E	<u>G</u> F P N/A UR	PILE-PIERS				
Ballast Wall	E	<u>G</u> F P N/A UR	PRECAST CONCR.				
Wing Wall	E	G F P <u>N/A</u> UR					
Bracing	E	<u>G</u> F P N/A UR					
Hardware	E	<u>G</u> F P N/A UR					
Fill	E	<u>G</u> F P N/A UR					
Riprap	E	G <u>F</u> P N/A UR					
Bearings	E	<u>G</u> F P N/A UR	IN ORDER TO HAVE THE DAMAGED FLUSH				
Corrosion Protection	E	<u>G</u> F P N/A UR					
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment) Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface (N/A if running surface is gravel or timber planks)	E	G <u>F</u> P N/A UR					
Running Planks	E	G F P <u>N/A</u> UR					
Sub-deck	E	G F P <u>N/A</u> UR					
Ties	E	G F P <u>N/A</u> UR					
Nails	E	G F P <u>N/A</u> UR					
Deck to Girder Bolts	E	G F P <u>N/A</u> UR					
Concrete Deck	E	<u>G</u> F P N/A UR	TWO DIFFERENT TYPES OF PANELS				
Grout Pockets	E	<u>G</u> F P N/A UR					
Deck Joints	E	G <u>F</u> P N/A UR	SOME CRACKS				
Steel Deck Plate	E	G F P <u>N/A</u> UR					
Gravel Surface	E	G F P <u>N/A</u> UR					
Gravel Deck Depth	metres or N/A						
Curb Rail/Blocks/Posts	E	<u>G</u> F P UR	STEEL W-BEAMS				
Handrails/Walkouts	E	G F P <u>N/A</u> UR					
Hardware	E	<u>G</u> F P N/A UR					
Overall Deck Condition	E	<u>G</u> F P UR					

W/ EACH OTHER,
THE TWO UPSTREAM
I-BEAMS WERE INSTALLED
N 4" HIGHER THAN THE
TWO I-BEAMS ON THE
DOWNSTREAM.

IN TERMS OF DSPIN.
THE ONES INSTALLED
AT UPSTREAM ARE
4" SHORTER IN DEPTH

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CLC-2354</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>(G)</u> F P UR	4 X STEEL I-BEAM (TWO SETS OF TWO)	
Diaphragms	E <u>(G)</u> F P N/A UR		
Bracing	E G F P <u>(N/A)</u> UR		
Under-trussing	E G F P <u>(N/A)</u> UR		
Hardware	E G F P <u>(N/A)</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>(N/A)</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.1</u> (m)		*Est. Present Water Level Depth <u>1.2</u> (m)	*Est. Present Water Level Depth <u>1.0</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>(No)</u>	Scour?	Yes <u>(No)</u>
Ice?	Yes <u>(No)</u>	Debris?	Yes <u>(No)</u>
Aggradation?	Yes <u>(No)</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		FROM UPSTREAM
	LOAD		RIGHT ABUT
	LEFT TO RIGHT		LEFT ABUT
	LOAD		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>(No)</u>		P Eng Inspection Required? Yes <u>(No)</u>	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) <u>2010-08-18</u>	*Inspection Company Name Onsite Engineering Ltd	*Inspector's Name (print) Ali Sadeghi	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GWW (tonnes): (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
91		2013/09/01	
Reviewer Company Name Onsite Engineering LTD	Reviewed by - P Eng's Name (print) G. Dohm	Reviewed by - P Eng's Signature 	Date Reviewed (yyyy/mm/dd) 2010/12/09
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register



CK2354 Right to left



CK2354 Load limit sign



CK2354 Left to right



CK2354 Load limit sign2



CK2354 From upstream



CK2354 Right abutment



CK2354 Left abutment



CK2354 From downstream