

CK-2084

CHILLIWACK SOUTH 0km

2016 Inspection



CBR iPad Offline Ver 0.23

CBR Data

Latitude	Longitude
49°5'42.1"	-121°34'57.3"
Crossing Name	Back channel
FSR #	5127
Branch #	26
Road Name	CHILLIWACK SOUTH
User km	0
Current Load Rating (tonnes)	68
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Slab Girders
Deck Type	Concrete
Abutment Left	Concrete Precast
Abutment Right	Concrete Precast
Spans	1
Total Length (m)	14.6
Deck Width (m)	4.87

Updated Data

Latitude	Longitude
49°5'41.54"	-121°34'55.87"
HD Diff. (m)	33.7
Accuracy (m)	10

Inspection

Date of Inspection 2016-07-27 2:18:02 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Brush approaches; clean sediment off deck and post missing bridge ahead sign. Present load rating of L75 or 68 tonnes to continue.



23/01/2017

P.Eng Seal

CK-2084

CHILLIWACK SOUTH 0km

2016 Inspection



CBR iPad Offline Ver 0.23

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☒ 1 ☐ 2

Brushing Required Y minor

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating not posted

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good integrated cap/wall

Piles or Posts Unrated buried

Ballast Wall Good integrated cap/wall

Wing Wall N/A

Bracing N/A

Hardware Fair

Fill Good

Riprap Good

Bearings Good

Corrosion Protection N/A

CK-2084

CHILLIWACK SOUTH 0km

2016 Inspection



CBR iPad Offline Ver 0.23

Deck

Running Surface Good

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2084

CHILLIWACK SOUTH 0km

2016 Inspection



CBR iPad Offline Ver 0.23

Steel/Concrete

Serial/ID Plate

Girders Fair

6 concrete slabs with welded shear keys - minor spalling noted

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors Good**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)		Needle Diameter (mm)				
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

CK-2084

CHILLIWACK SOUTH 0km

2016 Inspection

CBR iPad Offline Ver 0.23



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	8.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.5	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	clean sediment off deck
2	Medium	brush approaches
3	Medium	post missing bridge ahead sign

Item	Monitor Description	Frequency
1		
2		
3		

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



sediment on deck



Deck



Approach from Left Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



spall that was grouted



minor spelling on left bank 4th slab



minor spalling on left bank 6th slab