

CERTIFICATE OF GENERAL CONFORMANCE

To be completed by the Coordinating Member on completion of road construction, maintenance works or deactivation.

Road section identification Nahatlatch FSR - 6996.01 CBR Road Stations: CK-2478 = 42.6km CK-2473 = 45.3km	Title and date of Road Plan, Road Deactivation Plan or Road Maintenance Plan Bridge Deactivation of Structures CK-2473 and CK-2478
--	--

Road Construction, Maintenance Works or Road Deactivation:

I confirm that:

- *field reviews** of this road section have been conducted by me or under my direct supervision; AND,
- the completed works are in general conformance with


☒ the above noted Plan dated NA OR

☐ the Plan with amendments described in Schedule A attached
(attach documentation)

Name of Coordinating Member: Tyson Miller

Professional designation: RPF/P.Eng

Signature, seal and date



June 2 / 2017

**Field reviews means such reviews of the constructed works at the forest road project site considered necessary, in the member's opinion, to ascertain whether or not the significant aspects of the works are considered in general compliance with the Road Plan, Road Maintenance Plan or Road Deactivation Plan.*

Wood agreement

Logging Area Summary (ha)							
Block	Gross	Retention	WTRA	Road Permit R/W	Existing R/W	Fire break	Net Harvest
TTC1	15.63	0.49	1.27	0.00	0.53	0.13	13.21
Harvest System Summary (ha)							
Block	Aerial	Cable	Ground	Ground (R/W)	Total		
TTC1	0.00	0.40	12.80	0.00	13.20		

MEHATL CREEK PARK

Riparian Area Summary Table				
Stream Reach ID	Stream Class	Reserve Zone Width (m)	Mgmt. Zone Width (m)	Machine Free Zone Width (m)
Nahatlatch River	S1-B	50	20	0
44-1	S4	0	30	5
44-2	S6	0	20	5
47-1	S2	30	20	0
47-2	S5	0	30	5
48-1	S4	0	30	5
48-2	FSZ	0	0	5
48-3	NCD	0	0	0
49-1	FSZ	0	0	5
50-1	S3	20	20	0
50-2	S6	0	20	5
51-1	FSZ	0	0	5
51-2	NCD	0	0	0
52-1	NCD	0	0	0
55-1	NCD	0	0	0
56-1	NCD	0	0	0
57-1	NCD	0	0	0
61-1	NCD	0	0	0
62-1	NCD	0	0	0
Wetland 4	NCW	0	0	0
Wetland 5	NCW	0	0	0
Wetland 9	NCW/FSZ	0	0	5

CK-2478

Contact BC Parks before falling any danger trees outside of TTC1 and within or in close proximity to Nahatlatch Lake Park

Directionally fall to facilitate ground based harvest from FC157 to 164.

Directional fall from FC192-193.

Road Construction Summary				
Road Number	Type of Construction	Start Station (m)	End Station (m)	Length (km)
Nehatlatch ML	New Construction	42+307	41+803	0.504
NK2120	New Construction	0+000	0+404	0.404
Total All Roads				0.908

Culvert Summary					
Road Number	Road Station (m)	Culvert Type	Culvert Dimensions Diameter (mm)	Length (m)	Culvert Skew
Nahatlatch ML	41+823	CMP	500	8	90
Nahatlatch ML	41+857	CMP	1000	9	90
Nahatlatch ML	41+859	CMP	1000	10	90
Nahatlatch ML	41+862	CMP	1000	10	90
Nahatlatch ML	41+985	CMP	500	9	90
Nahatlatch ML	42+059	CMP	500	8	90
NK2120	0+010	CMP	500	6	90
NK2120	0+247	CMP	500	7	90



HARVEST PLAN MAP

Block: TTC1.

Forest Region: Coast
Forest District: Chilliwack
Mapsheet: 092H091
Location: Teacup Creek
TSA: Fraser
FDU: Mehatl
BEC: CWH ds1

UTM Zone: 10
UTM Easting: 574,439
UTM Northing: 5,530,826
Latitude: 49°55'31"N
Longitude: 121°57'46"W
Author: GF
Print Date: 2/17/2017

Map Legend

Net Block Boundary

Adjacent Cutblock

Falling Corner

Geographic Centre

Proposed Road

Existing Road

Yarding Arrow - Ground

Index Contour

Intermediate Contour

Cliff

WTRA

Retention Area

Cable Yarding

Ground-Based Yarding Area

Existing Road Right-of-Way

Machine Free Zone

Riparian Management Zone

Riparian Reserve Zone

Existing Opening

WHA

Parks

Rivers

Wetland

Riparian Feature

NCD

S1S1

S2S2

S3S3

S4S4

S5S5

S6S6

FSZ

Scale: 1:5,000

NAD 1983 UTM Zone 10N



Field Ribbing

Falling Boundary: Orange Printed

Riparian Reserve Zone: Orange Printed

Right of Way Boundary: Orange Printed

Retention Patch: Orange / Black Stripe

Road Reconnaissance: Yellow

Road Centre Line: Pink Printed

Landing Location: Pink "Landing"

Skid/Bladed Trail Location: Pink Printed

Deflection Line/Base Line: Green / White Stripe

Fish Stream: Red / White Stripe

Non-Fish Stream: Blue / White Stripe

Machine Free Zone: Red Printed

Traverse Station Marks: White

Cruise Strip Lines: Blue

Cruise Plot Centre: Blue and Yellow

Treatment Area Boundary: Green Printed

Retention Tree: Three Orange Dots

Boundary

Riparian

R/W

WHA

Parks

Rivers

Wetland

Riparian Feature

NCD

S1S1

S2S2

S3S3

S4S4

S5S5

S6S6

FSZ

Magnetic Declination: 16.25 E

C:\Tamaha\A20542_id_map_HP.mxd

A20542 - CP72

Map1 of 1

Miller, Tyson FLNR:EX

From: Garry Davidson <davidsong@telus.net>
Sent: Tuesday, May 23, 2017 7:16 AM
To: Gonzalez, Ana Maria FLNR:EX; Miller, Tyson FLNR:EX
Cc: Ladd, Jeff R FLNR:EX
Subject: Nahatlatch FSR
Attachments: Nahatlatch FSR_Photos_May 19-22 2017.pdf

Hi;

The removal of Structures CK-2473 & CK-2478 was completed May 22nd, without any hiccups. I've attached a photo summary of the weekend's work, for your files.

Garry Davidson, RFT
604.869.6041



CK-2473 – Decking and Cross Tie Removal



CK-2473 – Guard Log Removal



CK-2473 – Exposing Stringer Ends, Pulling Lashing



CK-2473 – All Deck Components Removed



CK-2473 – Armoring Woods End Approach



CK-2473 – Wet Crossing. Never was a Vehicle Crossing.



CK-2473 – Woods End Approach Complete



CK-2473 – Town End Armoring



CK-2473 – Town End Approach Complete



CK-2478 – Deck and Cross Tie Removal



CK-2478 – Woods End Stringers Exposed



CK-2478 – Picking Debris



CK-2478 – Town End Approach Armored



CK-2478 – Woods End Approach



CK-2478 – Town End Approach Barricade, View from Channel



CK-2478 – Town End Approach Barricade Complete