



Bridge Inspection

Bridge No.: _____
Map ID No.: _____

Inspection Date: Oct 29, 2007
Next Inspection Date: _____

General Information:

Road Name: Chelack's Main
Stream: 52
Km. Mark: 18.5
Road Permit: RD4049-1
Year Constructed: Oct 1983
Load Rating: L100

Bridge Type: _____
☒ Steel/Concrete
☒ Steel/Timber
☐ Concrete/Concrete
☐ Concrete/Timber
Bridge Class: ☒ Permanent
Semi-Permanent
Temporary

Hazard Information:

Debris: Yes ☒ No
Highwater: Yes ☒ No

Scour: Yes ☒ No
Ice: Yes ☒ No

Overall Hazard Rating: Low Medium High

Comments: _____

Decking:

	Good	Fair	Poor	N/A
Ties	✓			
Decking		✓		
Running Planks				✓
Nails		✓		
Curbs and Blocks				✓
Guard Rails		✓		
Deck to Girder Bolts		✓		
Hardware	✓			
Concrete Condition				✓
Delineators			✓	

Comments/Repairs: Delineators will be replaced when road is hauling take place.

Doc. No.	Released	Printed	Title	Authorization	Page
FLKForm15	05/26/03	11/01/07	Bridge Inspection	Woodlands Manager	1 of 3

**Superstructure:**

	Good	Fair	Poor	N/A
Girders/Stringers	✓			
Diaphragms	✓			
Needle Beams				✓
Bracing	✓			
Trussing	✓			
Hardware	✓			

Comments/Repairs: _____

Piles

	Good	Fair	Poor	N/A
Piles/Posts				✓
Concrete				✓
Bracing/Sheathing				✓
Cribs				✓
Hardware				✓
Rip-rap				✓
Debris/Build-up				✓

Comments/Repairs: _____

Abutments

	Good	Fair	Poor	N/A
Piles/Posts				✓
Caps/Sills		✓		
Concrete				✓
Planks		✓		
Cribs		✓		
Tiebacks			North X	
Bracing		✓		
Hardware		✓		
Fill		✓		
Rip-rap		✓		
Debris/Build-up	✓			

Doc. No.	Released	Printed	Title	Authorization	Page
FLKform15	05/26/03	11/01/07	Bridge Inspection	Woodlands Manager	2 of 3

1890

Repairs:

Professional Inspection Required: Yes ~~No~~

Repair Required: Monitor strip feeding.

Donat leon 23/4"

Upsturn 29/16

Signature of Inspector: 

Signature of Inspector: 

Doc. No.	Released	Printed	Title	Authorization	Page
FLKform15	05/26/03	11/01/07	Bridge Inspection	Woodlands Manager	3 of 3