

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



CBR Data

Latitude	Longitude
49°36'11.09"	-123°40'51.9"
Crossing Name	Gray Creek #2
FSR #	7575
Branch #	09
Road Name	SECHELT GRAY
User km	9.4
Previous Load Rating (tonnes)	136
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	24.4
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
°0'0"	°0'0"
HD Diff. (m)	5521789.9
Accuracy (m)	

Inspection

Date of Inspection 2021-10-20 9:32:41 AM

Inspector Name Richard Mills

Inspector Comments Serial/ID Plate

Recommended Next Inspection Year 2024

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: Richard Mills, P.Eng. Nov 18, 2021
Load Rating: L150 or 136 tonnes
Next Inspection: 2024



P.Eng Seal

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Good

Caps or Sills Good

Piles or Posts Good

Ballast Wall Good

Wing Wall

Bracing Good

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets **Good**

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Steel/Concrete

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Grout on DS slice. Seems ok

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Hazards

Estimated Present Water Level Depth (m)	0.1	High Water	☒	Debris	☐
Estimated Present Water Level Width (m)	3.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
-------------	--------------------

1

2

3

4

5

6

7

Item

Monitor Description

Frequency

1

2

3

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Upstream Profile



Deck

SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Grout on ds splice



Upstream from Crossing



Upstream splice



Approach from Left Bank when facing downstream



SC-8260
SC-8260

SECHELT GRAY 9.4km

2021 Inspection

CBR iPad Offline Ver 0.34 - DSC



Ds splice

