

SQ-3115

LILLOOET WEST 01 63.5km

2019 Inspection



CBR iPad Offline Ver 0.31

CBR Data

Latitude	Longitude
49°51'10.9"	-122°17'47.1"
Crossing Name	Beverley Creek
FSR #	8407
Branch #	1
Road Name	LILLOOET WEST 01
User km	63.5
Previous Load Rating (tonnes)	91
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	17.3
Deck Width (m)	4.3

Updated Data

Latitude	Longitude
49°51'11.56"	-122°17'46.91"
HD Diff. (m)	20.6
Accuracy (m)	5

Inspection

Date of Inspection 2019-09-17 11:59:56 AM

Inspector Name Greg Dohm


Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., January 28, 2020
Load Rating: L100 or 91 tonnes
Next Inspection: 2022
Comments:



P.Eng Seal

SQ-3115

LILLOOET WEST 01 63.5km

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Fair

Caps or Sills

Piles or Posts Fair

Ballast Wall Fair

Wing Wall

Bracing

Hardware Fair

Fill Fair

Riprap Fair

Bearings Fair

Corrosion Protection Fair

SQ-3115

LILLOOET WEST 01 63.5km

2019 Inspection

CBR iPad Offline Ver 0.31



Deck

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck Fair

Grout Pockets Fair

Deck Joints Fair

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

SQ-3115

LILLOOET WEST 01 63.5km

2019 Inspection

CBR iPad Offline Ver 0.31

**Steel/Concrete**

Girders Fair

Diaphragms Fair

Bracing Fair

Under Trussing

Hardware Fair

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

SQ-3115

LILLOOET WEST 01 63.5km

2019 Inspection



CBR iPad Offline Ver 0.31

Hazards

Estimated Present Water Level Depth (m)	.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	7	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	5	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3


Sketch
(Select Signature)




Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Upstream Profile



Upstream Profile



Left Bank Abutment when facing downstream



Approach from Right Bank when facing downstream



Downstream Profile