

SQ-3202
SQ-3202B

LILLOOET WEST 1.6km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°47'31.59"
Longitude -122°13'13.5"

Site Status Active

Insp. Status Inspect

Crossing Name 8 Mile Creek

FSR # 8407 Branch # 1

Road Name LILLOOET WEST

User km 1.6

Previous Load
Rating (tonnes) 136

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 9

Deck Width (m) 8

Updated Data

Latitude °0'0"
Longitude °0'0"

HD Diff. (m) 5542832.4 Accuracy (m)

Inspection

Date of Inspection 2022-09-27 11:53:22 AM

Inspector Name Forrest Simpson


Inspector Comments Serial/ID Plate

Recommended Next Inspection 2025

Inspection Company MoF

P.Eng Comments

Load Rated by: MOF, Greg Dohm, PEng., Oct. 12, 2022
Load Rating: L150 or 136 tonnes
Next Inspection: 2025
Comments:



PERMIT TO
PRACTICE: 1003022

SQ-3202
SQ-3202B

LILLOOET WEST 1.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☐ 0 ☒ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good Concrete no posts

Posted Load Rating 136

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills Good

Piles or Posts Unrated Not visible

Ballast Wall Good

Wing Wall

Bracing Unrated Not visible

Hardware Unrated Not visible

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Unrated Not visible

SQ-3202
SQ-3202B

LILLOOET WEST 1.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

SQ-3202
SQ-3202B

LILLOOET WEST 1.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Good

Diaphragms

Bracing

Under Trussing

Hardware N/A

Na

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

SQ-3202
SQ-3202B

LILLOOET WEST 1.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m) 0

High Water ☐

Debris ☐

Estimated Present Water Level Width (m) 0

Aggradation ☐

Scour ☒

Estimated High Water Level Clearance 1.6

Ic ☐

Comments Scour downstream from crossing

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Add Warning Signs. 1 # of signs. Priority:High	Re-install delineator

2

3

4

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream



Deck



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Upstream Profile



Upstream from Crossing



Superstructure



Downstream Profile



Downstream from Crossing