

Appendix 2 VQO Inspection Form



Ministry of Forests and Range

Compliance & Enforcement
VQO Inspection Form

Page 1

5.2.2 Site Information (Office)	
Forest District <u>SOUTH ISLAND</u>	Viewpoint Location <u>VIEWPOINT #2</u>
Licensee <u>TSESHAH</u>	Block Location <u>ALBERNI INLET</u>
Licence No. <u>FLTC A81582</u> CP No. <u>16211</u>	Results Opening No. _____
5.2.3 FSP & Objective Information (Office)	
Established VQO <u>P.R.</u>	Did Licensee adopt established VQO as result? ☒ Yes ☐ No If yes proceed with inspection.
Date of Establishment <u>DEC. 15, 2005</u>	If No determine what was approved and if it is measurable and verifiable?
Source Document <u>GAR 7.2 ORDER</u>	
5.3.1 Viewpoint (Field)	5.3.2 Photography (Field)
GPS Longitude <u>124 48 43.3</u>	Photo ID No's <u>424-454</u>
GPS Latitude <u>49 10 03.5</u>	Viewpoint Importance: (Low) 1 2 <u>3</u> 4 5 (High) Digital
Viewing Direction <u>240°</u>	Viewpoint Description <u>MID-CHANNEL</u>
Viewing Distance <u>1.35 km</u>	
Elevation (m) <u>0</u>	
5.3.3 Assess Basic VQC (Field)	
Alterations meet which Basic VQC definition? Circle where in the range for that VQC:	
Basic VQC: P R PR M MM ----- ----- ----- ----- ----->	
Notes: <u>Extremely easy to see</u> <u>Large apparent scale</u> <u>Some angularity</u>	
5.3.4 Design Observations (Field)	5.4.4 Partial Cut Alterations
Design Elements: Response to visual force lines G (-1) M (0) P (+1) Borrowers from natural character <u>✓</u> Edge treatments incorporated <u>✓</u> Distance from the viewpoint <u>✓</u> Position on the landform <u>✓</u> Total Design <u>3</u>	Partial cutting % removed _____ Average tree height (m) _____ Clearcut equivalent _____ % alteration as read from table 3. Record this value on line 5.4.2a
5.4.2 Assess Initial VQC (Office)	5.5.1 Determining VQO rating on landform by comparing Basic VQC with Adjusted VQC
a) % of landform altered by openings (NEW) <u>18.67</u> b) % of landform in access roads (outside openings) <u>0</u> c) % non-veg contribution of older openings <u>0</u> $X = (a+b+c)$ % alteration <u>18.67</u> Initial VQC: <u>MM</u>	☒ Clearly not met Definition <u>not achieved</u> % alt. in excess of VQO range ☐ Not met Definition <u>not achieved</u> % alteration within VQO range ☐ In-conclusive Definition on class boundary, % alt. in excess of VQO range. ☐ Met Definition achieved % alteration in excess of VQO range ☐ Well met Definition achieved % alteration well within VQO range
5.3.3 Assess Adjusted VQC (Office)	5.5.2 Rationale
D) Impact of roads, side cast, etc. (within openings) ☐ none ☒ subordinate ☐ significant ☐ dominant Adj. Factor <u>+1</u> e) Tree retention: ☐ Good ☒ Moderate ☐ Poor Adj. Factor <u>-1</u> f) Design (enter total from 2.2.4 above) Adj. Factor <u>3</u> Total adjustment: $Y = (d+e+f)$ Adj. Total <u>3</u> Calculate Adjusted % alteration: $X'(1 + 0.14 \cdot Y) =$ <u>26.5</u>	<u>Includes private land harvesting.</u>
Adjusted VQC: P R PR M MM ----- ----- ----- ----- ----->	
Adjusted %alt: 0 1.5 4 7 12 18 24 30	
Inspected By: <u>L. DAVIES, RPF</u>	
Signature: <u>Lloyd F. Davies</u>	Date of Field Inspection: <u>JULY 22, 2011</u>