



BC Ministry of Forests, Lands, and Natural Resource Operations

Inspections Due - Summary

Page: 1 of 4
Date Printed: 2023/06/20
User Id: IDIR\MRFENNEL
Database: PROD
Report Id: CBR004

Forest District: Selkirk Natural Resource District Next Planned Inspection Date: < 2023/12/30 Inspection Status:Inspect Management Area: 53 Sort: Forest Service Road Site Status:Active

Forest District: Selkirk Natural Resource District

No.	Site #	Structure Name	Last Inspection Date	Next Inspection Date	Structure Type/Class	Project File ID# / Br.	Total Length (metres)	# Piers	Road Name	KM	User KM	Crossing Name
Special Equipment Required		Special Access Required	Planned Inspection Comment									
1	N3-102	N3-102	2020/09/09	2023/09/09	MC	4170-01	13.0	0	BEAVERFOOT	3.40	3.40	unknown
			CBR_Conversion on 29-JAN-18: document if number plate is installed at next inspection									
2	N3-104	N3-104	2020/09/10	2023/09/10	P	4170-01	8.5	0	BEAVERFOOT	21.10	21.10	Unnamed S3
3	N3-110	N3-110	2020/09/10	2023/09/10	P	4170-01	7.5	0	BEAVERFOOT	22.90	22.90	unnamed crk
			IDIR\DMALWAY on 03-OCT-14: .									
4	N3-007	N3-007	2022/08/02	2023/08/02	P	7507-01	7.6	0	BLAEBERRY FSR	0.69	13.30	WILLOW BANK Cr
			IDIR\JRUPAR on 24-JAN-20: JRG Jan 24, 2020 Record lock block rotation at both abutments at every inspection.									
5	N3-012	N3-012A	2020/09/10	2023/09/10	P	7507-01	48.8	0	BLAEBERRY FSR	15.15	15.00	BLAEBERRY R #3
			IDIR\MRFENNEL on 29-JAN-18: na									
6	N3-013	N3-013	2020/09/10	2023/09/10	P	7507-01	11.5	0	BLAEBERRY FSR	23.34	37.50	Unnamed
			CBR_Conversion on 17-FEB-14: Noticable approach erosion noted from flight June 2012 event. DA.									
7	N3-117	PS-066	2021/07/28	2023/07/28	T	7507-01	12.2	0	BLAEBERRY FSR	30.50	30.50	unknown
			CBR_Conversion on 19-JUL-19: Structure installed at new location in 2018									
8	N3-096	N3-096	2022/08/03	2023/08/03	P	4170-06	18.3	0	BRANCH 19.4	0.21	19.60	Unnamed



BC Ministry of Forests, Lands, and Natural Resource Operations

Inspections Due - Summary

Page: 2 of 4
Date Printed: 2023/06/20
User Id: IDIR\MRFENNEL
Database: PROD
Report Id: CBR004

Forest District: Selkirk Natural Resource District Next Planned Inspection Date: < 2023/12/30 Inspection Status:Inspect Management Area: 53 Sort: Forest Service Road Site Status:Active

Forest District: Selkirk Natural Resource District

No.	Site #	Structure Name	Last Inspection Date	Next Inspection Date	Structure Type/Class	Project File ID# / Br.	Total Length (metres)	# Piers	Road Name	KM	User KM	Crossing Name
			Planned Inspection Comment									
			IDIR\BPelletT on 01-FEB-23: BP Feb 1-23 Monitor movement and rotation of each block in the left abutment									
9	N3-026	N3-026	2020/09/11	2023/09/11	MC	7521-01	24.0	0	BUSH RIVER	53.60	57.10	Unnamed
10	N3-033	N3-033	2021/07/29	2023/07/29	T	7521-01	22.5	0	BUSH RIVER	93.00	97.90	BUSH R
			IDIR\JRUPAR on 29-JAN-20: JRG Jan 29, 2020 Monitor slope of right abutment and possible scour below crib.									
11	N3-055	N3-055	2022/08/28	2023/08/28	P	7663-01	84.2	2	COLUMBIA RIVER WEST	4.90	4.90	BEAVERMOUTH
	Peeper Truck		IDIR\HABEURSK on 13-MAR-23: 2021/08/28 entered in error. hb CBR_Conversion on 27-APR-21: JRG Apr 27, 2021 Annual close proximity inspection required to monitor condition of span 1 downstream girder.									
12	N3-097	N3-097	2020/09/09	2023/09/09	MC	7663-01	15.0	0	COLUMBIA RIVER WEST	43.00	43.00	Unnamed
			CBR_Conversion on 11-SEP-14: .									
13	N3-098	N3098	2020/09/09	2023/09/09	MC	7663-01	16.5	0	COLUMBIA RIVER WEST	49.60	49.60	Unnamed
			CBR_Conversion on 30-JAN-18: na									
14	N3-099	N3-099	2022/08/04	2023/08/04	MC	7663-01	16.0	0	COLUMBIA RIVER WEST	50.50	50.50	Unnamed
			CBR_Conversion on 31-JAN-23: BP Jan 23-21 Measure corrugation profile and wall thickness during 2023 routine inspection									
15	N3-063	N3-063	2021/09/18	2023/09/18	T	7663-01	14.6	0	COLUMBIA RIVER WEST	57.30	57.30	SMITH Cr



BC Ministry of Forests, Lands, and Natural Resource Operations

Inspections Due - Summary

Page: 3 of 4
Date Printed: 2023/06/20
User Id: IDIR\MRFENNEL
Database: PROD
Report Id: CBR004

Forest District: Selkirk Natural Resource District Next Planned Inspection Date: < 2023/12/30 Inspection Status:Inspect Management Area: 53 Sort: Forest Service Road Site Status:Active

Forest District: Selkirk Natural Resource District

No.	Site #	Structure Name	Last Inspection Date	Next Inspection Date	Structure Type/Class	Project File ID# / Br.	Total Length (metres)	# Piers	Road Name	KM	User KM	Crossing Name
Special Equipment Required	Special Access Required	Planned Inspection Comment										
16	N3-064	N3-064	2022/08/04	2023/08/04	T	7663-01	12.0	0	COLUMBIA RIVER WEST	64.00	64.20	SWAN Cr
			IDIR\DMALWAY on 28-JAN-22: BP Jan 28-22 Ensure 5 tonne load posting signs are in place IDIR\JRUPAR on 22-FEB-19: JRG Feb 22 2019 Record rot depth, location, and type (sap/heart) in crib members.									
17	N3-095	N3-095	2020/09/09	2023/09/09	P	8108-01	18.2	0	DOGTOOTH FSR	4.26	12.00	Gorman Cr
18	N3-T02	WO3405	2020/09/09	2023/09/09	P	3461-05	12.3	0	DONALD BR 13.9	1.81	16.10	Cirque Cr
19	N3-085	N3-085	2022/08/03	2023/08/03	P	3461-01	12.2	0	DONALD FSR	13.98	13.70	CIRQUE Cr
			IDIR\JRUPAR on 04-APR-22: DA March 2022, Ensure bridge is posted for 5 tonnes.									
20	N3-042	N3-042	2020/09/11	2023/09/11	P	7521-04	11.6	0	ESPLANADE BAY	0.50	0.50	SUCCOUR Cr
			IDIR\DMALWAY on 04-FEB-21: .									
21	N3-091	N3-091	2022/08/01	2023/08/01	P	7521-07	12.2	0	HOPE	5.50	5.40	Unnamed
			IDIR\DMALWAY on 26-APR-23: BP Apr 26-23 Ensure structure is effectively barricaded to traffic									
22	N3-092	N3-092	2020/09/11	2023/09/11	P	7521-07	16.2	0	HOPE	7.75	7.50	Unnamed



BC Ministry of Forests, Lands, and Natural Resource Operations

Inspections Due - Summary

Page: 4 of 4
Date Printed: 2023/06/20
User Id: IDIR\MRFENNEL
Database: PROD
Report Id: CBR004

Forest District: Selkirk Natural Resource District Next Planned Inspection Date: < 2023/12/30 Inspection Status:Inspect Management Area: 53 Sort: Forest Service Road Site Status:Active

Forest District: Selkirk Natural Resource District

No.	Site #	Structure Name	Last Inspection Date	Next Inspection Date	Structure Type/Class	Project File ID# / Br.	Total Length (metres)	# Piers	Road Name	KM	User KM	Crossing Name
			IDIR\DMALWAY on 13-JAN-16: ATV access required, bring bridge closed signs with inspector for 2017 inspection.									
23	N3-093	N3-093	2020/09/11	2023/09/11	P	7521-07	8.3	0	HOPE	12.97	12.90	Unnamed
			IDIR\DMALWAY on 13-JAN-16: ATV access required, bring bridge closed signs with inspector in 2017.									
24	N3-094	N3-094	2020/09/11	2023/09/11	P	7521-07	8.0	0	HOPE	17.31	17.50	Unnamed
			IDIR\DMALWAY on 13-JAN-16: ATV access required, bring bridge closed signs for next 2017 inspection.									
25	N3-090	N3-090	2022/08/03	2023/08/03	MC	4170-03	14.6	0	MOOSE	13.62	8.20	Unnamed
26	N3-051	N3-051	2020/09/11	2023/09/11	MC	7521-05	20.0	0	SULLIVAN	21.19	98.05	Unnamed
27	N3-049	N3-049	2021/07/29	2023/07/29	T	7521-05	22.0	0	SULLIVAN	30.60	91.90	GAME Cr
			IDIR\MIPENNER on 12-JAN-16: monitor current deck situation									
28	N3-052	N3-052	2021/07/29	2023/07/29	T	7521-05	12.3	0	SULLIVAN	39.50	100.50	CARIBOU Cr

Permanent Bridge Total: 15

Temporary Bridge Total: 6

Major Culvert Total: 7

Woodbox/Log Culvert Total: 0