

ck 2185



BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register Structure Inventory Data Form BRIDGES

STRUCTURAL DETAILS			
Number of Spans:		Needle Beams? ☐ Yes ☐ No	
Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20]	Portable Structure? ☐ Yes ☐ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres):	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☐ Log Stringer ☐ Rail Car ☐ Steel I-Beam ☐ Timber-Treated Stringers </div> <div style="width: 50%;"> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Other ☐ Steel Box Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Untreated Stringers </div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Concrete Removable ☐ Gravel ☐ Other ☐ Steel ☐ Steel Free ☐ Timber-Treated ☐ Timber-Treated Panels ☐ Timber-Untreated ☐ Timber-Untreated Panels		*Deck Width (metres):	
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ N/A ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat	
Comments: Structure washed out since last inspection. Only Camp Abutment remaining. Structure plugged with debris. Cedar slabs still in place. Only ATV access on road to bridge. Unpassable by ATV.			

FS1344 HTH 08/06

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM - not both)			
Site #	CK2185			Structure #	CK2185		
FSR Name	L054 S4241U			User km	3.2	Project File ID	84688
Longitude: (ddd / mm / ss.s)	49°21'00.8"			OR	UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s)	122°11'24.8"						
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.							
Item	Present Condition (circle or fill-in)			Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E G F P						
Bridge Ahead Signs Missing	0 1 2						
Brushing Required	Yes No						
Delineator Missing Left	0 1 2						
Delineator Missing Right	0 1 2						
Fender Condition	E G F P None						
Posted Load Rating (tonnes)							
Road Surface	E G F P						
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)			Comments (a comment is mandatory if condition "Poor" is selected)			
Log/Timber Cribs	E G F P N/A						
Tie-backs	E G F P N/A						
Bin Wall	E G F P N/A						
Precast Concrete	E G F P N/A						
Caps or Sills	E G F P						
Piles or Posts	E G F P N/A						
Ballast Wall	E G F P						
Wing Wall	E G F P N/A						
Bracing	E G F P N/A						
Hardware	E G F P N/A						
Fill	E G F P						
Riprap	E G F P N/A						
Bearings	E G F P						
Corrosion Protection	E G F P N/A						
Span 1 of _ (spans are numbered consecutively starting from the left abutment) Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)			Comments (a comment is mandatory if condition "Poor" is selected)			
Running Surface	E G F P						
Running Planks	E G F P N/A						
Sub-deck	E G F P N/A						
Ties	E G F P N/A						
Nails	E G F P N/A						
Deck to Girder Bolts	E G F P N/A						
Concrete Deck	E G F P N/A						
Grout Pockets	E G F P N/A						
Deck Joints	E G F P N/A						
Anti-skid Surface	E G F P N/A						
Gravel Surface	E G F P N/A						
Curb Rail/Blocks/Posts	E G F P						
Handrails/Walkouts	E G F P N/A						
Hardware	E G F P N/A						
Overall Deck Condition	E G F P						

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)

GENERAL INFORMATION							
Site #				Structure # <u>CK2185</u>			
SUPERSTRUCTURE (stringers numbered from upstream side of bridge)							
Item		Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)			
Log Curbs		E G F P N/A					
Needle Beams and Shims		E G F P N/A					
Stringer #	Species	Peeled? (circle)	Diameter (mm) or Width x Depth (mm x mm)	Rot Depth Bottom (mm)	Rot Depth Side (mm)	Rot Depth Top (mm)	Comments
1		Y N					
2		Y N					
3		Y N					
4		Y N					
5		Y N					
6		Y N					
7		Y N					
8		Y N					
9		Y N					
10		Y N					
CHANNEL							
Est. Present Water Level Depth (m)		0		Est. Present Water Level Width (m)		0	
				Est. High Water Level Clearance (m)		0	
HAZARDS (circle yes or no for each item)							
High Water? (Yes No)		Scour? Yes (No)		Ice? Yes (No)		Debris? (Yes No)	
						Aggradation? Yes No	
Comments							
REPAIRS (H = High, M = Medium, L = Low)							
#	Priority (circle)	Estimate (\$)	Description				
1	H M L						
2	H M L						
3	H M L						
ITEMS TO MONITOR							
#	Description						
1							
2							
PHOTO LOG							
Photo #	Description	Photo #	Description				
	Camp Abut						
	Wood Abut						
	4/5						
	0/3 x 2						
INSPECTOR TO COMPLETE THIS SECTION							
As-built Drawings Checked? Yes (No)		P Eng Inspection Required? Yes No		Date of Inspection (yyyy/mm/dd)			
				2019-10-10			
Inspection Company Name FRESH EARTH		Inspector's Name (print) Ali Sadeghi		Inspector's Signature [Signature]			
Comments STRUCTURE WAS NOT VISITED LAST YEAR NO ACCESS.							
PROFESSIONAL ENGINEER TO COMPLETE THIS SECTION							
Current Load Rating GVW (tonnes):				Date of Next Inspection			
Reviewer Company Name		Reviewed by - PEng's Name (print)		Reviewed by - PEng's Signature		Date Reviewed (yyyy/mm/dd)	
Comments							