



BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register
Structure Inventory Data Form
BRIDGES

CK-2197

STRUCTURAL DETAILS

Number of Spans:

Needle Beams?

☐ Yes

☒ No

Length of Spans (m)
[e.g. for a 3-span bridge
- 20, 35, 20]

23.8

Portable Structure?

☐ Yes

☒ No

Portable Superstructure
Status:

☐ Installed

☐ Storage

Portable Superstructure Storage Location:

*Bridge Length
(metres):

24.4

*Superstructure:

☐ Compo Girders

☐ Concrete Cast in Place

☐ Concrete Slab Girders

☐ Log Stringer

☐ Rail Car

☒ Steel I-Beam

☐ Timber-Treated Stringers

☐ Concrete Box Beam

☐ Concrete I/T Beam

☐ Glulam Girder

☐ Other

☐ Steel Box Beam

☐ Steel Truss/Bailey/Acrow

☐ Timber-Untreated Stringers

*Deck Type:

☐ Concrete

☐ Concrete Removable

☐ Other

☐ Steel Free

☐ Timber-Treated Panels

☐ Timber-Untreated Panels

☒ Concrete Composite

☐ Gravel

☐ Steel

☐ Timber-Treated

☐ Timber-Untreated

*Deck Width (metres):

4.2

*Running Surface:

☐ Anti-Skid

☐ N/A

☐ Asphalt

☐ Timber Planks

☒ Concrete

☐ Gravel

*Left Abutment:

☐ Binwall

☐ Concrete Cast in Place

☐ Concrete Lock Blocks

☐ Concrete Precast

☐ Crib, Log or Timber

☐ Other

☐ Pile-Temporary Materials

☐ Pile-Permanent Materials

☐ Sill-Permanent Materials

☐ Sill-Temporary Materials

☒ Steel Pipe & Precast Pat

*Right Abutment:

☐ Binwall

☐ Concrete Cast in Place

☐ Concrete Lock Blocks

☐ Concrete Precast

☐ Crib, Log or Timber

☐ Other

☐ Pile-Temporary Materials

☐ Pile-Permanent Materials

☐ Sill-Permanent Materials

☐ Sill-Temporary Materials

☒ Steel Pipe & Precast Pat

Comments:

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM - not both)		
Site # <u>CK-2197</u>		Structure #				
FSR Name <u>NAHATLATCH PSR</u>		User km	Project File ID <u>6996</u>	Branch <u>01</u>		
Longitude: (ddd / mm / ss.s) <u>50 00 41.1</u>		OR	UTM Zone	UTM Easting	UTM Northing	
Latitude: (ddd / mm / ss.s) <u>121 38 22.0</u>						
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.						
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E G <u>(F)</u> P	TIGHT HOR. CURVE				
Bridge Ahead Signs Missing	<u>(0)</u> 1 2					
Brushing Required	Yes <u>(No)</u>					
Delinicator Missing Left	<u>(0)</u> 1 2					
Delinicator Missing Right	<u>(0)</u> 1 2					
Fender Condition	E G <u>(F)</u> P None	OLD LOGS				
Posted Load Rating (tonnes)	<u>68</u>					
Road Surface	E G F <u>(P)</u>	ROT HOLE @ BOTH APPROACHES. (AGAINST BALL WALL)				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Cribs	E G F P <u>(N/A)</u>					
Tie-backs	E G F P <u>(N/A)</u>					
Bin Wall	E G F P <u>(N/A)</u>					
Precast Concrete	E G F P <u>(N/A)</u>					
Caps or Sills	E G F P					
Piles or Posts	E <u>(G)</u> F P N/A	PIPE RISES ON SPR. FOOT.				
Ballast Wall	E <u>(G)</u> F P	PRE CAST CONG.				
Wing Wall	E G F P <u>(N/A)</u>					
Bracing	E <u>(G)</u> F P N/A					
Hardware	E <u>(G)</u> F P N/A					
Fill	E <u>(G)</u> F P					
Riprap	E <u>(G)</u> F P N/A					
Bearings	E <u>(G)</u> F P	RUBBER PAID				
Corrosion Protection	E <u>(G)</u> F P N/A					
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)						
Use "Additional Spans" Sheet for Multiple Spans						
DECK						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface	E G <u>(F)</u> P					
Running Planks	E G F P <u>(N/A)</u>					
Sub-deck	E G F P <u>(N/A)</u>					
Ties	E G F P <u>(N/A)</u>					
Nails	E G F P <u>(N/A)</u>					
Deck to Girder Bolts	E G F P <u>(N/A)</u>					
Concrete Deck	E G <u>(F)</u> P N/A	SOME WEAR FROM INDUST. USE				
Grout Pockets	E G <u>(F)</u> P N/A					
Deck Joints	E G <u>(F)</u> P N/A					
Anti-skid Surface	E G F P <u>(N/A)</u>					
Gravel Surface	E G F P <u>(N/A)</u>					
Curb Rail/Blocks/Posts	E G <u>(F)</u> P	OLD → SOME ROT				
Handrails/Walkouts	E G F P <u>(N/A)</u>					
Hardware	E <u>(G)</u> F P N/A					
Overall Deck Condition	E G <u>(F)</u> P					

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site # <u>CK-2197</u>		Structure #	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G F P	STEEL I-BEAM ID: L-75 24.384m	
Diaphragms	E G F P (N/A)		
Bracing	E G F P N/A	5x	
Under-trussing	E G F P N/A		
Hardware	E G F P N/A		
Cracks/Checks in Glulam Girders	E G F P (N/A)		
Concrete	E G F P N/A		
Shear Connectors	E G F P N/A		
Grout Pockets	E G F P N/A		
CHANNEL			
Est. Present Water Level Depth (m) <u>0.5</u>		Est. Present Water Level Width (m) <u>7.0</u>	Est. High Water Level Clearance (m) <u>2.0</u>
HAZARDS (circle yes or no for each item)			
High Water?	Yes (No)	Scour?	Yes (No)
Ice?	Yes (No)	Debris?	Yes (No)
Aggradation?	Yes (No)		
Comments			
REPAIRS (H = High, M = Medium, L = Low)			
#	Priority (circle)	Estimate (\$)	Description
1	H M L		REPAIR RAIL w/ Industrial Activity
2	H M L		
3	H M L		
ITEMS TO MONITOR			
#	Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	WTC		ID
	D/S		CAMP ABUT
	W/S		WINGS ABUT
	CTOW		FROM W/S
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes (No)		P Eng Inspection Required? Yes (No)	Date of Inspection (yyyy/mm/dd)
			2009-10-22
Inspection Company Name		Inspector's Name (print)	Inspector's Signature
Geosimco Ltd.		Ali Sadeghi	
Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes):		Date of Next Inspection	
L75			
Reviewer Company Name	Reviewed by - PEng's Name (print)	Reviewed by - PEng's Signature	Date Reviewed (yyyy/mm/dd)
	L. Stevanovic	Digitally signed by L. Stevanovic Date: 2010.01.12 13:51:26 -08'00'	
Comments			
replace rails			

MAY 96
WO 1048

Kosta Engineering &