

CK-2269

BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register

Structure Inventory Data Form

BRIDGES

STRUCTURAL DETAILS

Number of Spans: 1		Needle Beams? ☒ Yes ☒ No	
Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20] 19 ⁰	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): 194	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Other ☐ Rail Car ☐ Steel Box Beam ☒ Steel I-Beam x 4 ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Concrete Removable ☐ Gravel ☐ Other ☐ Steel ☐ Steel Free ☐ Timber-Treated ☐ Timber-Treated Panels ☒ Timber-Untreated ☐ Timber-Untreated Panels		*Deck Width (metres): 4.3	
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ N/A ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☒ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☒ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM - not both)

Site #	CK - 2269.	Structure #	
FSR Name		User km	
Project File ID		Branch	
Longitude: (ddd / mm / ss.s)	49 33.285	OR	
Latitude: (ddd / mm / ss.s)	122 19.300	UTM Zone	
		UTM Easting	
		UTM Northing	

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G F P	TIGHT HOR CURVE
Bridge Ahead Signs Missing	0 1 2	
Brushing Required	Yes No	
Delineator Missing Left	0 1 2	
Delineator Missing Right	0 1 2	
Fender Condition	E G F P None	No Post 3 mtrs
Posted Load Rating (tonnes)		not posted
Road Surface	E G F P	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribs	E G F P N/A	4 Xs TO 2X (CAMP), WOODS ON MUDSILL
Tie-backs	E G F P N/A	
Bin Wall	E G F P N/A	
Precast Concrete	E G F P N/A	
Caps or Sills	E G F P	TREATED TIMBER 350 X 350 mm ON TOP OF SILL
Piles or Posts	E G F P N/A	WOOD LOG + MUDSILLS
Ballast Wall	E G F P	WOOD
Wing Wall	E G F P N/A	LOG
Bracing	E G F P N/A	
Hardware	E G F P N/A	
Fill	E G F P	
Riprap	E G F P N/A	B/R
Bearings	E G F P	
Corrosion Protection	E G F P N/A	

Span 1 of _ (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface	E G F P	
Running Planks	E G F P N/A	
Sub-deck	E G F P N/A	
Ties	E G F P N/A	
Nails	E G F P N/A	
Deck to Girder Bolts	E G F P N/A	
Concrete Deck	E G F P N/A	
Grout Pockets	E G F P N/A	
Deck Joints	E G F P N/A	
Anti-skid Surface	E G F P N/A	
Gravel Surface	E G F P N/A	
Curb Rail/Blocks/Posts	E G F P	
Handrails/Walkouts	E G F P N/A	
Hardware	E G F P N/A	
Overall Deck Condition	E G F P	

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION														
Site # <i>OK 2269</i>					Structure #									
SUPERSTRUCTURE														
Item	Present Condition (circle)				Comments (a comment is mandatory if condition "Poor" is selected)									
Girders	E	G	F	P	<i>4- I Beams</i>									
Diaphragms	E	G	F	P	N/A									
Bracing	E	G	F	P	N/A									
Under-trussing	E	G	F	P	N/A									
Hardware	E	G	F	P	N/A									
Cracks/Checks in Glulam Girders	E	G	F	P	N/A									
Concrete	E	G	F	P	N/A									
Shear Connectors	E	G	F	P	N/A									
Grout Pockets	E	G	F	P	N/A									
CHANNEL														
Est. Present Water Level Depth (m)			<i>1.5</i>			Est. Present Water Level Width (m)			<i>10.2</i>					
						Est. High Water Level Clearance (m)			<i>2.5</i>					
HAZARDS (circle yes or no for each item)														
High Water?	Yes	No	Scour?	Yes	No	Ice?	Yes	No	Debris?	Yes	No	Aggradation?	Yes	No
Comments														
REPAIRS (H = High, M = Medium, L = Low)														
#	Priority (circle)			Estimate (\$)		Description								
1	H	M	L											
2	H	M	L											
3	H	M	L											
ITEMS TO MONITOR														
#	Description													
1	<i>Monitor D/S CAMP CRIB FOR SETTLEMENT.</i>													
2														
PHOTO LOG														
Photo #	Description					Photo #	Description							
	<i>Camp side</i>						<i>Camp side</i>							
	<i>D/S</i>						<i>CAMP ABUT. X2</i>							
	<i>D/S</i>						<i>W TO CAMP.</i>							
	<i>W/D/S ABUT</i>						<i>SUPERSTR.</i>							
INSPECTOR TO COMPLETE THIS SECTION														
As-built Drawings Checked?			P Eng Inspection Required?				Date of Inspection (yyyy/mm/dd)							
Yes No			Yes No											
Inspection Company Name			Inspector's Name (print)				Inspector's Signature							
			L. Stevanovic											
Comments														
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION														
Current Load Rating GWV (tonnes):					Date of Next Inspection									
<i>L75</i>														
Reviewer Company Name			Reviewed by - PEng's Name (print)			Reviewed by - PEng's Signature			Date Reviewed (yyyy/mm/dd)					
MFR			L. Stevanovic			Digitally signed by L. Stevanovic Date: 2010.02.15 13:17:02 -08'00'								
Comments Camp side crib should be inspected.														