

(3)
Aug 20

ACTIVE

 BC Ministry of Forests and Range	Page 1 of 2
	Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK-2140
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: Hawison West	Kilometres: 46.5
*Project File ID#: 6314	*Br. 61
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK-2140

4x
2x5th
5thBC Ministry of
Forests and Range


Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans:	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <div style="text-align: center;">17.4</div>		
Number of Piers: <div style="text-align: center;">—</div>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <div style="text-align: center;">18.3</div>	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☐ Log Stringer ☒ Steel I-Beam ☐ Timber-Treated Stringers </div> <div style="width: 50%;"> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Steel Box Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Untreated Stringers </div> <div style="width: 50%;"> ☐ Rail Car ☐ Other </div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☒ Timber-Untreated Panels			*Deck Width (metres): <div style="text-align: center;">4.3</div>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ Not Available ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
(enter either long/lat or UTM below - not both)			
*Site #: CK-2140	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# 6314
*Structure #:			*Br. 01
*FSR Name: Harrison West	*Forest District: Chilliwack	*Kilometres: 46.5	User km: 45.5
Longitude: (ddd / mm / ss.s) 49 31 34.7	☒ OR ☐ UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) 121 57 28.9			
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E G F (P) UR	TIGHT HORIZONTAL CURVE IMPEDES VISIBILITY.	
Bridge Ahead Signs Missing	(0) 1 2		
Brushing Required	Yes (NO)		
Delineator Missing Left	(0) 1 2		
Delineator Missing Right	(0) 1 2		
Fender Condition	E G F (P) None UR	ONLY INSTALLED ON DOWNSTREAM LEFT ABUT.	
Posted Load Rating	68 (tonnes) or None		
Road Surface	E G (F) P UR	SOME POTHOLES ON APPROACHES.	
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Crib	E G (F) P N/A UR	RIGHT ABUT: 6x LOG CRIB 1x DIAM: 60-80cm w/ 200mm of	
Tie-backs	E G (F) P N/A UR	5x (55-70 cm) w/ 150mm of Rot.	
Bin Wall	E G F P (N/A) UR	ROT. TOP FACE LOG SQUARE TIMBER X2.	
Concrete (cast in place; lock blocks, precast)	E G F P (N/A) UR	LEFT ABUT: 2x LOG CRIB, w/ TOP	
Caps or Sills	E G F P (N/A) UR	FACE LOG AS SQUARE TIMBER.	
Piles or Posts	E G F P (N/A) UR		
Ballast Wall	E (G) F P N/A UR	TREATED TIMBER.	
Wing Wall	E G F P (N/A) UR		
Bracing	E G F P (N/A) UR		
Hardware	E G F P (N/A) UR		
Fill	E G (F) P N/A UR		
Riprap	E G (F) P N/A UR	BEDROCK CONTROLLED ON LEFT ABUT.	
Bearings	E G (F) P N/A UR	TOP FACE LOG RESTS ACROSS TIE BACK.	
Corrosion Protection	E G (F) P N/A UR		
Span 1 of 1 (spans are numbered consecutively starting from the left abutment)			
Use "Additional Spans" Sheet for Multiple Spans			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface (N/A if running surface is gravel or timber planks)	E G F P (N/A) UR		
Running Planks	E G F (P) N/A UR	SOME DAMAGE & ROT.	
Sub-deck	E G (F) P N/A UR	TIMBER	
Ties	E G (F) P N/A UR	SOME HAVE ~ 20mm of Rot. WHERE RAIL RISERS	
Nails	E G F (P) N/A UR	SOME STICKING OUT HAVE BEEN DAMAGED THE TIE IS ROTTEN	
Deck to Girder Bolts	E G F P (N/A) UR		
Concrete Deck	E G F P (N/A) UR		
Grout Pockets	E G F P (N/A) UR		
Deck Joints	E G F P (N/A) UR		
Steel Deck Plate	E G F P (N/A) UR		
Gravel Surface	E G F P (N/A) UR		
Gravel Deck Depth	metres or N/A		
Curb Rail/Blocks/Posts	E G F (P) UR	DAMAGED & WILL REQUIRE REPLACING RISERS.	
Handrails/Walkouts	E G F P (N/A) UR		
Hardware	E G F (P) N/A UR	LOOSE DUE TO IMPACT	
Overall Deck Condition	E G (F) P UR		



**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK-2140</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G <u>(P)</u> UR	2x STEEL I-BEAM : HEAVY RUST.	
Diaphragms	E G <u>(P)</u> N/A UR		
Bracing	E G <u>(P)</u> N/A UR		
Under-trussing	E G F P <u>(N/A)</u> UR		
Hardware	E G <u>(P)</u> N/A UR		
Welded / Grouted Shear Connectors	E G F P <u>(N/A)</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.5</u> (m)		*Est. Present Water Level Depth <u>5</u> (m)	*Est. Present Water Level Depth <u>5</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	<u>(H)</u> M L		REPLACE ROTTEN & DAMAGED RUNNING PLANKS.
2	<u>(H)</u> M L		REPLACE NAILS.
3	<u>(H)</u> M L		INSTALL FENDER LOGS.
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1	CRB IS OLD. SHOULD BE MONITORED ANNUALLY.		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	LOAD LIMIT		FROM UPSTREAM
	RAIL DAMAGE X 3		RIGHT ABUT
	SPRINGING SURFACE DAMAGE X 2		LEFT ABUT.
	RIGHT TO LEFT		FROM DOWNSTREAM
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) <u>2010-08-20</u>	*Inspection Company Name Onsite Engineering Ltd	*Inspector's Name (print) Ali Sadeghi	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
68		2011/09/01	
Reviewer Company Name Onsite Engineering Ltd		Date Reviewed (yyyy/mm/dd)	
Reviewed by - P Eng's Name (print) G. Dohm		2010/12/01	
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register

Immediate works are to replace broken curb rails and monitor ties from underside over winter to ensure they are not cracking or showing other signs of failure. In order to keep this industrial load rating, the wooden deck will need to be replaced next summer (including ties)



CK2140 Load limit sign



CK2140 Damage rail



CK2140 Damage deck



CK2140 Damage dec 2k



CK2140 Damage rail 3



CK2140 Damage rail 2



CK2140 Right to left



CK2140 From upstream



CK2140 Right abutment



CK2140 Left abutment



CK2140 Right abutment 2



CK2140 From downstream



CK2140 Left abutment 2



CK2140 Left to right