

CK 2165

ACTIVE

BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register Structure Inventory Data Form BRIDGES

STRUCTURAL DETAILS

Number of Spans:

/

Needle Beams?

☐ Yes☒ NoLength of Spans (m)
[e.g. for a 3-span bridge
- 20, 35, 20]

31.7

Portable Structure?

☐ Yes☒ NoPortable Superstructure
Status:☐ Installed☐ Storage

Portable Superstructure Storage Location:

*Bridge Length
(metres):

32.3

*Superstructure:

☐ Compo Girders☐ Concrete Cast in Place☐ Concrete Slab Girders☐ Log Stringer☐ Rail Car☒ Steel I-Beam☐ Timber-Treated Stringers☐ Concrete Box Beam☐ Concrete I/T Beam☐ Glulam Girder☐ Other☐ Steel Box Beam☐ Steel Truss/Bailey/Acrow☐ Timber-Untreated Stringers

*Deck Type:

☐ Concrete☐ Concrete Removable☐ Other☐ Steel Free☐ Timber-Treated Panels☐ Timber-Untreated Panels☒ Concrete Composite☐ Gravel☐ Steel☐ Timber-Treated☐ Timber-Untreated

*Deck Width (metres):

4.9

*Running Surface:

☐ Anti-Skid☒ N/A☐ Asphalt☐ Timber Planks☐ Concrete☐ Gravel

*Left Abutment:

☐ Binwall☐ Concrete Cast in Place☐ Concrete Lock Blocks☐ Concrete Precast☐ Crib, Log or Timber☐ Other☐ Pile-Temporary Materials☐ Pile-Permanent Materials☐ Sill-Permanent Materials☐ Sill-Temporary Materials☒ Steel Pipe & Precast Pat

*Right Abutment:

☐ Binwall☐ Concrete Cast in Place☐ Concrete Lock Blocks☐ Concrete Precast☐ Crib, Log or Timber☐ Other☐ Pile-Temporary Materials☐ Pile-Permanent Materials☐ Sill-Permanent Materials☐ Sill-Temporary Materials☒ Steel Pipe & Precast Pat

Comments:

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM - not both)		
Site # <u>CK 2165</u>		Structure #				
FSR Name <u>LOST CK FSR</u>		User km <u>22</u>	Project File ID <u>8466</u>	Branch <u>01</u>		
Longitude: (ddd / mm / ss.s) <u>49 17 48.5</u>		OR		UTM Zone		
Latitude: (ddd / mm / ss.s) <u>122 13 58.4</u>				UTM Easting		
				UTM Northing		
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.						
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E G <u>(F)</u> P	<u>TIGHT HORIZONTAL CURVE</u>				
Bridge Ahead Signs Missing	<u>(0)</u> 1 2					
Brushing Required	Yes <u>(No)</u>					
Delineator Missing Left	<u>(0)</u> 1 2					
Delineator Missing Right	<u>(0)</u> 1 2					
Fender Condition	E <u>(G)</u> F P None	<u>CONCRETE NO POST BARRIERS</u>				
Posted Load Rating (tonnes)	<u>18.04</u>					
Road Surface	E G <u>(F)</u> P	<u>SMALL POT HOLES</u>				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Cribs	E G F P <u>(N/A)</u>					
Tie-backs	E G F P <u>(N/A)</u>					
Bin Wall	E G F P <u>(N/A)</u>					
Precast Concrete	E G F P <u>(N/A)</u>					
Caps or Sills	E G <u>(F)</u> P	<u>NONE</u>				
Piles or Posts	E <u>(G)</u> F P N/A	<u>PIPE PILES ON SPREAD FTG.</u>				
Ballast Wall	E <u>(G)</u> F P	<u>PRECAST CONCRETE</u>				
Wing Wall	E G F P <u>(N/A)</u>					
Bracing	E <u>(G)</u> F P N/A					
Hardware	E <u>(G)</u> F P N/A					
Fill	E <u>(G)</u> F P					
Riprap	E <u>(G)</u> F P N/A	<u>VERY ACTIVE CHANNEL</u>				
Bearings	E <u>(G)</u> F P	<u>RUBBER PADS</u>				
Corrosion Protection	E G <u>(P)</u> P N/A					
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)						
Use "Additional Spans" Sheet for Multiple Spans						
DECK						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface	E G <u>(F)</u> P					
Running Planks	E G F P <u>(N/A)</u>					
Sub-deck	E G F P <u>(N/A)</u>					
Ties	E G F P <u>(N/A)</u>					
Nails	E G F P <u>(N/A)</u>					
Deck to Girder Bolts	E G F P <u>(N/A)</u>					
Concrete Deck	E G <u>(P)</u> P N/A	<u>SOME DAMAGE FROM TRACK VEHICLES</u>				
Grout Pockets	E <u>(G)</u> F P N/A					
Deck Joints	E G F P <u>(N/A)</u>					
Anti-skid Surface	E G F P <u>(N/A)</u>					
Gravel Surface	E G F P <u>(N/A)</u>					
Curb Rail/Blocks/Posts	E G F <u>(P)</u>	<u>RAIL ON UPSTREAM FAIRLY LOOSE DUE TO ROTTED BLOCK PILES</u>				
Handrails/Walkouts	E G F P <u>(N/A)</u>					
Hardware	E <u>(G)</u> F P N/A					
Overall Deck Condition	E G <u>(F)</u> P	<u>MONITOR RAILS</u>				

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site # <u>CK 21105</u>		Structure #	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P		
Diaphragms	E G F P <u>N/A</u>		
Bracing	E <u>G</u> F P <u>N/A</u>		
Under-trussing	E G F P <u>N/A</u>		
Hardware	E <u>G</u> F P <u>N/A</u>		
Cracks/Checks in Glulam Girders	E G F P <u>N/A</u>		
Concrete	E G F P <u>N/A</u>		
Shear Connectors	E G F P <u>N/A</u>		
Grout Pockets	E <u>G</u> F P <u>N/A</u>		
CHANNEL			
Est. Present Water Level Depth (m) <u>0.4</u>		Est. Present Water Level Width (m) <u>5.0</u>	Est. High Water Level Clearance (m) <u>2.0</u>
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS (H = High, M = Medium, L = Low)			
#	Priority (circle)	Estimate (\$)	Description
1	H M L		
2	H M L		
3	H M L		
ITEMS TO MONITOR			
#	Description		
1	MONITOR RAILS. IF BECOME TOO LOOSE REPAIR IMMEDIATELY		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	LEFT TO RIGHT		FROM UPSTREAM
			RIGHT HAND
			FROM DOWNSTREAM
	LEFT ABUT.		PIKE RAILS ON SPREAD FOOT.
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	Date of Inspection (yyyy/mm/dd) <u>2010-08-09</u>
Inspection Company Name <u>Onsite Engineering Ltd.</u>		Inspector's Name (print) <u>ALI SADEGH</u>	Inspector's Signature <u>[Signature]</u>
Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): <u>68</u>		Date of Next Inspection <u>2013/09/01</u>	
Reviewer Company Name <u>MNRO</u>	Reviewed by - PEng's Name (print) <u>G. Dohm</u>	Reviewed by - PEng's Signature <u>[Signature]</u>	Date Reviewed (yyyy/mm/dd) <u>2010/11/30</u>
Comments			

RIGHT TO LEFT



CK2165 Rotten rail



CK2165 Left to right



CK2165 Right to left



CK2165 Load limit sign



CK2165 Right abutment



CK2165 Left abutment



CK2165 Pipe risers and spread footing



CK2165 From upstream

