

ACTIVE

BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK - 2175
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: LOST MURDO	Kilometres: 1.2
*Project File ID#: 8466	*Br. 02
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK 2175

L-5

BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register

Structure Inventory Data Form

BRIDGES

STRUCTURAL DETAILS			
Number of Spans: <u>1</u>		Needle Beams? ☐ Yes ☒ No	
Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20] <u>9.5</u>	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <u>16.4</u>	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Other ☐ Rail Car ☐ Steel Box Beam ☒ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Concrete Removable ☐ Gravel ☐ Other ☐ Steel ☐ Steel Free ☐ Timber-Treated ☐ Timber-Treated Panels ☐ Timber-Untreated ☒ Timber-Untreated Panels		*Deck Width (metres): <u>4.1</u>	
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ N/A ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pat	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM - not both)		
Site # <u>CK2175</u>		Structure #				
FSR Name <u>LAST MUKDO</u>		User km <u>1.2</u>	Project File ID <u>84#6</u>	Branch <u>02</u>		
Longitude: (ddd / mm / ss.s) <u>49 17 39.1</u>		OR		UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>122 13 30.4</u>						
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.						
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E G (F) P					
Bridge Ahead Signs Missing	0 1 (2)					
Brushing Required	(Yes) No					
Delineator Missing Left	0 1 (2)					
Delineator Missing Right	0 1 (2)					
Fender Condition	E G F (P) None	OLD LOGS				
Posted Load Rating (tonnes)	<u>4.5</u>					
Road Surface	E G F (P)	ROAD BADLY RUTED UP TO CROSSING, CONSIDER GRADING ROAD				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Crib	E G (F) P N/A	OLD CRIB. 3x CLOSED FACED				
Tie-backs	E G (F) P N/A	3x TIEBACKS OLD & SOME ROT				
Bin Wall	E G F P N/A					
Precast Concrete	E G F P N/A					
Caps or Sills	E G (F) P					
Piles or Posts	E G F P N/A					
Ballast Wall	E G (F) P					
Wing Wall	E G F P N/A					
Bracing	E G F P N/A					
Hardware	E G F P N/A					
Fill	E G (F) P					
Riprap	E G F (P) N/A	ABUTMENTS ARE BEING HEAVILY SCARPED				
Bearings	E G (F) P					
Corrosion Protection	E G F P N/A					
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)						
Use "Additional Spans" Sheet for Multiple Spans						
DECK						
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface	E G F (P)	CROSS TIES + RUNNING PLANKS ROTTEN				
Running Planks	E G F (P) N/A	ROTTEN TIMBER				
Sub-deck	E G F (P) N/A	ROTTEN "				
Ties	E G F (P) N/A	ROTTEN "				
Nails	E G F (P) N/A	SOME STICKING OUT				
Deck to Girder Bolts	E G (F) P N/A					
Concrete Deck	E G F P N/A					
Grout Pockets	E G F P N/A					
Deck Joints	E G F P N/A					
Anti-skid Surface	E G F P N/A					
Gravel Surface	E G F P N/A					
Curb Rail/Blocks/Posts	E G F (P) N/A	ROTTEN				
Handrails/Walkouts	E G F P N/A					
Hardware	E G (F) P N/A					
Overall Deck Condition	E G F (P)					

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site # <u>CK2175</u>		Structure #	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G <u>(F)</u> P	2 x STEEL I-BEAMS	
Diaphragms	E G F P <u>(N/A)</u>		
Bracing	E G <u>(F)</u> P N/A		
Under-Bracing	E G F P <u>(N/A)</u>		
Hardware	E G <u>(F)</u> P N/A		
Cracks/Checks in Glulam Girders	E G F P <u>(N/A)</u>		
Concrete	E G F P <u>(N/A)</u>		
Shear Connectors	E G F P <u>(N/A)</u>		
Grout Pockets	E G F P <u>(N/A)</u>		
CHANNEL			
Est. Present Water Level Depth (m) <u>0.1</u>		Est. Present Water Level Width (m) <u>1.5</u>	Est. High Water Level Clearance (m) <u>1.5</u>
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>(No)</u>	Scour?	Yes <u>(No)</u>
Ice?	Yes <u>(No)</u>	Debris?	Yes <u>(No)</u>
Aggradation?	Yes <u>(No)</u>		
Comments <u>Scour Damage to both abutments</u>			
REPAIRS (H = High, M = Medium, L = Low)			
#	Priority (circle)	Estimate (\$)	Description
1	<u>(H)</u> M L		REPLACE STRUCTURE PRIOR TO INDUSTRIAL ACTIVITY.
2	H M L		
3	H M L		
ITEMS TO MONITOR			
#	Description		
1	MONITOR SCOUR DAMAGE ANNUALLY TO ENSURE CRIB IS NOT DAMAGED.		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	LEFT TO RIGHT		LEFT ABUT
	RIGHT TO LEFT		SCOUR DAMAGE x 7
	FROM UPSTREAM		BIKE
	RIGHT ABUT		FROM DOWNSTREAM
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>(No)</u>		P Eng Inspection Required? Yes <u>(No)</u>	Date of Inspection (yyyy/mm/dd) <u>2010-08-11</u>
Inspection Company Name <u>Onsite Engineering Ltd.</u>		Inspector's Name (print) <u>Ali Sadeghi</u>	Inspector's Signature <u>[Signature]</u>
Comments <u>LS LOADING TO REMAIN</u>			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GWV (tonnes): <u>5</u>		Date of Next Inspection <u>2011/09/01</u>	
Reviewer Company Name <u>MNRO</u>	Reviewed by - PEng's Name (print) <u>G. Dohm</u>	Reviewed by - PEng's Signature <u>[Signature]</u>	Date Reviewed (yyyy/mm/dd) <u>2010/12/01</u>
Comments			



CK2175 Left to right



CK2175 Right to left



CK2175 From upstream



CK2175 Right abutment



CK2175 Left abutment



CK2175 Scour damage



CK2175 Scour damage2



CK2175 Scour damage3





CK2175 Scour damage7



CK2175 From downstream