

④
Aug 19

ACTIVE

 BC Ministry of Forests and Range	Page 1 of 2 Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"
--	---

GENERAL	
*Structure #	*Site #: OK - 2200
*Type/Class: ☐ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: NEATLATCH - KOOKIP	Kilometres: 0.8
*Project File ID#: 6996	*Br. 62
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure 	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK 2200

25
17.3BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans: <div style="text-align: center; font-size: 1.5em;">2</div>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <div style="text-align: center; font-size: 1.5em;">34.0, 8.3</div>		
Number of Piers: <div style="text-align: center; font-size: 1.5em;">1</div>	Pier Type: <div style="display: flex; justify-content: space-between;"> <div> ☐ Concrete ☐ Piles - Concrete ☐ Piles - Timber Treated ☒ Steel Column on Concrete Pad </div> <div> ☐ Crib - Timber ☐ Piles - Steel ☐ Piles - Timber Untreated </div> </div>		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <div style="text-align: center; font-size: 1.5em;">42.3</div>	*Superstructure: <div style="display: flex; justify-content: space-between;"> <div> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☐ Log Stringer ☒ Steel I-Beam ☐ Timber-Treated Stringers </div> <div> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Steel Box Beam ☐ Steel Truss/Balley/Acrow ☐ Timber-Untreated Stringers </div> <div> ☐ Rail Car ☐ Other </div> </div>		
*Deck Type: <div style="display: flex; justify-content: space-between;"> <div> ☐ Concrete ☐ Concrete Removable ☐ Timber-Treated ☒ Timber-Treated Panels </div> <div> ☐ Concrete Composite ☐ Concrete - Steel Free ☐ Timber-Untreated ☐ Timber-Untreated Panels </div> <div> ☐ Gravel ☐ Steel ☐ Other </div> </div>			*Deck Width (metres):
*Running Surface: <div style="display: flex; justify-content: space-between;"> <div> ☐ Anti-Skid ☐ Not Available </div> <div> ☐ Asphalt ☒ Timber Planks </div> <div> ☐ Concrete ☐ Gravel </div> </div>			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☒ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☒ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either long/lat or UTM below - not both)	
*Site #: <u>CK-2200</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☐ Permanent bridge	*Project File ID# <u>6996</u>
*Structure #:			*Br. <u>02</u>
*FSR Name: <u>NGHATLATCH-KOOKIP</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>0.1</u>	User km:
Longitude: (ddd / mm / ss.s) <u>50 00 24.3</u>	☒ OR ☐	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s) <u>121 38 29.9</u>			UTM Northing
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E G <u>(F)</u> P UR	TIGHT HORIZONTAL ANGLE.	
Bridge Ahead Signs Missing	0 1 <u>(2)</u>	ONLY ONE NEEDED, VERY CLOSE TO JCT.	
Brushing Required	<u>Yes</u> No	MINOR	
Delineator Missing Left	0 <u>(1)</u> 2		
Delineator Missing Right	<u>(0)</u> 1 2		
Fender Condition	E G <u>(F)</u> P None UR	OLD LOGS	
Posted Load Rating	(tonnes) or None	NOT POSTED	
Road Surface	E G F P UR		
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Cribs	E G F P <u>(N/A)</u> UR		
Tie-backs	E G F P <u>(N/A)</u> UR		
Bin Wall	E G F P <u>(N/A)</u> UR		
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR		
Caps or Sills	E <u>(G)</u> F P N/A UR	STEEL CAPS.	
Piles or Posts	E <u>(G)</u> F P N/A UR	H-PILES.	
Ballast Wall	E <u>(G)</u> F P N/A UR	PRECAST CONC.	
Wing Wall	E G F P <u>(N/A)</u> UR		
Bracing	E G F P <u>(N/A)</u> UR		
Hardware	E <u>(G)</u> F P N/A UR		
Fill	E <u>(G)</u> F P N/A UR		
Riprap	E G <u>(F)</u> P N/A UR	SMALL SCOUR BETWEEN PIER & RIGHT ABUT.	
Bearings	E <u>(G)</u> F P N/A UR		
Corrosion Protection	E G F P <u>(N/A)</u> UR		
Span 1 of <u>2</u> (spans are numbered consecutively starting from the left abutment) Use "Additional Spans" Sheet for Multiple Spans			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>(N/A)</u> UR		
Running Planks	E G <u>(F)</u> P N/A UR	SOME WEAR.	
Sub-deck	E G <u>(F)</u> P N/A UR	TREATED SUBDECK	
Ties	E G <u>(F)</u> P N/A UR	TREATED TIES	
Nails	E <u>(G)</u> F P N/A UR		
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR		
Concrete Deck	E G F P <u>(N/A)</u> UR		
Grout Pockets	E G F P <u>(N/A)</u> UR		
Deck Joints	E G F P <u>(N/A)</u> UR		
Steel Deck Plate	E G F P <u>(N/A)</u> UR		
Gravel Surface	E G F P <u>(N/A)</u> UR		
Gravel Deck Depth	metres or <u>(N/A)</u>		
Curb Rail/Blocks/Posts	E G <u>(F)</u> P UR	MID SPAN UPSTREAM RAIL VERY LOW.	
Handrails/ Walkouts	E G F P <u>(N/A)</u> UR		
Hardware	E G <u>(F)</u> P N/A UR		
Overall Deck Condition	E G <u>(F)</u> P UR		

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: CK 2200		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR	2x steel 1-8G-AM.	
Diaphragms	E <u>G</u> F P <u>N/A</u> UR		
Bracing	E <u>G</u> F P <u>N/A</u> UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>1.5</u> (m)		*Est. Present Water Level Depth <u>WIDH 20</u> (m)	*Est. Present Water Level Depth <u>1.5</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	<u>H</u> M L		PAST LOAD LIMIT
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		RIGHT PER
	LEFT TO RIGHT		
	FROM UDS TIE-ON		DIAPHRAGM
	LEFT ABUT		RIGHT ABUT. X2
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) 2010-08-19	*Inspection Company Name Onsite Engineering Ltd	*Inspector's Name (print) Ali Sadeghi	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
54		2012/09/01	
Reviewer Company Name Onsite Engineering LTD	Reviewed by - P Eng's Name (print) G. Dohm	Reviewed by - P Eng's Sign: 	Date Reviewed (yyyy/mm/dd) 2010/12/02
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

USE THIS SHEET FOR ADDITIONAL SPANS

GENERAL INFORMATION		
Site # <u>CK 2200</u>	Structure #	
Span <u>2</u> of <u>2</u> (spans are numbered consecutively starting from the left abutment)		
DECK.		
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface	E G F P	
Running Planks	E G F P N/A	
Sub-deck	E G F P N/A	
Ties	E G F P N/A	
Nails	E G F P N/A	
Deck to Girder Bolts	E G F P N/A	
Concrete Deck	E G F P N/A	
Grout Pockets	E G F P N/A	
Deck Joints	E G F P N/A	
Anti-skid Surface	E G F P N/A	
Gravel Surface	E G F P N/A	
Curb Rail/Blocks/Posts	E G F P	
Handrails/Walkouts	E G F P N/A	
Hardware	E G F P N/A	
Overall Deck Condition	E G F P	
SUPERSTRUCTURE		
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Girders	E G <u>P</u> N/A	STEEL - 1 - 8GAM X2
Diaphragms	E G <u>P</u> N/A	
Bracing	E G <u>P</u> N/A	
Under-trussing	E G F P <u>N/A</u>	
Hardware	E <u>G</u> F P N/A	
Cracks/Checks in Glulam Girders	E G F P <u>N/A</u>	
Concrete	E G F P <u>N/A</u>	
Shear Connectors	E G F P <u>N/A</u>	
Grout Pockets	E G F P <u>N/A</u>	
PIER <u>1</u> of <u>1</u> (piers are numbered consecutively starting from the left abutment)		
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Caps	E <u>G</u> F P	STEEL LAP
Piles or Posts	E <u>G</u> F P N/A	H-PILES.
Concrete	E G F P <u>N/A</u>	
Bracing or Sheathing	E <u>G</u> F P N/A	
Cribs	E G F P <u>N/A</u>	
Hardware	E G F P <u>N/A</u>	
Rip Rap	E G F P <u>N/A</u>	
Dolphins	E G F P <u>N/A</u>	
Bearings	E <u>G</u> F P N/A	WGLDED.
Overall	E <u>G</u> F P N/A	



CK2200 Right to left



CK2200 Left to right



CK2200 From upstream



CK2200 Left abutment



CK2200 Pier 1



CK2200 Right abutment 2



CK2200 Pier 1



CK2200 Right abutment

4/19
5

ACTIVE

 BC Ministry of Forests and Range	Page 1 of 2
Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"	

GENERAL	
*Structure #	*Site #: CK-2201
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: NGWATLATCH KOOKIPI	Kilometres: 3-2
*Project File ID#: 6996	*Br. 02
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Non-Status Road ☐ Inherited: Transfers from Other Ministries ☐ Inherited: Reallocation ☐ New Structure ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

CK 2201

BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans: <div style="text-align: center; font-size: 2em;">1</div>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <div style="text-align: center; font-size: 1.5em;">20.6</div>		
Number of Piers: <div style="text-align: center; font-size: 1.5em;">—</div>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <div style="text-align: center; font-size: 1.5em;">21.4</div>	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 33%;">☐ Compo Girders</div> <div style="width: 33%;">☐ Concrete Box Beam</div> <div style="width: 33%;">☐ Rail Car</div> <div style="width: 33%;">☐ Concrete Cast in Place</div> <div style="width: 33%;">☐ Concrete I/T Beam</div> <div style="width: 33%;">☐ Other</div> <div style="width: 33%;">☐ Concrete Slab Girders</div> <div style="width: 33%;">☐ Glulam Girder</div> <div style="width: 33%;">☐ Log Stringer</div> <div style="width: 33%;">☐ Steel Box Beam</div> <div style="width: 33%;">☒ Steel I-Beam</div> <div style="width: 33%;">☐ Steel Truss/Bailey/Acrow</div> <div style="width: 33%;">☐ Timber-Treated Stringers</div> <div style="width: 33%;">☐ Timber-Untreated Stringers</div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☒ Timber-Untreated Panels			*Deck Width (metres): <div style="text-align: center; font-size: 1.5em;">3.9</div>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ Not Available ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☒ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☒ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either long/lat or UTM below – not both)			
*Site #: <u>CL 2201</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>6996</u>		
*Structure #:			*Br. <u>02</u>		
*FSR Name: <u>NEHATATH KICK</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>3.2</u>	User km:		
Longitude: (ddd / mm / ss.s) <u>49 58 54.8</u>	☒ OR	UTM Zone	UTM Easting	UTM Northing	
Latitude: (ddd / mm / ss.s) <u>121 38 53.7</u>					
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated					
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E G <u>F</u> P UR				
Bridge Ahead Signs Missing	0 1 <u>2</u>				
Brushing Required	<u>Yes</u> No				
Delineator Missing Left	<u>0</u> 1 2				
Delineator Missing Right	<u>0</u> 1 2				
Fender Condition	E G <u>F</u> P None UR	<u>OLD LOGS</u>			
Posted Load Rating	(tonnes) or None	<u>N/A POSTED</u>			
Road Surface	E G <u>F</u> P UR				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Log/Timber Crib	E G F P <u>N/A</u> UR				
Tie-backs	E G F P <u>N/A</u> UR				
Bin Wall	E G F P <u>N/A</u> UR				
Concrete (cast in place; lock blocks, precast)	E G F P <u>N/A</u> UR				
Caps or Sills	E <u>G</u> F P <u>N/A</u> UR	<u>CAST IN PLACE CAPS</u>			
Piles or Posts	E G F P <u>N/A</u> UR				
Ballast Wall	E <u>G</u> F P <u>N/A</u> UR	<u>CAST IN PLACE</u>			
Wing Wall	E G F P <u>N/A</u> UR				
Bracing	E G F P <u>N/A</u> UR				
Hardware	E G F P <u>N/A</u> UR				
Fill	E <u>G</u> F P <u>N/A</u> UR				
Riprap	E <u>G</u> F P <u>N/A</u> UR				
Bearings	E <u>G</u> F P <u>N/A</u> UR				
Corrosion Protection	E G F P <u>N/A</u> UR				
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)					
Use "Additional Spans" Sheet for Multiple Spans					
DECK					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>N/A</u> UR	<u>TIMBER</u>			
Running Planks	E G F <u>P</u> N/A UR	<u>SOME PLANKS NEED TO BE REPLACED. DEFECT ON BRIDGE.</u>			
Sub-deck	E G <u>F</u> P N/A UR	<u>TIMBER</u>			
Ties	E G <u>F</u> P N/A UR	<u>TREATED TIES.</u>			
Nails	E G F <u>P</u> N/A UR	<u>SOME STICKING OUT.</u>			
Deck to Girder Bolts	E G F P <u>N/A</u> UR				
Concrete Deck	E G F P <u>N/A</u> UR				
Grout Pockets	E G F P <u>N/A</u> UR				
Deck Joints	E G F P <u>N/A</u> UR				
Steel Deck Plate	E G F P <u>N/A</u> UR				
Gravel Surface	E G F P <u>N/A</u> UR				
Gravel Deck Depth	metres or <u>N/A</u>				
Curb Rail/Blocks/Posts	E G F <u>P</u> UR	<u>ROTTEN RAIL & RISERS</u>			
Handrails/Walkouts	E G F P <u>N/A</u> UR				
Hardware	E G <u>F</u> P N/A UR				
Overall Deck Condition	E G <u>F</u> P UR				

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK 2201</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition 'Poor' is selected)	
Girders	E <u>(G)</u> F P UR	<u>2x STEEL I-BEAM</u>	
Diaphragms	E G F P <u>(N/A)</u> UR	<u>SOME OF THE BOTTOM BRACING IS BADLY DAMAGED.</u>	
Bracing	E G <u>(F)</u> P <u>(N/A)</u> UR		
Under-trussing	E G F P <u>(N/A)</u> UR		
Hardware	E G <u>(F)</u> P <u>(N/A)</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>(N/A)</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>1.5</u> (m)		*Est. Present Water Level Depth <u>12</u> (m)	*Est. Present Water Level Depth <u>0.5</u> (m)
HAZARDS (circle yes or no for each item)			
High Water? <u>(Yes)</u> No	Scour? Yes <u>(No)</u>	Ice? Yes <u>(No)</u>	Debris? Yes <u>(No)</u> Aggradation? Yes <u>(No)</u>
Comments <u>Evidence of Highwater</u>			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	<u>(H)</u> M L		<u>POST STRUCTURE LOAD LIMIT</u>
2	<u>(H)</u> M L		<u>REPLACE RAIL PRIOR TO ANY INDUSTRIAL ACTIVITY</u>
3	<u>(H)</u> M L		<u>REPLACE FOTEN & DAMAGED TIMBER PANELS PRIOR TO ANY INDUSTRIAL ACTIVITY.</u>
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	<u>RIGHT TO LEFT</u>		<u>RIGHT ABUT. X 2</u>
	<u>RAIL DAMAGE</u>		<u>LEFT ABUT X 2</u>
	<u>ROTTEN DECK X 4</u>		<u>FROM UPSTREAM.</u>
	<u>FROM DOWN STREAM</u>		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>(No)</u>	P Eng Inspection Required? Yes <u>(No)</u>	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) <u>2010-08-19</u>	*Inspection Company Name <u>Onsite Engineering Ltd</u>	*Inspector's Name (print) <u>Ali Sadeghi</u>	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (PENG) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
<u>54</u>		<u>2012/09/01</u>	
Reviewer Company Name <u>Onsite Engineering LTD</u>	Reviewed by - P-Eng's Name (print) <u>G. Bohm</u>	Reviewed by - P-Eng's Sigi 	Date Reviewed (yyyy/mm/dd) <u>2010/12/02</u>
P Eng Reviewer's Comments <u>Repair damaged and rotting curbs.</u>			

* Denotes Mandatory Information for Corporate Bridge Register



CK2201 Right to left



CK2201 Damage deck



CK2201 Damage deck 2



CK2201 Damage deck 3



CK2201 Damage deck 4



CK2201 Left to right



CK2201 Damage rail



CK2201 From downstream



CK2201 Right abutment



CK2201 Right abutment 2



CK2201 Damage cross tie



CK2201 Left abutment



CK2201 Left abutment 2



CK2201 From upstream

(H)

Sept

OBSTRUCTED

BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK- 2202
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: NEHAT LATCH - KODIP	Kilometres: 15.8
*Project File ID#: 6996	*Br. 02
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate Inspector's estimate, and to enter / update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

CK-2202

STRUCTURAL DETAILS			
Number of Spans: 1		Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] 18.5	
Number of Piers: —		Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad	
Needle Beams? ☐ Yes ☒ No		Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage
Portable Superstructure Storage Location:			
*Bridge Length (metres): 24.3 (80')	*Superstructure: <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;"> ☐ Compo Girders ☐ Concrete Cast in Place ☐ Concrete Slab Girders ☐ Log Stringer ☒ Steel I-Beam ☐ Timber-Treated Stringers </div> <div style="width: 50%;"> ☐ Concrete Box Beam ☐ Concrete I/T Beam ☐ Glulam Girder ☐ Steel Box Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Untreated Stringers </div> <div style="width: 50%;"> ☐ Rail Car ☐ Other </div> </div>		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☒ Timber-Treated Panels ☐ Timber-Untreated Panels			*Deck Width (metres): 3.8
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ Not Available ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM below -- not both)			
*Site #: CK-2202	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# 6296				
*Structure #:			*Br. 02				
*FSR Name: NEHA TATCH-KOKPI	*Forest District: Chilliwack	*Kilometres: 15.8	User km:				
Longitude: (ddd / mm / ss.s) 49 53 09.7	☒ OR ☐ UTM	UTM Easting	UTM Northing				
Latitude: (ddd / mm / ss.s) 121 42 51.0							
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated							
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)					
Alignment	E (G) F P UR						
Bridge Ahead Signs Missing	0 1 (2)						
Brushing Required	(Yes) No						
Delineator Missing Left	(0) 1 2						
Delineator Missing Right	(0) 1 2						
Fender Condition	E G (F) P None UR	LOG					
Posted Load Rating	(tonnes) or None	NOT POSTED					
Road Surface	E (G) F P UR						
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Log/Timber Crib	E G F P (N/A) UR						
Tie-backs	E G F P (N/A) UR						
Bin Wall	E G F P (N/A) UR						
Concrete (cast in place; lock blocks, precast)	E G F P (N/A) UR						
Caps or Sills	E G F P N/A UR						
Piles or Posts	E (G) F P N/A UR						
Ballast Wall	E (G) F P N/A UR	TREATED 6" x 12" TIMBER.					
Wing Wall	E G F P (N/A) UR						
Bracing	E (G) F P N/A UR						
Hardware	E (G) F P N/A UR						
Fill	E (G) F P N/A UR						
Riprap	E (G) F P N/A UR						
Bearings	E (G) F P N/A UR	RUSSEL 2MB.					
Corrosion Protection	E (G) F P N/A UR						
Span 1 of 1 (spans are numbered consecutively starting from the left abutment)							
Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Running Surface (N/A if running surface is gravel or timber planks)	E G F P (N/A) UR						
Running Planks	E (G) F P N/A UR	3" x 10" TIMBER.					
Sub-deck	E (G) F P N/A UR	4" TREATED TIMBER					
Ties	E (G) F P N/A UR	8" x 12" TREATED TIMBER					
Nails	E G (F) P N/A UR						
Deck to Girder Bolts	E G F P (N/A) UR						
Concrete Deck	E G F P (N/A) UR						
Grout Pockets	E G F P (N/A) UR						
Deck Joints	E G F P (N/A) UR						
Steel Deck Plate	E G F P (N/A) UR						
Gravel Surface	E G F P (N/A) UR						
Gravel Deck Depth	metres or N/A						
Curb Rail/Blocks/Posts	E G (F) P UR	TIMBER					
Handrails/Walkouts	E G F P (N/A) UR						
Hardware	E G (F) P N/A UR	BIT LOGS					
Overall Deck Condition	E G (F) P UR						



Routine Condition Bridge Inspection Form (except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: CK 2202		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR	2x steel I-beams.	
Diaphragms	E G F P <u>N/A</u> UR		
Bracing	E <u>G</u> F P <u>N/A</u> UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E <u>G</u> F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E <u>G</u> F P <u>N/A</u> UR	WELDED CONNECTION GOOD	
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.5</u> (m)		*Est. Present Water Level Depth <u>width 6</u> (m)	*Est. Present Water Level Depth <u>HW 3.0</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?		Yes <u>No</u>	
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		RIGHT FROM LEFT
	LEFT TO RIGHT		LEFT FROM RIGHT
	UPSTREAM		DOWNSTREAM
	FROM DOWNSTREAM		TO DOWNSTREAM
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)
*Date of Inspection (yyyy/mm/dd) 2010-09-07	*Inspection Company Name Onsite Engineering Ltd	*Inspector's Name (print) Ali Sadeghi	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
91		2012/09/01	
Reviewer Company Name Onsite Engineering LTD	Reviewed by - P Eng's Name (print) G. Dohm	Reviewed by - P Eng's Sign 	Date Reviewed (yyyy/mm/dd) 2010/12/02
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register




CK2202 Right to left




CK2202 Left to right



CK2202 From upstream



CK2202 From downstream



CK2202 Right abutment



CK2202 Left abutment



CK2202 Underneath