

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below – not both)

*Site #: <u>CK-2255</u>	*Crossing Name:	*Type/Class: ☒ Major Culvert ☐ Woodbox/Log Culvert	*Project File ID# <u>6092</u>
*Structure #:			*Br. <u>21</u>
*FSR Name: <u>SQUEAH</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>7.9</u>	User km: <u>8.6</u>
Longitude: (ddd / mm / ss.s) <u>49 27 15.7</u>	☒ OR ☐	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s) <u>121 24 38.6</u>			UTM Northing

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G F <u>P</u> UR	TIGHT HORIZONTAL CURVE ON LEFT APPROACH
Bridge Ahead Signs Missing	0 1 <u>2</u>	
Brushing Required	<u>Yes</u> No	
Delineator Missing Left	<u>0</u> 1 2	
Delineator Missing Right	0 <u>1</u> 2	
Fender Condition	E G <u>F</u> P None UR	OLD LOGS
Posted Load Rating	(tonnes) or None	NOT POSTED
Road Surface	E G <u>F</u> P UR	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Crib	E G <u>F</u> P N/A UR	2X CLOSED FENCED ALL CW RIGHT ABUT.
Tie-backs	E G <u>F</u> P N/A UR	3X TIE BACKS
Bin Wall	E G F P <u>N/A</u> UR	
Concrete (cast in place; lock blocks, precast)	E G F P <u>N/A</u> UR	
Caps or Sills	E G F P <u>N/A</u> UR	
Piles or Posts	E G F P <u>N/A</u> UR	
Ballast Wall	E G F P <u>N/A</u> UR	
Wing Wall	E G F P <u>N/A</u> UR	
Bracing	E G F P <u>N/A</u> UR	
Hardware	E G <u>F</u> P N/A UR	LOOSE LASH AT END OF CRIB.
Fill	E G <u>F</u> P N/A UR	
Riprap	E G F <u>P</u> N/A UR	LEFT ABUT, DOWN STREAM CORNER IS SCOURING.
Bearings	E G <u>F</u> P N/A UR	
Corrosion Protection	E G F P <u>N/A</u> UR	

CW, F MIX LEFT
ABUT. → N 30 mm of
SAP POT.**Span 1 of 1** (spans are numbered consecutively starting from the left abutment)
Use "Additional Spans" Sheet for Multiple Spans**DECK**

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>N/A</u> UR	
Running Planks	E G F P <u>N/A</u> UR	
Sub-deck	E G F P <u>N/A</u> UR	
Ties	E G F P <u>N/A</u> UR	
Nails	E G F P <u>N/A</u> UR	
Deck to Girder Bolts	E G F P <u>N/A</u> UR	
Concrete Deck	E G F P <u>N/A</u> UR	
Grout Pockets	E G F P <u>N/A</u> UR	
Deck Joints	E G F P <u>N/A</u> UR	
Steel Deck Plate	E G F P <u>N/A</u> UR	
Gravel Surface	E G <u>F</u> P N/A UR	
Gravel Deck Depth	<u>0.5</u> metres or N/A	
Curb Rail/Blocks/Posts	E G <u>F</u> P UR	OLD LOGS PINED IN OUTSIDE SPRINGERS.
Handrails/Walkouts	E G F P <u>N/A</u> UR	
Hardware	E <u>G</u> F P N/A UR	
Overall Deck Condition	E G <u>F</u> P UR	



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS		
Number of Spans: 1	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] —	
Number of Piers: —	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad	
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage
Portable Superstructure Storage Location:		
*Bridge Length (metres): 15.5	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☐ Concrete Slab Girders ☐ Glulam Girder ☒ Log Stringer ☐ Steel Box Beam ☐ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers	
*Deck Type: ☐ Concrete ☐ Concrete Composite ☒ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels		*Deck Width (metres): 5.3
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☒ Gravel ☐ Not Available ☐ Timber Planks		
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad
Comments:		

3
Aug 16.

ACTIVE



BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK-2255
*Type/Class: ☐ Permanent Bridge ☒ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: SQUEAH	Kilometres: 7.9
*Project File ID#: 6091	*Br. 01
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Non-Status Road ☐ Inherited: Transfers from Other Ministries ☐ Inherited: Reallocation ☐ New Structure ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)

GENERAL INFORMATION								
*Site #: CK-2255				*Structure #:				
SUPERSTRUCTURE (stringers numbered from upstream side of bridge)								
Item		Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Log Curbs		E G <u>P</u> UR		LARGE <u>FD</u>				
Needle Beams and Shims		E G F P NA UR						
Stringer #	Wood Species	Peeled? (circle)	Diameter (mm) or Width x Depth (mm x mm)	Rot Depth Bottom (mm)	Rot Depth Side (mm)	Rot Depth Top (mm)	Comments	
1	FD	Y <u>N</u>	86	50				
2	"	Y <u>N</u>	92	120				
3	"	Y <u>N</u>	99	120				
4	"	Y <u>N</u>	86	80				
5	"	Y <u>N</u>	125	150				
6	"	Y <u>N</u>	85	150			} FRUITING BODY GROWN ON STRINGER	
7	"	Y <u>N</u>	89	120				
8		Y N						
9		Y N						
10		Y N						
Stream CHANNEL								
*Est. Present Water Level Depth 0.5 (m)		*Est. Present Water Level-Depth 4.5 (m)		*Est. Present Water Level Depth 2.0 (m) HAV CLEAR.				
HAZARDS (circle yes or no for each item)								
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>	Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>	
Aggradation?								Yes <u>No</u>
Comments LEFT ABUT. DOWNSTREAM; ABUT. IS BEING SCOURED DUE TO LACK OF RIPRAP								
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)								
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description					
1	H M L							
2	H M L							
3	H M L							
*Monitoring Status: ☐ Recommended ☐ Not required								
Monitor Item #	*Monitor Description							
1	DOWNSTREAM, LEFT ABUT SCOUR.							
2								
PHOTO LOG								
Photo #	Description	Photo #	Description					
	RIGHT TO LEFT FROM UPSTREAM K2		PAIR STRINGERS CURVED FROM DOWNSTREAM LEFT TO RIGHT					
	RIGHT ABUT LEFT ABUT X 2							
INSPECTOR TO COMPLETE THIS SECTION								
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (PEng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CDR as necessary).				
*Date of Inspection (yyyy/mm/dd) 2010-08-06		*Inspection Company Name Onsite Engineering LTD.		*Inspector's Name (print) Ali Sadehghi		Inspector's Signature 		
Inspector's Comments								
PROFESSIONAL ENGINEER TO COMPLETE THIS SECTION								
Current Load Rating GWV (tonnes): (PEng to update structure details screen in CDR as necessary)				5				
Date of Next Planned Inspection (yyyy/mm/dd)				2011/09/01				
Reviewer Company Name Onsite Engineering LTD		Reviewed by - PEng's Name (print) G. Dohm		Review 		Date Reviewed (yyyy/mm/dd) 2010/11/18		
PEng Reviewer's Comments 5 tonne rating. Please post. Plan to replace								



CK2255 Left to right



CK2255 scourcrib left abutment 2



CK2255 From downstream



CK2255 scourcrib left abutment



CK2255 Cunk on stringers



CK2255 Right abutment



CK2255 Cunk on stringers 2



CK2255 Left abutment

