

ACTIVE

(H)

Sep 9

 BC Ministry of Forests and Range	Page 1 of 2
	Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK-2271
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: STAVE RIVER	Kilometres: 26.2
*Project File ID#: 8013	*Br. 01
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): (PEng to enter / update this value on structure details screen in CBR)	Design Load Rating GVW (tonnes): (Typically obtained from design drawings)
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): (PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register

H4

ACTIVE

(H)

Sep 9



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS CK-2271			
Number of Spans: 1		Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] 23.7	
Number of Piers: —		Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad	
Needle Beams? ☐ Yes ☒ No		Portable Structure? ☐ Yes ☐ No	
Portable Superstructure Status: ☐ Installed ☐ Storage			
Portable Superstructure Storage Location:			
*Bridge Length (metres): 24.3 80'		*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☐ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Steel Box Beam ☒ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers	
*Deck Type: ☐ Concrete ☐ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☒ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels			*Deck Width (metres): 3.6
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☐ Gravel ☐ Not Available ☒ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☒ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either longlat or UTM below – not both)			
*Site #: <u>CK-2271</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge		*Project File ID# <u>B013</u>	
*Structure #:				*Gr. <u>01</u>	
*FSR Name:	*Forest District: <u>Chilliwack</u>	*Kilometres:		User km:	
Longitude: (ddd / mm / ss.s) <u>49 34. 20.0</u>		☒ OR	UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>122 22 63.1</u>					
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated					
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E <u>G</u> F P UR				
Bridge Ahead Signs Missing	0 1 <u>2</u>				
Brushing Required	Yes <u>No</u>				
Delineator Missing Left	<u>0</u> 1 2				
Delineator Missing Right	0 1 <u>2</u>				
Fender Condition	E <u>G</u> F P None UR	LOCK BLOCKS & NO POST BARRIERS.			
Posted Load Rating	(tonnes) or None <u>NONE</u>	NOT POSTED			
Road Surface	E <u>G</u> F P UR				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Log/Timber Cribbs	E G F P <u>N/A</u> UR				
Tie-backs	E G F P <u>N/A</u> UR				
Bin Wall	E G F P <u>N/A</u> UR				
Concrete (cast in place; lock blocks, precast)	E <u>G</u> F P N/A UR	RIGHT ABUT: CAST IN PLACE FOOTING.			
Caps or Sills	E G F P <u>N/A</u> UR				
Piles or Posts	E <u>G</u> F P N/A UR	LEFT ABUT: PIPE PILES			
Ballast Wall	E <u>G</u> F P N/A UR	TREATED TIMBER.			
Wing Wall	E G F P <u>N/A</u> UR				
Bracing	E G F P N/A UR	? NOT VISIBLE			
Hardware	E G <u>F</u> P N/A UR				
Fill	E <u>G</u> F P N/A UR				
Riprap	E G F P <u>N/A</u> UR	BEDROCK CONTROLLED			
Bearings	E G F P N/A UR				
Corrosion Protection	E G F P N/A UR				
Span 1 of 1 (spans are numbered consecutively starting from the left abutment)					
Use "Additional Spans" Sheet for Multiple Spans					
DECK					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>N/A</u> UR				
Running Planks	E <u>G</u> F P N/A UR	TREATED 2x12" TIMBER			
Sub-deck	E <u>G</u> F P N/A UR	2" TREATED TIMBER			
Ties	E <u>G</u> F P N/A UR	8"x10" TREATED			
Nails	E <u>G</u> F P N/A UR				
Deck to Girder Bolts	E G F P <u>N/A</u> UR				
Concrete Deck	E G F P <u>N/A</u> UR				
Grout Pockets	E G F P <u>N/A</u> UR				
Deck Joints	E G F P <u>N/A</u> UR				
Steel Deck Plate	E G F P <u>N/A</u> UR				
Gravel Surface	E G F P <u>N/A</u> UR				
Gravel Deck Depth	metres or <u>N/A</u>				
Curb Rail/Blocks/Posts	E <u>G</u> F P UR				
Handrails/Walkouts	E G F <u>P</u> N/A UR	NOT TO CODE			
Hardware	E G <u>F</u> P N/A UR	TIMBER			
Overall Deck Condition	E <u>G</u> F P UR				

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site # CK-2071		*Structure #	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G F P UR		
Diaphragms	E G F P N/A UR		
Bracing	E G F P N/A UR		
Under-brussing	E G F P N/A UR		
Hardware	E G F P N/A UR		
Welded / Grouted Shear Connectors	E G F P N/A UR		
Stream CHANNEL			
*Est. Present Water Level Depth 3.9 (m)		*Est. Present Water Level Depth 8 (m)	
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour?	Yes No
Ice?	Yes No	Debris?	Yes No
Aggradation?	Yes No		
Comments			
REPAIRS: ☐ Recommended ☐ Not Required (H=High, M=Medium, L=Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L	/	
2	H M L	/	
3	H M L	/	
Monitoring Status: ☐ Recommended ☐ Not Required			
Monitor Item #	*Monitor Description		
1	/		
2	/		
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		LEFT ABUT X 2
	LEFT TO RIGHT		UNDERCUTS
	UPSTREAM		DOWNSTREAM
	ABUT ABUT		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No		P Eng Inspection Required? Yes No	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate Inspector's estimate, and to update Full Log Haul Traffic Replacement (year) on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd)	*Inspector's Name (print)	*Inspector's Name (print)	Inspector's Signature
2010-09-09	Onsteyn	ALL SAGEH	
Inspector's Comments /			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 68		Date of Next Planned Inspection (yyyy/mm/dd) 2013/09/01	
Reviewer Company Name MNRO		Reviewed by - P Eng's Name (print) G. Dohm	Date Reviewed (yyyy/mm/dd) 2010/12/07
P Eng Reviewer's Comments			

* Denotes Mandatory Information for Corporate Bridge Register





CK2271 Left abutment 2



CK2271 Left abutment



CK2271 Underneath



CK2271 From downstream