

4

ACTIVE

Sep 9

 BC Ministry of Forests and Range		Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"		Page 1 of 2
GENERAL				
*Structure #		*Site #: CK-2346		
*Type/Class: ☐ Permanent Bridge ☒ Temporary Bridge		Crossing Name:		
*Forest District: Chilliwack		Management Area:		
*Forest Service Road: PTI - BOISE		Kilometres: 6.9		
*Project File ID#: 8394		*Br. 02		
Built For: ☐ BC Timber Sales ☐ Other Commercial Users ☐ Road Use Permit Holder		☐ Operations Division ☐ Road Permit Holder		
*Source: ☐ Inherited: Found Structure ☐ Inherited: Non-Status Road ☐ Inherited: Reallocation ☐ New Structure ☐ Replacement Structure		☐ Inherited: From Oil & Gas/ Other Ministry ☐ Inherited: Transfers from Other Ministries		
Year Built:		Year Added to Inventory:		
Current Load Rating GVW (tonnes): (Peng to enter / update this value on structure details screen in CBR)		Design Load Rating GVW (tonnes): (Typically obtained from design drawings)		
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other				
*Primary User Client Number:		*Client Location Code:		
Primary User Name:				
As Built Information on File? ☐ Yes ☐ No				
Installation Cost (\$):		Material Cost (\$):		
REPLACEMENT DETAILS				
Original Replacement (year):		Estimated Closure (year):		
Light Vehicle Traffic Replacement (year):		*Full Log Haul Traffic Replacement (year): (Peng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).		
Estimated Replacement Cost (\$):				
Replacement Cost Comments:				

* Denotes Mandatory Information for Corporate Bridge Register

#6 (H)

ACTIVE

 <p>BC Ministry of Forests and Range</p>	<p>Corporate Bridge Register (CBR)</p> <h2 style="margin: 0;">Structure Inventory Data Form "BRIDGES"</h2>
Page 2 of 2	

CK - 2346

STRUCTURAL DETAILS			
Number of Spans:	1	Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20]	
Number of Piers:	—	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad	
Needle Beams? ☒ Yes ☐ No	Portable Structure? ☒ No ☐ Yes	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <div style="font-size: 2em; margin-left: 20px;">6.1</div>	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☐ Concrete Slab Girders ☐ Glulam Girder ☒ Log Stringer ☐ Steel Box Beam ☐ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☐ Concrete Composite ☒ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels	*Deck Width (metres): <div style="font-size: 2em; margin-left: 20px;">5.1</div>		
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☐ Concrete ☒ Gravel ☐ Not Available ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☒ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☐ Steel Pipe & Precast Pad	
Comments:			



Routine Condition Bridge Inspection Form

(for log stringer or timber stringer bridges)

GENERAL INFORMATION

*Site #: <u>CK-2346</u>	*Crossing Name:	*Type/Class: ☐ Major Culvert ☒ Woodbox/Log Culvert	(enter either long/lat or UTM below - not both)	
*Structure #: _____			*Project File ID# <u>8394</u>	*Br. <u>02</u>
*FSR Name: <u>Pitt - Boisc</u>	*Forest District: <u>CHILLIWACK</u>	*Kilometres: <u>0.9</u>	User km:	
Longitude: (ddd / mm / ss.s) <u>49 34 44.2</u>	<u>OR</u>	UTM Easting	UTM Northing	
Latitude: (ddd / mm / ss.s) <u>122 38 49.7</u>		UTM Zone		

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G <u>(F)</u> P UR	
Bridge Ahead Signs Missing	0 1 <u>(2)</u>	
Brushing Required	<u>(Yes)</u> No	
Delineator Missing Left	0 1 <u>(2)</u>	
Delineator Missing Right	0 1 <u>(2)</u>	
Fender Condition	E G F P <u>(None)</u> UR	
Posted Load Rating	_____ (tonnes) or <u>(None)</u>	<u>NOT POSTED</u>
Road Surface	E G <u>(F)</u> P UR	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Girds	E G F <u>(P)</u> N/A UR	<u>3x OPEN TIED CUB. POOL BEARING ON UPSTREAM LEFT</u>
Tie-backs	E G F <u>(P)</u> N/A UR	<u>3x CW.</u>
Bin Wall	E G F P <u>(N/A)</u> UR	
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR	
Caps or Sills	E G F P <u>(N/A)</u> UR	
Piles or Posts	E G F P <u>(N/A)</u> UR	
Ballast Wall	E G F P <u>(N/A)</u> UR	
Wing Wall	E G F P <u>(N/A)</u> UR	
Bracing	E G F P <u>(N/A)</u> UR	
Hardware	E G <u>(F)</u> <u>(P)</u> N/A UR	<u>(F) LAYING.</u>
Fill	E G <u>(F)</u> P N/A UR	
Riprap	E G F P <u>(N/A)</u> UR	<u>LEFT ABUT.</u>
Bearings	E G F <u>(P)</u> N/A UR	<u>FIRST 3-STRINGERS FROM UPSTREAM BEAR ON THE TOP LOG CUB WITH NO SUPPORT.</u>
Corrosion Protection	E G F P N/A UR	

Span 1 of _____ (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>(N/A)</u> UR	
Running Planks	E G F P <u>(N/A)</u> UR	
Sub-deck	E G F P <u>(N/A)</u> UR	
Ties	E G F P <u>(N/A)</u> UR	
Nails	E G F P <u>(N/A)</u> UR	
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR	
Concrete Deck	E G F P <u>(N/A)</u> UR	
Grout Pockets	E G F P <u>(N/A)</u> UR	
Deck Joints	E G F P <u>(N/A)</u> UR	
Steel Deck Plate	E G F P <u>(N/A)</u> UR	
Gravel Surface	E <u>(G)</u> F P N/A UR	
Gravel Deck Depth	<u>0.80</u> metres or N/A	
Curb Rail/Blocks/Posts	E G <u>(F)</u> P UR	
Handrails/ Walkouts	E G F P <u>(N/A)</u> UR	
Hardware	E G <u>(F)</u> P N/A UR	<u>2 OUTSIDE STANCHIONS LAMED.</u>
Overall Deck Condition	E G <u>(F)</u> P UR	



Routine Condition Bridge Inspection Form

(for log stringer or timber stringer bridges)

GENERAL INFORMATION									
*Site #: CK-2346		*Structure #:							
SUPERSTRUCTURE (stringers numbered from upstream side of bridge)									
Item	Present Condition (circle)				Comments (a comment is mandatory if condition "Poor" is selected)				
Log Curbs	E	G	F	P	UR				
Needle Beams and Shims	E	G	F	P	NIA	UR	NOT LASHED PROPERLY. ONLY LASHED TO OUTSIDE		
Stringer #	Wood Species	Peeled? (circle)	Diameter (mm) or Width x Depth (mm x mm)	Rot Depth Bottom (mm)	Rot Depth Side (mm)	Rot Depth Top (mm)	Comments		
1	CW	Y N	560	50					
2	"	Y N	600				ROTTEN		
3	"	Y N	650	50					
4	"	Y N	580	50			L=6.1m		
5	"	Y N	600	50			Gravel=0.8m ALL		
6	"	Y N	720	50			ROTTEN		
7	"	Y N	690	50			ROTTEN		
8	"	Y N	710				ROTTEN		
9	"	Y N	630				ROTTEN		
10	"	Y N	850	✓					
Stream CHANNEL									
*Est. Present Water Level/Depth: (m)		*Est. Present Water Level/Depth: (m)		*Est. Present Water Level/Depth: (m)					
HAZARDS (circle yes or no for each item)									
High Water?	Yes (No)	Scour?	Yes (No)	Ice?	Yes (No)	Debris?	Yes (No)	Aggradation?	Yes (No)
Comments LEFT ABUT, DOWNSTREAM ALREADY SAVED.									
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)									
Repair Item #	*Priority (circle)	*Estimate (\$)							
1	(H) M L	ROTTEN STRINGERS & C.A.B.							
2	H M L								
3	H M L								
*Monitoring Status: ☐ Recommended ☐ Not required									
Monitor Item #	*Monitor Description								
1									
2									
PHOTO LOG									
Photo #	Description	Photo #	Description						
	RIGHT TO LEFT		RIGHT ABUT						
	LEFT TO RIGHT		DIVERSION						
	UPSTREAM		UPSTREAM - LEFT C.A.B. JUNK						
	LEFT ABUTMENT								
INSPECTOR TO COMPLETE THIS SECTION									
As-built Drawings Checked?	Yes (No)	P Eng Inspection Required?	Yes (No)	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year):					
(P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR as necessary).									
*Date of Inspection (yyyy/mm/dd)	2010-09-09	*Inspection Company Name	Dnsi Engineering Ltd.	*Inspector's Name (print)	Ali Sadique	Inspector's Signature			
Inspector's Comments		POOR BEARING ON LEFT ABUT. UPSTREAM CORALERS. 3 STRINGERS HAVE VERN POLE SUPPORT. PLEASE TO REVIEW							
PROFESSIONAL ENGINEER TO COMPLETE THIS SECTION									
Current Load Rating GVW (tonnes):	5	Date of Next Planned Inspection (yyyy/mm/dd)				2011/09/01			
(P Eng to update structure details screen in CBR as necessary)		Reviewed by - P Eng's Name (print)		G. Dohm		Date Reviewed (yyyy/mm/dd)		2010/12/09	
Reviewer Company Name	MNRO								
P Eng Reviewer's Comments Downrate to 5 tonnes. Please post. Recommend bridge replacement.									



CK2346 Right to left



CK2346 Left to right



CK2346 From upstream



CK2346 Left abutment



CK2346 Right abutment



CK2346 From downstream



CK2346 scour upstream left abutment