



BC Ministry of
Forests and Range

ACTIVE

Page 1 of 2

Sep 3
③

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure #	*Site #: CK-2380
*Type/Class: ☒ Permanent Bridge ☐ Temporary Bridge	Crossing Name:
*Forest District: Chilliwack	Management Area:
*Forest Service Road: CHEHALIS - HEETWAD	Kilometres: 12
*Project File ID#: 8241	*Br. 08
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☐ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☐ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year):	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS			
Number of Spans: <u>1</u>	Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20] <u>26.7</u>		
Number of Piers: <u>—</u>	Pier Type: ☐ Concrete ☐ Crib - Timber ☐ Piles - Concrete ☐ Piles - Steel ☐ Piles - Timber Treated ☐ Piles - Timber Untreated ☐ Steel Column on Concrete Pad		
Needle Beams? ☐ Yes ☒ No	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): <u>27.4m</u> <u>(90')</u>	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Rail Car ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Other ☐ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Steel Box Beam ☒ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☒ Concrete Composite ☐ Gravel ☐ Concrete Removable ☐ Concrete - Steel Free ☐ Steel ☐ Timber-Treated ☐ Timber-Untreated ☐ Other ☐ Timber-Treated Panels ☐ Timber-Untreated Panels			*Deck Width (metres): <u>4.7</u>
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☒ Concrete ☐ Gravel ☐ Not Available ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Untreated Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pad	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION** (enter either long/lat or UTM below – not both)

*Site #: <u>K-2380</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>8241</u>
*Structure #:			*Br. <u>12</u>
*FSR Name: <u>CHILLIWACK - FLEETWOOD</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>12</u>	User km:

Longitude: (ddd / mm / ss.s) <u>49 23 24.8</u>	OR	UTM Zone	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>122.017.1</u>				

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G <u>(F)</u> P UR	
Bridge Ahead Signs Missing	0 1 <u>(2)</u>	
Brushing Required	Yes <u>(No)</u>	
Delineator Missing Left	<u>(0)</u> 1 2	
Delineator Missing Right	<u>(0)</u> 1 2	
Fender Condition	E G <u>(F)</u> P None UR	<u>LOG</u>
Posted Load Rating	(tonnes) or None	<u>NOT POSTED</u>
Road Surface	E <u>(G)</u> F P UR	<u>RECENTLY GRADED</u>

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribs	E G F P <u>(N/A)</u> UR	
Tie-backs	E G F P <u>(N/A)</u> UR	
Bin Wall	E G F P <u>(N/A)</u> UR	
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR	
Caps or Sills	E G F P <u>(N/A)</u> UR	
Piles or Posts	E <u>(G)</u> F P <u>(N/A)</u> UR	
Ballast Wall	E G <u>(F)</u> P <u>(N/A)</u> UR	<u>PRECAST</u>
Wing Wall	E G F P <u>(N/A)</u> UR	
Bracing	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P <u>(N/A)</u> UR	
Fill	E <u>(G)</u> F P <u>(N/A)</u> UR	
Riprap	E <u>(G)</u> F P <u>(N/A)</u> UR	
Bearings	E G <u>(F)</u> P <u>(N/A)</u> UR	<u>RUBBER PADS BUILDING</u>
Corrosion Protection	E G <u>(F)</u> P <u>(N/A)</u> UR	

Span 1 of 1 (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G <u>(F)</u> P <u>(N/A)</u> UR	<u>MINOR TRACK VEHICLE DAMAGE</u>
Running Planks	E G F P <u>(N/A)</u> UR	
Sub-deck	E G F P <u>(N/A)</u> UR	
Ties	E G F P <u>(N/A)</u> UR	
Nails	E G F P <u>(N/A)</u> UR	
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR	
Concrete Deck	E G <u>(F)</u> P <u>(N/A)</u> UR	<u>9 X CONCRETE COMP.</u>
Grout Pockets	E G <u>(F)</u> P <u>(N/A)</u> UR	
Deck Joints	E G <u>(F)</u> P <u>(N/A)</u> UR	<u>SOME CRACKS IN JOINTS</u>
Steel Deck Plate	E G F P <u>(N/A)</u> UR	
Gravel Surface	E G F P <u>(N/A)</u> UR	
Gravel Deck Depth	metres or <u>(N/A)</u>	
Curb Rail/Blocks/Posts	<u>(E)</u> G F P UR	<u>BRAND NEW TIMBER RISERS</u>
Handrails/Walkouts	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P <u>(N/A)</u> UR	
Overall Deck Condition	E <u>(G)</u> F P UR	

COLUMN B = TREATED TIMBER

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: CK-2380		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR	2x STEEL I-BEAM	
Diaphragms	E G F P <u>N/A</u> UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E <u>G</u> F P N/A UR		
Welded / Grouted Shear Connectors	E G F P N/A UR		
Stream CHANNEL			
*Est. Present Water Level Depth	0.3 (m)	*Est. Present Water Level Depth	1.0 (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	<u>H</u> M L		ACTIVE HUALING ON ROAD. INSTALL LOAD
2	<u>H</u> M L		NARROW STRUCTURE SIGNS. LIMIT SIGNS
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	RIGHT TO LEFT		LEFT ABUT.
	LEFT TO RIGHT		SAIDING ROPS
	FROM INTERBEAM		FROM DOWNSTREAM
	RIGHT ABUT.		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings checked?	P Eng inspection Required?	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year):	
Yes <u>No</u>	Yes <u>No</u>	(P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd)	*Inspection Company Name	*Inspector's Name (print)	Inspector's Signature
2010-09-03	Onsite Engineering Ltd	Ali Sadeghi	
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes):		Date of Next Planned Inspection (yyyy/mm/dd)	
unknown		2012/09/01	
Reviewer Company Name	Reviewed by - P Eng's Name (print)	Reviewed by - P Eng's	Date Reviewed (yyyy/mm/dd)
MNRO	G. Dohm		2010/12/09
P Eng Reviewer's Comments			
Please send as-built drawings to Region for load rating.			

* Denotes Mandatory Information for Corporate Bridge Register





