

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either long/lat or UTM below - not both)	
*Site #: <u>CK 2021</u>	*Crossing Name: <u>Boulder Crk</u>	*Type/Class: ☒ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>8241</u>
*Structure #: <u>CK2021</u>	*Forest District: <u>chehalis</u>	*Kilometres: <u>10.6</u>	*Br. <u>01</u>
*FSR Name: <u>chehalis</u>			User km:
Longitude: (ddd / mm / ss.s) <u>121 59 10.8</u>	☒ OR ☐	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s) <u>49 19 28.1</u>			UTM Northing
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E G <u>(F)</u> P UR	<u>On a curve</u>	
Bridge Ahead Signs Missing	0 1 2		
Brushing Required	Yes <u>(No)</u>		
Delineator Missing Left	<u>(0)</u> 1 2		
Delineator Missing Right	<u>(0)</u> 1 2		
Fender Condition	E <u>(G)</u> F P None UR		
Posted Load Rating	<u>13000</u> (tonnes) or None		
Road Surface	E G F <u>(P)</u> UR	<u>Grading / Patching at approaches</u>	
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Crib	E G F P <u>(N/A)</u> UR		
Tie-backs	E G F P <u>(N/A)</u> UR		
Bin Wall	E G F P <u>(N/A)</u> UR		
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR		
Caps or Sills	E <u>(G)</u> F P N/A UR		
Piles or Posts	E <u>(G)</u> F P N/A UR		
Ballast Wall	E <u>(G)</u> F P N/A UR		
Wing Wall	E <u>(G)</u> F P N/A UR		
Bracing	E <u>(G)</u> F P N/A UR		
Hardware	E <u>(G)</u> F P N/A UR		
Fill	E <u>(G)</u> F P N/A UR		
Riprap	E <u>(G)</u> F P <u>(N/A)</u> UR		
Bearings	E <u>(G)</u> F P N/A UR		
Corrosion Protection	E <u>(G)</u> F P N/A UR		
Span 1 of (spans are numbered consecutively starting from the left abutment)			
<u>Use Additional Span Sheet for Multiple Spans</u>			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface (N/A if running surface is gravel or timber planks)	E <u>(G)</u> F P N/A UR	<u>New deck</u>	
Running Planks	E G F P <u>(N/A)</u> UR		
Sub-deck	E G F P <u>(N/A)</u> UR		
Ties	E G F P <u>(N/A)</u> UR		
Nails	E G F P <u>(N/A)</u> UR		
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR		
Concrete Deck	E <u>(G)</u> F P N/A UR		
Grout Pockets	E <u>(G)</u> F P N/A UR		
Deck Joints	E <u>(G)</u> F P N/A UR		
Steel Deck Plate	E G F P <u>(N/A)</u> UR		
Gravel Surface	E G F P <u>(N/A)</u> UR		
Gravel Deck Depth	metres or N/A <u>(0)</u>		
Curb Rail/Blocks/Posts	E <u>(G)</u> F P UR	<u>New</u>	
Handrails/Walkouts	E G F P <u>(N/A)</u> UR		
Hardware	E G F P <u>(N/A)</u> UR		
Overall Deck Condition	E <u>(G)</u> F P UR		

19.0m a
- 0.75m 7
for span
Post and Rail
RIB.
Cast in place
Left bank
4.9m
wide
Concrete
comp

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CL 2021</u>		*Structure #: <u>CL 2021</u>	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>(G)</u> F P UR		
Diaphragms	E <u>(G)</u> F P N/A UR		
Bracing	E <u>(G)</u> F P N/A UR		
Under-trussing	E G F P <u>(N/A)</u> UR		
Hardware	E G F P <u>(N/A)</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>(N/A)</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.5</u> (m)		*Est. Present Water Level Depth <u>Width 8m</u> (m)	
		*Est. Present Water Level Depth <u>HW Clearance = 5m</u> (m)	
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour?	Yes No
Ice?	Yes No	Debris?	Yes No
Aggradation?	Yes No		
Comments			
REPAIRS: ☐ Recommended ☒ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☒ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1	Left bank cast in place abutment front		
2	face of footing has pieces breaking off		
PHOTO LOG no issue now / check next inspection			
Photo #	Description	Photo #	Description
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No	P Eng Inspection Required? Yes No	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR) <u>2021</u>	
*Date of Inspection (yyyy/mm/dd) <u>2011/01/17</u>	*Inspection Company Name <u>Onsite Eng Ltd.</u>	*Inspector's Name (print) <u>Greg Honeywell</u>	Inspector's Signature <u>Greg Honeywell</u>
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): <u>136 tonnes</u>		Date of Next Planned Inspection (yyyy/mm/dd) <u>2014/10/31</u>	
Reviewer Company Name <u>MoF</u>	Reviewed by - P Eng's Name (print) <u>T. Miller</u>	Reviewed by - P Eng's Signature <u>T. Miller</u>	Date Reviewed (yyyy/mm/dd) <u>Jan 11, 2012</u>
P Eng Reviewer's Comments <u>Monitor left abutment.</u>			

* Denotes Mandatory Information for Corporate Bridge Register

Present load rating of L150 or 136 tonnes to continue.





CK-2021 Approach Left Bank



CK-2021 Abutment Left Bank



CK-2021 Approach Right Bank



CK-2021 Abutment Right Bank



CK-2021 Side View of Abutment Right Bank