

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either long/lat or UTM below -- not both)			
*Site #: <u>CK2042</u>	*Crossing Name: <u>Maisal Crk</u>	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>8241</u>		
*Structure #: <u>CK2042</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>4.3 km</u>	*Br. <u>08</u>		
*FSR Name: <u>Fleetwood</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>4.3 km</u>	Usor km:		
Longitude: (ddd / mm / ss.s) <u>122 1 22.9</u>	Latitude: (ddd / mm / ss.s) <u>49 23 1.5</u>	UTM Zone <u>18R</u>	UTM Easting	UTM Northing	
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated					
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E (G) F P UR				
Bridge Ahead Signs Missing	0 1 2				
Brushing Required	Yes (No)				
Delineator Missing Left	0 1 2				
Delineator Missing Right	0 1 2				
Fender Condition	E G (F) P None UR				
Posted Load Rating	(tonnes) or None				
Road Surface	E (G) F P UR				
LEFT/RIGHT ABUTMENTS (as seen facing downstream)					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Log/Timber Crib	E G F P (N/A) UR				
Tie-backs	E G F P (N/A) UR				
Bin Wall	E G F P (N/A) UR				
Concrete (cast in place; lock blocks, precast)	E (G) F P (N/A) UR				
Caps or Sills	E (G) F P N/A UR				
Piles or Posts	E (G) F P N/A UR				
Ballast Wall	E (G) F P N/A UR				
Wing Wall	E (G) F P N/A UR				
Bracing	E (G) F P N/A UR				
Hardware	E (G) F P N/A UR				
Fill	E (G) F P N/A UR				
Riprap	E (G) F P N/A UR				
Bearings	E G (F) P N/A UR	Bulldozing out			
Corrosion Protection	E (G) F P N/A UR				
Span 1 of (spans are numbered consecutively starting from the left abutment)					
Use "Additional Span" Sheet for Multiple Spans					
DECK					
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)			
Running Surface (N/A if running surface is gravel or timber planks)	E (G) F P N/A UR				
Running Planks	E G F P (N/A) UR				
Sub-deck	E G F P (N/A) UR				
Ties	E G F P (N/A) UR				
Nails	E G F P (N/A) UR				
Deck to Girder Bolts	E G F P (N/A) UR				
Concrete Deck	E (G) F P N/A UR				
Grout Pockets	E (G) F P N/A UR				
Deck Joints	E (G) F P N/A UR				
Steel Deck Plate	E G F P (N/A) UR				
Gravel Surface	E G F P (N/A) UR				
Gravel Deck Depth	metres or (N/A)				
Curb Rail/Blocks/Posts	E (G) F P UR				
Handrails/Walkouts	E G F P (N/A) UR				
Hardware	E G F P (N/A) UR				
Overall Deck Condition	E (G) F P UR				

2350v
Steel Pipe Steel I-Bon

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK 2042</u>		*Structure #: <u>CK 2042</u>	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR		
Diaphragms	E <u>G</u> F P N/A UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.8</u> (m)		*Est. Present Water Level Depth ____ (m)	
Width <u>10</u>		HW clearance <u>3.0</u>	
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour?	Yes No
Ice?	Yes No	Debris?	Yes No
Aggradation?	Yes No		
Comments			
REPAIRS: ☐ Recommended ☒ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☒ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1	check bearing pads next inspection		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No	P Eng Inspection Required? Yes No	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2021	
*Date of Inspection (yyyy/mm/dd) 2011/11/17	*Inspection Company Name Onsite Eng Ltd.	*Inspector's Name (print) Greg Honeysett	Inspector's Signature Greg Honeysett
Inspector's Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 136 tonnes	Date of Next Planned Inspection (yyyy/mm/dd) 2014/09/30		
Reviewer Company Name MoF	Reviewed by - PEng's Name (print) T. Miller	Reviewed by - PEng's Signature 	Date Reviewed (yyyy/mm/dd) Jan 16, 2012
PEng Reviewer's Comments Post bridge ahead signs. Replace missing delineator.			

* Denotes Mandatory Information for Corporate Bridge Register
Monitor bearing pads. Present load rating of L150 or 136 tonnes to continue.





CK-2042 Abutment Right Bank



CK-2042 Abutment Left Bank #2



CK-2042 Approach Left Bank



CK-2042 Abutment Left Bank



CK-2042 Approach Right Bank



CK-2042 Condition of Bearing pads (buldging out)