

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below - not both)

*Site #: <u>CK-2066</u>	*Crossing Name: <u>Stapley Crk</u>	*Type/Class: ☐ Major Culvert ☐ Woodbox/Log Culvert	*Project File ID# <u>5127</u>
*Structure #: _____			*Br. <u>06</u>
*FSR Name: <u>Chilliwack - Tamihi</u>	*Forest District: <u>CK</u>	*Kilometres: <u>10.3km</u>	User km: _____
Longitude: (ddd / mm / ss.s) <u>W121° 46' 49.5"</u>	OR	UTM Zone _____	UTM Easting _____
Latitude: (ddd / mm / ss.s) <u>N49° 00' 35.2"</u>			UTM Northing _____

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E <u>(G)</u> F P UR	
Bridge Ahead Signs Missing	0 1 <u>(2)</u>	
Brushing Required	Yes <u>(No)</u>	
Delineator Missing Left	0 1 <u>(2)</u>	
Delineator Missing Right	0 1 <u>(2)</u>	
Fender Condition	E G F P <u>(None)</u> UR	
Posted Load Rating	____ (tonnes) or <u>(None)</u>	
Road Surface	E G F <u>(F)</u> UR	<u>very bony surface</u>

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribbs	E G <u>(F)</u> P N/A UR	
Tie-backs	E G <u>(F)</u> P N/A UR	
Bin Wall	E G F P <u>(N/A)</u> UR	
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR	
Caps or Sills	E G <u>(F)</u> P N/A UR	
Piles or Posts	E G F P <u>(N/A)</u> UR	
Ballast Wall	E G F P <u>(N/A)</u> UR	
Wing Wall	E G F P <u>(N/A)</u> UR	
Bracing	E G F P <u>(N/A)</u> UR	
Hardware	E G F P <u>(N/A)</u> UR	
Fill	E G F P <u>(N/A)</u> UR	<u>BRIDGE WASHED OUT</u>
Riprap	E G <u>(F)</u> P N/A UR	
Bearings	E G <u>(F)</u> P N/A UR	
Corrosion Protection	E G F P <u>(N/A)</u> UR	

Span 1 of 1 (spans are numbered consecutively starting from the left abutment)
Use "Additional Spans" Sheet for Multiple Spans**DECK**

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>(N/A)</u> UR	
Running Planks	E G F P <u>(N/A)</u> UR	
Sub-deck	E G F P <u>(N/A)</u> UR	
Ties	E G F P <u>(N/A)</u> UR	
Nails	E G F P <u>(N/A)</u> UR	
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR	
Concrete Deck	E G F P <u>(N/A)</u> UR	
Grout Pockets	E G F P <u>(N/A)</u> UR	
Deck Joints	E G F P <u>(N/A)</u> UR	
Steel Deck Plate	E G F P <u>(N/A)</u> UR	
Gravel Surface	E G F <u>(F)</u> N/A UR	
Gravel Deck Depth	<u>0.5-0.7</u> metres or N/A	
Curb Rail/Blocks/Posts	E G F <u>(P)</u> UR	<u>loose w/ gravel deck foiling under</u>
Handrails/ Walkouts	E G F P <u>(N/A)</u> UR	
Hardware	E G F <u>(F)</u> N/A UR	<u>Loose lashing</u>
Overall Deck Condition	E G F <u>(F)</u> UR	

**Routine Condition Bridge Inspection Form**
(for log stringer or timber stringer bridges)**GENERAL INFORMATION***Site #: CH-2066

*Structure #:

SUPERSTRUCTURE (stringers numbered from upstream side of bridge)

Item		Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)			
Log Curbs		E	G	F	P	UR	
Needle Beams and Shims		E	G	F	P	(N/A) UR	
Stringer #	Wood Species	Peeled? (circle)	Diameter (mm) or Width x Depth (mm x mm)	Rot Depth Bottom (mm)	Rot Depth Side (mm)	Rot Depth Top (mm)	Comments
1	CW	Y <u>P</u>	590				CRACKED, no rot
2		Y N	600				
3		Y N	630				
4		Y N	620		Span = 7.5		No large knots
5		Y N	620		Gravel = 0.5m		Shims are good quality
6		Y N	too low to measure				Missing Diameters from surface rot 10-20 mm
7		Y N			Tamhi 2001 Inspection		No insects
8		Y N					supported in middle @ outlet by debris
9		Y N					
10		Y N					

Stream CHANNEL*Est. Present Water Level Depth 0.2 (m) *Est. Present Water Level Width 3 (m) *Est. High Water Level Clearance 1.5 (m)**HAZARDS** (circle yes or no for each item)High Water? Yes No Scour? Yes No Ice? Yes No Debris? Yes No Aggradation? Yes No

Comments

REPAIRS:☐ Recommended☐ Not required (H = High, M = Medium, L = Low)

Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	<u>H</u> M L		REMOVE ASAP - DIVERTING FLOW DOWN ROAD
2	H M L		ARSH
3	H M L		

***Monitoring Status:**☐ Recommended☐ Not required

Monitor Item #

*Monitor Description

1

2

PHOTO LOG

Photo #	Description	Photo #	Description
<u>R-2</u>			
<u>d/s</u>			
<u>u/s</u>			
<u>d/s</u>			

INSPECTOR TO COMPLETE THIS SECTIONAs-built Drawings Checked? Yes NoP Eng Inspection Required? Yes NoInspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2000

(P Eng to review and evaluate inspector's estimate, and replace structure details screen in CBR as necessary)

*Date of Inspection (yyyy/mm/dd)

2011/11/16

*Inspection Company Name

Onsite Engineering

*Inspector's Name (print)

Jeremy ArakiInspector's Signature P. ARAKI# 29756

Inspector's Comments

REMOVE**PROFESSIONAL ENGINEER TO COMPLETE THIS SECTION**

Current Load Rating GVW (tonnes):

63 tonnesDate of Next Planned Inspection (yyyy/mm/dd) 2012/09/30

Reviewer Company Name

MoF

Reviewed by - P Eng's Name (print)

T. Miller

Reviewed by - P Eng's Signature

Date Reviewed (yyyy/mm/dd)

2012/03/05

P Eng Reviewer's Comments

Information gathered between this and a 2001 Tamhi inspection

* Denotes Mandatory Information for Corporate Bridge Register
FS1337A HEG Oct. 18, 2010

indicate a 63 tonnes load rating.

However, the the structure is undersized and is diverting high flows down the road; remove or replace.





CK2066 Upstream



CK2066 Right to Left Approach



CK2066 Downstream



CK2066 Deck



CK2066 From Upstream



CK2066 Left to Right Approach



CK2066 Right Abutment



CK2066 Left Approach scour from diverted water



CK2066 Left Abutment