

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below – not both)

*Site #: <u>CL 2092</u>	*Crossing Name: <u>Rockwell Crk</u>	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>8648</u>
*Structure #: <u>CL 2092</u>			*Br. <u>01</u>
*FSR Name: <u>Florence</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>4.2km</u>	User km:
Longitude: (ddd / mm / ss.s) <u>122 21 50.5</u>	UTM Zone <u>18F</u>	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>49 15 31.5</u>			

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E (G) F P UR	
Bridge Ahead Signs Missing	0 1 2	
Brushing Required	Yes No	
Delineator Missing Left	0 1 2	
Delineator Missing Right	0 1 2	
Fender Condition	E (G) F P None UR	
Posted Load Rating	(tonnes) or None	
Road Surface	E G F (P) UR	Needs grading/patching behind ballast wall

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Girders	E G F P (N/A) UR	
Tie-backs	E G F P (N/A) UR	
Bin Wall	E G F P (N/A) UR	
Concrete (cast in place; lock blocks, precast)	E G F P (N/A) UR	
Caps or Sills	E (G) F P N/A UR	
Piles or Posts	E (G) F P N/A UR	
Ballast Wall	E (G) F P N/A UR	
Wing Wall	E (G) F P N/A UR	
Bracing	E (G) F P N/A UR	
Hardware	E (G) F P N/A UR	
Fill	E (G) F P N/A UR	
Riprap	E (G) F P N/A UR	
Bearings	E (G) F P N/A UR	
Corrosion Protection	E (G) F P N/A UR	

Span 1 of _ (spans are numbered consecutively starting from the left abutment)

Use Additional Span Sheet for Multiple Spans


DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E (G) F P N/A UR	
Running Planks	E G F P (N/A) UR	
Sub-deck	E G F P (N/A) UR	
Ties	E G F P (N/A) UR	
Nails	E G F P (N/A) UR	
Deck to Girder Bolts	E G F P (N/A) UR	
Concrete Deck	E (G) F P N/A UR	
Grout Pockets	E (G) F P N/A UR	
Deck Joints	E (G) F P N/A UR	
Steel Deck Plate	E G F P (N/A) UR	
Gravel Surface	E G F P (N/A) UR	
Gravel Deck Depth	metres or (N/A)	
Curb Rail/Blocks/Posts	E (G) F P UR	
Handrails/Walkouts	E G F P (N/A) UR	
Hardware	E G F P (N/A) UR	
Overall Deck Condition	E (G) F P UR	

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)


GENERAL INFORMATION			
*Site #: CK 2092		*Structure #: CK 2092	
SUPERSTRUCTURE			
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)
Girders	E <u>G</u> F P UR		
Diaphragms	E <u>G</u> F P N/A UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.2</u> (m)		*Est. Present Water Level Depth ____ (m)	*Est. Present Water Level Depth ____ (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☒ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H <u>M</u> L		Grade patch approaches Brush out approaches
2	H M <u>L</u>		
3	H M L		
*Monitoring Status: ☐ Recommended ☒ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No		P Eng Inspection Required? Yes No	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2021 (P Eng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)
*Date of Inspection (yyyy/mm/dd) 2011/11/15	*Inspection Company Name On Site Eng Ltd.	*Inspector's Name (print) Greg Honeywell	Inspector's Signature Greg Honeywell
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 68 tonnes (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) 2014/09/30	
Reviewer Company Name MoF	Reviewed by - P Eng's Name (print) T. Miller	Reviewed by - P Eng's Signature <i>T. Miller</i>	Date Reviewed (yyyy/mm/dd) Jan 18, 2012
P Eng Reviewer's Comments Present load rating of L75 or 68 tonnes to continue.			

* Denotes Mandatory Information for Corporate Bridge Register





CK-2092 Crossing Upstream



CK-2092 Abutment Left Bank



CK-2092 Abutment Right Bank



CK-2092 Approach Left Bank



CK-2092 Approach Right Bank



CK-2092 Abutment Right Bank #2