

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below -- not both)

*Site #: <u>CK-2098</u>	*Crossing Name:	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>2648</u>
*Structure #:			*Br. <u>01</u>
*FSR Name: <u>Fluvine Lake FSR</u>	*Forest District: <u>CLC</u>	*Kilometres: <u>13.9</u>	User km:
Longitude: (ddd / mm / ss.s) <u>49 19 17.1</u>	OR	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s) <u>122 20 12.2</u>			UTM Northing

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G <u>(F)</u> P UR	
Bridge Ahead Signs Missing	<u>(0)</u> 1 2	
Brushing Required	Yes <u>(0)</u>	
Delineator Missing Left	<u>(0)</u> 1 2	
Delineator Missing Right	<u>(0)</u> 1 2	
Fender Condition	E G <u>(F)</u> P None UR	No Post Barriers
Posted Load Rating	(tonnes) or None	Not posted
Road Surface	E G F <u>(P)</u> UR	large potholes on approaches - possible dam to deck.

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribs	E G F P <u>(N/A)</u> UR	
Tie-backs	E G F P <u>(N/A)</u> UR	
Bin Wall	E G F P <u>(N/A)</u> UR	
Concrete (cast in place; lock blocks, precast)	E <u>(G)</u> F P N/A UR	Precast concrete-ballast wall combo
Caps or Sills	E <u>(G)</u> F P N/A UR	Concrete cap
Piles or Posts	E G F P N/A <u>(UR)</u>	Not visible.
Ballast Wall	E <u>(G)</u> F P N/A UR	
Wing Wall	E G F P <u>(N/A)</u> UR	
Bracing	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P N/A UR	
Fill	E <u>(G)</u> F P N/A UR	
Riprap	E <u>(G)</u> F P N/A UR	
Bearings	E <u>(G)</u> F P N/A UR	
Corrosion Protection	E <u>(G)</u> F P N/A UR	

Span 1 of 1 (spans are numbered consecutively starting from the left abutment)


Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E G <u>(F)</u> P N/A UR	Debris accumulating on deck
Running Planks	E G F P <u>(N/A)</u> UR	
Sub-deck	E G F P <u>(N/A)</u> UR	
Ties	E G F P <u>(N/A)</u> UR	
Nails	E G F P <u>(N/A)</u> UR	
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR	
Concrete Deck	E G F P <u>(N/A)</u> UR	
Grout Pockets	E G F P <u>(N/A)</u> UR	
Deck Joints	E G F P <u>(N/A)</u> UR	
Steel Deck Plate	E G F P <u>(N/A)</u> UR	
Gravel Surface	E G F P <u>(N/A)</u> UR	
Gravel Deck Depth	metres or <u>(N/A)</u>	
Curb Rail/Blocks/Posts	E G <u>(F)</u> P UR	Timber Nails
Handrails/Walkouts	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P N/A UR	
Overall Deck Condition	E <u>(G)</u> F P UR	

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK-2098</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR	Concrete beams	
Diaphragms	E G F P <u>N/A</u> UR		
Bracing	E G F P <u>N/A</u> UR		
Under-irussing	E G F P <u>N/A</u> UR		
Hardware	E <u>G</u> F P N/A UR		
Welded / Grouted Shear Connectors	E <u>G</u> F P N/A UR	Shank connectors	
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.5</u> (m)		*Est. Present Water Level Width <u>4</u> (m)	*Est. High Water Level Clearance <u>2.5</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments <u>channel runs large amount of transient load bed.</u>			
REPAIRS: ☒ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H <u>M</u> L		grade/place material on approaches
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	left to right		from down stream
	7th holes		left abut
	right to left		right abut
	from upstream		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure data's screen in CBR)	
*Date of Inspection (yyyy/mm/dd) 2011-11-01	*Inspection Company Name Dunlop Eng. Ltd.	*Inspector's Name (print) Ali Sadeqhi	Inspector's Signature
Inspector's Comments			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GW (tonnes): 68 tonnes (P Eng to update structure data's screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) 2014/09/30	
Reviewer Company Name MoF	Reviewed by - P Eng's Name (print) T. Miller	Reviewed by - P Eng's Signature 	Date Reviewed (yyyy/mm/dd) Jan 18, 2012
P Eng Reviewer's Comments Place material/grade approaches.			



* Denotes Mandatory Information for Corporate Bridge Register

Present load rating of L75 or 68 tonnes to continue.



CK2098 Approach Right Bank



CK2098 Abutment Left Bank



CK2098 Abutment Right Bank



CK2098 Condition of Approaches



CK2098 Crossing Upstream



CK2098 Approach Left Bank