

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM below - not both)			
*Site #: <u>CIC-7103</u>	*Crossing Name: <u>E. Fork - Garnett crk</u>	*Type/Class: ☒ Temporary bridge ☐ Permanent bridge	*Project File ID# <u>7558</u>		*Br. <u>01</u>		
*Structure #: _____	*Forest District: <u>CIC</u>	*Kilometres: _____	User km: <u>0.8</u>				
*FSR Name: <u>GARNETT creek</u>	*Forest District: <u>CIC</u>	*Kilometres: _____	User km: <u>0.8</u>				
Longitude: (ddd / mm / ss.s) <u>121° 35' 26.7"</u>	OR	UTM Zone _____	UTM Easting _____	UTM Northing _____			
Latitude: (ddd / mm / ss.s) <u>49° 21' 56.6"</u>							
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated							
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)					
Alignment	E <u>(G)</u> F P UR						
Bridge Ahead Signs Missing	0 1 <u>(2)</u>						
Brushing Required	Yes <u>(No)</u>						
Delineator Missing Left	<u>(0)</u> 1 2						
Delineator Missing Right	<u>(0)</u> 1 2						
Fender Condition	E <u>(G)</u> F P None UR	<u>NJBs</u>					
Posted Load Rating	(tonnes) or None <u>(None)</u>	<u>1-75 on G12012</u>					
Road Surface	E <u>(G)</u> F P UR						
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Log/Timber Cribbs	E G F P <u>(N/A)</u> UR						
Tie-backs	E G F P <u>(N/A)</u> UR						
Bin Wall	E G F P <u>(N/A)</u> UR						
Concrete (cast in place; lock blocks, precast)	E <u>(G)</u> F P N/A UR	<u>Lock-block abutments</u>					
Caps or Sills	E <u>(G)</u> F P N/A UR	<u>wood sills - CREOSOTE</u>					
Piles or Posts	E G F P <u>(N/A)</u> UR						
Ballast Wall	E <u>(G)</u> F P N/A UR	<u>Timbers (PENTA)</u>					
Wing Wall	E G F P <u>(N/A)</u> UR						
Bracing	E G F P <u>(N/A)</u> UR						
Hardware	E G F P <u>(N/A)</u> UR						
Fill	E G F P N/A UR						
Riprap	E <u>(G)</u> F P N/A UR	<u>Channel cut through bedrock, riprap parked</u>					
Bearings	E <u>(G)</u> F P N/A UR						
Corrosion Protection	E G F P <u>(N/A)</u> UR						
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment) Use "Additional Spans" Sheet for Multiple Spans							
DECK <u>60' span</u>							
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)					
Running Surface (N/A if running surface is gravel or timber planks)	E <u>(G)</u> F P N/A UR						
Running Planks	E G F P <u>(N/A)</u> UR						
Sub-deck	E G F P <u>(N/A)</u> UR						
Ties	E G F P <u>(N/A)</u> UR						
Nails	E G F P <u>(N/A)</u> UR						
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR						
Concrete Deck	E G F P <u>(N/A)</u> UR						
Grout Pockets	E G F P <u>(N/A)</u> UR						
Deck Joints	E G F P <u>(N/A)</u> UR						
Steel Deck Plate	E G F P N/A UR	<u>All steel portable</u>					
Gravel Surface	E G F P <u>(N/A)</u> UR						
Gravel Deck Depth	metres or <u>(N/A)</u>						
Curb Rail/Blocks/Posts	E <u>(G)</u> F P UR	<u>All steel portable</u>					
Handrails/Walkouts	E G F P <u>(N/A)</u> UR						
Hardware	E G F P <u>(N/A)</u> UR						
Overall Deck Condition	E <u>(G)</u> F P UR						

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK-7103</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>(G)</u> F P UR	<u>Full-steel portable</u>	
Diaphragms	E G F P <u>N/A</u> UR		
Bracing	E G F P <u>N/A</u> UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.6</u> (m)		*Est. Present Water Level Width <u>4.5</u> (m)	*Est. High Water Level Clearance <u>7</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>(No)</u>	Scour?	Yes <u>(No)</u>
Ice?	Yes <u>(No)</u>	Debris?	Yes <u>(No)</u>
Aggradation?	Yes <u>(No)</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
1	Left to right	5	R-21
2	deck	6	Right side
3	1/2	7	Left side
4	diag	8	view of
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>(No)</u>	F Eng Inspection Required? Yes <u>(No)</u>	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): <u>2054</u> (PEng to review and evaluate inspection of Full Log Haul Traffic Replacement (year) on structure details screen in CBR as necessary)	
*Date of Inspection (yyyy/mm/dd) <u>2011/11/00</u>	*Inspection Company Name <u>CONSISTENT LTD</u>	*Inspector's Name (print) <u>SEAN ARAY</u>	Inspector's Signature <u>[Signature]</u> #2975
Inspector's Comments <u>New 60' PORTABLE</u>			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): <u>68</u> tonnes (PEng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) <u>2014/09/30</u>	
Reviewer Company Name <u>MoF</u>	Reviewed by - PEng's Name (print) <u>T. Miller</u>	Reviewed by - PEng's Signature <u>[Signature]</u>	Date Reviewed (yyyy/mm/dd) <u>Jan 18, 2012</u>
PEng Reviewer's Comments <u>Post bridge ahead signs.</u>			

* Denotes Mandatory Information for Corporate Bridge Register
Present load rating of L75 or 68 tonnes to continue.



CK2103 Deck



CK2103 Bridge ID



CK2103 Upstream



CK2103 Left to Right Approach



CK2103 Right Abutment



CK2103 Downstream



CK2103 Right Abutment SIII



CK2103 Right to Left Approach



CK2103 Left Abutment Sill



CK2103 Left Abutment



CK2103 From Downstream