

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below -- not both)

*Site #: <u>CK-2235</u>	*Crossing Name: <u>Scuzzy Crk</u>	*Type/Class: ☒ Temporary bridge ☐ Permanent bridge	*Project File ID# <u>8127</u>
*Structure #: _____			*Br. <u>01</u>
*FSR Name: <u>SCUZZY CRK</u>	*Forest District: <u>Cx</u>	*Kilometres: _____	User km: <u>6.6</u>
Longitude: (ddd / mm / ss.s) <u>49° 47' 55.1"</u>	OR	UTM Zone _____	UTM Easting _____
Latitude: (ddd / mm / ss.s) <u>121° 28' 53.3"</u>			UTM Northing _____

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G <u>(F)</u> P UR	<u>Bad vertical alignment</u>
Bridge Ahead Signs Missing	0 1 <u>(2)</u>	
Brushing Required	Yes <u>(No)</u>	
Delinicator Missing Left	0 1 <u>(2)</u>	
Delinicator Missing Right	0 1 2 <u>(-2)</u>	<u>All right hand delinicators</u>
Fender Condition	E <u>(G)</u> F P None UR	
Posted Load Rating	____ (tonnes) or <u>(None)</u>	
Road Surface	E <u>(G)</u> F P UR	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Cribs	E G F P <u>(N/A)</u> UR	
Tie-backs	E G F P <u>(N/A)</u> UR	
Bin Wall	E G F P <u>(N/A)</u> UR	
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR	
Caps or Sills	E G F P <u>(N/A)</u> UR	
Piles or Posts	E G F P <u>(N/A)</u> UR	
Ballast Wall	E <u>(G)</u> F P <u>(N/A)</u> UR	<u>2 high logs</u>
Wing Wall	E G F P <u>(N/A)</u> UR	
Bracing	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P <u>(N/A)</u> UR	<u>Deck - girder & plank rail bolts all good</u>
Fill	E G <u>(G)</u> <u>(P)</u> <u>(N/A)</u> UR	<u>Some settlement, old logs in fill</u>
Riprap	E <u>(G)</u> F P <u>(N/A)</u> UR	
Bearings	E <u>(G)</u> F P <u>(N/A)</u> UR	<u>EXCEPT FOR OLD STRUCKER ENDS IN FILL</u>
Corrosion Protection	E <u>(G)</u> F P <u>(N/A)</u> UR	

Span 1 of _____ (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E <u>(G)</u> F P <u>(N/A)</u> UR	
Running Planks	E <u>(G)</u> F P <u>(N/A)</u> UR	
Sub-deck	E <u>(G)</u> F P <u>(N/A)</u> UR	
Ties	E <u>(G)</u> F P <u>(N/A)</u> UR	
Nails	E <u>(G)</u> F P <u>(N/A)</u> UR	
Deck to Girder Bolts	E <u>(G)</u> F P <u>(N/A)</u> UR	
Concrete Deck	E G F P <u>(N/A)</u> UR	
Grout Pockets	E G F P <u>(N/A)</u> UR	
Deck Joints	E G F P <u>(N/A)</u> UR	
Steel Deck Plate	E G F P <u>(N/A)</u> UR	
Gravel Surface	E G F P <u>(N/A)</u> UR	
Gravel Deck Depth	____ metres or <u>(N/A)</u>	
Curb Rail/Blocks/Posts	E <u>(G)</u> F P UR	
Handrails/ Walkouts	E G F P <u>(N/A)</u> UR	
Hardware	E <u>(G)</u> F P <u>(N/A)</u> UR	
Overall Deck Condition	E <u>(G)</u> F P UR	

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK 2235</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR		
Diaphragms	E G F P <u>N/A</u> UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E <u>G</u> F P N/A UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.5</u> (m)		*Est. Present Water Level Width <u>6</u> (m)	*Est. High Water Level Clearance <u>3.5</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☐ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H <u>M</u> L		CONSIDER INSTALLING DISCREETLY - OLD BRIDGE CFT STRINGER ENDS ARE IN FULL LINE OF NEW BRIDGE
2	H M L		OLD CRIB IS BUTTERED W/ RIP RAP BUT IS NOT PERMANENT, NO SETTLEMENT IN STEEL BRIDGE NOTED
3	H M L		POSS INSTALL ON 4 HIGH LOG BLOCK W/ LOTS OF REMAIN
*Monitoring Status: ☐ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
1	Right to left	5	Deliveries
2	Deliveries	6	Left to right
3	Upstream	7	Bridge ID
4	Downstream	8	Left side
		9	Left side
		10	Deck to girder bolts 11 From d/s
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): (P Eng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) <u>2011/11/07</u>	*Inspection Company Name <u>ONSITE ENG'G</u>	*Inspector's Name (print) <u>JEREMY ARAKI</u>	Inspector's Signature
Inspector's Comments <u>SEE REPAIR COMMENTS</u>			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GWW (tonnes): unknown (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) <u>2013/09/30</u>	
Reviewer Company Name <u>MoF</u>	Reviewed by - P Eng's Name (print) <u>T. Miller</u>	Reviewed by - P Eng's Signature 	Date Reviewed (yyyy/mm/dd) <u>2012/03/05</u>
P Eng Reviewer's Comments <u>Send asbuilts and shop drawings for updated load rating.</u>			

* Denotes Mandatory Information for Corporate Bridge Register



CK2235 Upstream



CK2235 Right to Left Approach



CK2235 Downstream



CK2235 Delineators



CK2235 Bridge ID



CK2235 Delineators 2



CK2235 Left Abutment



CK2235 Left to Right Approach



CK2235 Right Abutment



CK2235 Left Abutment fill slumping



CK2235 Right Abutment 2



CK2235 Deck to girder bolts



CK2235 From Downstream



CK2235 Right Abutment 3