


**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION		(enter either long/lat or UTM below - not both)	
*Site #: <u>CR 2446</u>	*Crossing Name: <u>Cyr Crk</u>	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>10326</u>
*Structure #: <u>CR 244</u>			*Dr. <u>OL</u>
*FSR Name: <u>Larish</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>12.9km</u>	User km:
Longitude: (ddd / mm / ss.s) <u>122 5 25.9</u>	UTM Zone <u>18</u>	UTM Easting	UTM Northing
Latitude: (ddd / mm / ss.s) <u>49 16 23</u>			
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.; UR = Unrated			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E <u>(G)</u> F P UR		
Bridge Ahead Signs Missing	<u>(0)</u> 1 2		
Brushing Required	Yes <u>(No)</u>		
Delinicator Missing Left	<u>(0)</u> 1 2		
Delinicator Missing Right	<u>(0)</u> 1 2		
Fender Condition	E <u>(G)</u> F P None UR		
Posted Load Rating	<u>70,000 lbs</u> (tonnes) or None		
Road Surface	E <u>(G)</u> F P UR		
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Crib	E G F P <u>(N/A)</u> UR		
Tie-backs	E G F P <u>(N/A)</u> UR		
Bin Wall	E G F P <u>(N/A)</u> UR		
Concrete (cast in place; lock blocks, precast)	E G F P <u>(N/A)</u> UR		
Caps or Sills	E <u>(G)</u> F P N/A UR		
Piles or Posts	E <u>(G)</u> F P N/A UR		
Ballast Wall	E <u>(G)</u> F P N/A UR		
Wing Wall	E <u>(G)</u> F P N/A UR		
Bracing	E <u>(G)</u> F P N/A UR		
Hardware	E <u>(G)</u> F P N/A UR		
Fill	E <u>(G)</u> F P N/A UR		
Riprap	E <u>(G)</u> F P N/A UR		
Bearings	E <u>(G)</u> F P N/A UR		
Corrosion Protection	E <u>(G)</u> F P N/A UR		
Span 1 of ____ (spans are numbered consecutively starting from the left abutment)			
Use "Additional Spans" Sheet for Multiple Spans			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface (N/A if running surface is gravel or timber planks)	E G F P N/A <u>(UR)</u>	<u>Too much snow - should be good</u>	
Running Planks	E G F P <u>(N/A)</u> UR		
Sub-deck	E G F P <u>(N/A)</u> UR		
Ties	E G F P <u>(N/A)</u> UR		
Nails	E G F P <u>(N/A)</u> UR		
Deck to Girder Bolts	E G F P <u>(N/A)</u> UR		
Concrete Deck	E <u>(G)</u> F P N/A UR		
Grout Pockets	E G F P N/A <u>(UR)</u>	<u>11</u>	<u>11</u>
Deck Joints	E G F P N/A <u>(UR)</u>	<u>11</u>	<u>11</u>
Steel Deck Plate	E G F P <u>(N/A)</u> UR		
Gravel Surface	E G F P <u>(N/A)</u> UR		
Gravel Deck Depth	metres or <u>(N/A)</u>		
Curb Rail/Blocks/Posts	E <u>(G)</u> F P UR		
Handrails/Walkouts	E G F P <u>(N/A)</u> UR		
Hardware	E G F P <u>(N/A)</u> UR		
Overall Deck Condition	E <u>(G)</u> F P UR		

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK 2442</u>		*Structure #: <u>CK 2442</u>	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E <u>G</u> F P UR		
Diaphragms	E <u>G</u> F P N/A UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G F P <u>N/A</u> UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>0.1</u> (m)		*Est. Present Water Level Depth <u>0</u> (m)	*Est. Present Water Level Depth ____ (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments			
REPAIRS: ☐ Recommended ☒ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		
2	H M L		
3	H M L		
*Monitoring Status: ☐ Recommended ☒ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes No		P Eng Inspection Required? Yes No	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2048 (P Eng to review and evaluate Inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)
*Date of Inspection (yyyy/mm/dd) 2011/11/18	*Inspection Company Name Onsite Eng	*Inspector's Name (print) Greg Honeysett	Inspector's Signature <i>Greg Honeysett</i>
Inspector's Comments <i>ld.</i>			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 91 tonnes (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) 2012/09/30	
Reviewer Company Name MoF	Reviewed by - P Eng's Name (print) T. Miller	Reviewed by - P Eng's Signature <i>T. Miller</i>	Date Reviewed (yyyy/mm/dd) 2012/02/14
P Eng Reviewer's Comments Present load rating of L100 or 91 tonnes to continue.			

* Denotes Mandatory Information for Corporate Bridge Register





CK2444 I.D.



CK2444 Abutment Left Bank



CK2444 Approach Right Bank



CK2444 Abutment Right Bank