



BC Ministry of Forests and Range

Log Stringer Bridge Inspection Report

Page 1 of 3
Date Printed: 2013/10/15
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001B

Structure #:	CK-2011	Site #:	CK-2011	Road Name:	BLUE MTN TWO	Inspection Date:	2013/10/02
KM:	0.10	User km:	0.10	Crossing Name:	Copper Creek	Next Inspection Date:	2015/10/02
Project File ID #:	5913	Br.	02	Forest District:	Chilliwack Forest District		
Deck Type:	Timber - Treated			Running Surface:	Timber Planks		
Superstructure	Steel I-beam			Abutments (Left/Right):	Concrete Lock Blocks		
Total Length (metres):	8.0	# Spans:	1	Span Length(s) (metres):	0		
UTM Zone:	10	UTM Easting:	539159	UTM Northing:	5453914		
Inspector Name:	T. Miller			Year Built:	1987		

Access: Drive north on McNutt Road. Turn right onto Blue Mountain FSR. Turn left onto Blue Mountain Branch 02 FSR. Bridge is behind e locked gates. 200 m walk to bridge.

ABUTMENTS

Bearings	Good	
Bracing	Not Applicable	
Ballast Wall	Good	timbers
Concrete Lock Blocks	Fair	3 lock blocks per side
Corrosion Protection	Not Applicable	
Caps or Sills	Good	timbers
Fill	Fair	
Hardware	Not Applicable	
Piles or Posts	Not Applicable	
Riprap	Poor	none in front of lock blocks and old log sill
Wing Wall	Fair	old log holding fill D/S right

APPROACHES

Alignment	Good	
Bridge Ahead Signs Missing	2	
Brushing Required	No	
Delineator Missing Left	0	
Delineator Missing Right	0	
Fender Condition	Good	logs
Posted Load Rating	not	not posted
Road Surface	Fair	

DECK

Span 1

Curb Rail/Blocks/Posts	Good	treated risers and rail
Deck to Girder Bolts	Good	lag bolted



BC Ministry of Forests and Range

Log Stringer Bridge Inspection Report

Page 2 of 3
Date Printed: 2013/10/15
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001B

Structure #:	CK-2011	Site #:	CK-2011	Road Name:	BLUE MTN TWO	Inspection Date:	2013/10/02			
Hardware	Good									
Hand Rails/Walkouts	Not Applicable									
Nails	Good									
Overall Deck Condition	Fair									
Running Planks	Fair	appears new but sediment on deck								
Ties	Good									
SUPERSTRUCTURE										
Span 1										
Bracing	Good									
Girders	Good	4 steel I beams - painted								
Hardware	Not Applicable									
Under Trussing	Not Applicable									
CHANNEL	Estimated Present Water Level Depth:	0.3	Estimated Present Water Level Width:		3.0					
	Estimated High Water Level Clearance:	1.3								
HAZARDS	High Water:	No	Scour:	Yes	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									
REPAIRS	#	Status	Priority	Estimate	Description					
	1	Recommended	Medium	\$1.00	Post bridge ahead and load rating signs					
	2	Recommended	Medium	\$1.00	Clean sediment off deck to prolong life					
MONITORS	#	Description								
	1	scour in front of old log sills								
GENERAL	Professional Inspection Required?	No	Regional Review Date:	2013/10/15	P. Eng Reviewer Name:	Tyson Miller				
	Replacement Date for full log haul traffic (year):	2027	Replacement Date for light vehicle traffic (year):							
	Current Load Rating GVW (tonnes):	54	Design Load GVW (tonnes):	54	Design Vehicle Config.:	L60				
	Inspector's Estimated Full Log Haul Replacement (year):									
	Inspector's Comment:									
	P.Eng Reviewer's Comment:	Post bridge ahead and load rating signs. Clean sediment off deck to prolong its life. Monitor scour in front of old log sills. Present load rating of L60 or 54 tonnes to continue.								
Corporate Bridge Register (CBR)										







