



BC Ministry of Forests and Range

Permanent Bridge Inspection Report

Page 1 of 3
Date Printed: 2013/12/20
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001A

Structure #:	CK-2031	Site #:	CK-2031	Road Name:	CHEHALIS-STATLU	Inspection Date:	2013/07/17
KM:	1.80	User km:	1.70	Crossing Name:	Statlu Creek	Next Inspection Date:	2015/07/17
Project File ID #:	8241	Br.	02	Forest District:	Chilliwack Forest District		
Deck Type:	Timber - Untreated			Running Surface:	Timber Planks		
Superstructure	Steel I-beam			Abutments (Left/Right):	Concrete Cast in Place		
Total Length (metres):	20.8	# Spans:	1	Span Length(s) (metres):	19.8		
UTM Zone:	10	UTM Easting:	569165	UTM Northing:	5466408		
Inspector Name:	T. Miller		Year Built:	1988			
Access:	Drive north on road north of Harrison Bay. Turn left onto Chehalis FSR. Turn left, onto Chehalis - Statlu Creek FSR						

ABUTMENTS

Bearings	Fair	
Bracing	Not Applicable	
Ballast Wall	Fair	old logs
Concrete Cast in Place	Fair	eroding under right cast-in-place - monitor
Corrosion Protection	Not Applicable	
Caps or Sills	Fair	
Fill	Poor	eroding at both approaches
Hardware	Not Applicable	
Piles or Posts	Not Applicable	
Riprap	Not Applicable	cast-in-place on bedrock at both abutments
Wing Wall	Poor	rotting and fill eroding

APPROACHES

Alignment	Fair	
Bridge Ahead Signs Missing	2	
Brushing Required	No	
Delineator Missing Left	0	
Delineator Missing Right	0	
Fender Condition	Poor	concrete no posts but D/S left approach is loosely supported by timbers and eroding fill
Posted Load Rating	136	
Road Surface	Fair	

DECK

Span 1

Curb Rail/Blocks/Posts	Good	but unequal spacing on risers
------------------------	------	-------------------------------



BC Ministry of Forests and Range

Permanent Bridge Inspection Report

Page 2 of 3
Date Printed: 2013/12/20
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001A

Structure #:	CK-2031	Site #:	CK-2031	Road Name:	CHEHALIS-STATLU	Inspection Date:	2013/07/17				
Deck to Girder Bolts	Poor	could not see any - no signs of deck movement									
Hardware	Good										
Hand Rails/Walkouts	Not Applicable										
Nails	Fair										
Overall Deck Condition	Fair										
Running Planks	Good										
Sub Deck	Good										
Ties	Fair	new but unequal spacing, especially on right (woods) end									
SUPERSTRUCTURE											
Span 1											
Bracing	Fair	painted, surface rust, welded									
Diaphragms	Fair	painted, surface rust, welded									
Girders	Fair	2 steel I-beams, painted, surface rust									
Hardware	Not Applicable										
Under Trussing	Not Applicable										
CHANNEL	Estimated Present Water Level Depth:		2.0		Estimated Present Water Level Width:		16.0				
	Estimated High Water Level Clearance:		3.0								
HAZARDS	High Water:	No	Scour:	Yes	Ice:	No	Debris:	No	Aggradation:	No	
	Comment:										
REPAIRS	#	Status	Priority	Estimate	Description						
	1	Recommended	Medium	\$1.00	Repair fill that supports left approach downstream concrete no posts						
MONITORS	#	Description									
	1	scour under right D/S CIP									
	2	wingwalls									
GENERAL	Professional Inspection Required?		No	Regional Review Date:		2013/12/20	P. Eng Reviewer Name:		Tyson Miller		
	Replacement Date for full log haul traffic (year):			2028		Replacement Date for light vehicle traffic (year):					
	Current Load Rating GVW (tonnes):		136		Design Load GVW (tonnes):		136		Design Vehicle Config.: L150		
	Inspector's Estimated Full Log Haul Replacement (year):										
	Inspector's Comment:										
Corporate Bridge Register (CBR)											



BC Ministry of Forests and Range

Permanent Bridge Inspection Report

Page 3 of 3
Date Printed: 2013/12/20
User Id: IDIRITYSMILLE
Database: PROD
Report Id: CBR001A

Structure #:	CK-2031	Site #:	CK-2031	Road Name:	CHEHALIS-STATLU	Inspection Date:	2013/07/17
PEng Reviewer's Comment:	Repair fill under left downstream approach concrete no post barriers. Monitor, and consider repairing, scour under cast-in-place footing on right abutment. Due to age and condition of wingwalls monitor fill at both approaches. Present load rating of L150 or 136 tonnes to continue.						
District Staff Comment:							

*Full
Dec 20/2013*







