

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)**GENERAL INFORMATION**

(enter either long/lat or UTM below – not both)

*Site #: <u>CK-2053</u>	*Crossing Name: <u>Tamhi</u>	*Type/Class: ☐ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>5127</u>
*Structure #:			*Br. <u>02</u>
*FSR Name: <u>Lumchen</u>	*Forest District: <u>DCK</u>	*Kilometres: <u>0.2 km</u>	User km:
Longitude: (ddd / mm / ss.s) <u>121 50 24.6</u>	OR	UTM Zone	UTM Easting
Latitude: (ddd / mm / ss.s) <u>49 04 15.3</u>			UTM Northing

LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated

Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)
Alignment	E G <u>F</u> P UR	
Bridge Ahead Signs Missing	0 <u>1</u> 2	
Brushing Required	<u>Yes</u> No	<u>minor</u>
Delineator Missing Left	<u>0</u> 1 2	
Delineator Missing Right	<u>0</u> 1 2	
Fender Condition	E <u>G</u> F P None UR	<u>CRPS</u>
Posted Load Rating	(tonnes) or <u>None</u>	
Road Surface	E G <u>F</u> P UR	

LEFT/RIGHT ABUTMENTS (as seen facing downstream)

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Log/Timber Crib	E G F P <u>N/A</u> UR	
Tie-backs	E G F P <u>N/A</u> UR	
Bin Wall	E G F P <u>N/A</u> UR	
Concrete (cast in place; lock blocks, precast)	E <u>G</u> F P N/A UR	<u>CIP both ends</u>
Caps or Sills	E <u>G</u> F P N/A UR	
Piles or Posts	E G F P <u>N/A</u> UR	
Ballast Wall	E <u>G</u> F P N/A UR	<u>treated timber -</u>
Wing Wall	E <u>G</u> F P N/A UR	<u>concrete town end</u>
Bracing	E G F P <u>N/A</u> UR	
Hardware	E G F P <u>N/A</u> UR	
Fill	E G <u>F</u> P N/A UR	<u>eroding behind woods ballast wall</u>
Riprap	E <u>G</u> F P N/A UR	
Bearings	E G <u>F</u> P N/A UR	
Corrosion Protection	E G F P <u>N/A</u> UR	

Span 1 of 1 (spans are numbered consecutively starting from the left abutment)

Use "Additional Spans" Sheet for Multiple Spans

DECK

Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)
Running Surface (N/A if running surface is gravel or timber planks)	E <u>G</u> F P N/A UR	
Running Planks	E G F P <u>N/A</u> UR	
Sub-deck	E G F P <u>N/A</u> UR	
Ties	E G F P <u>N/A</u> UR	
Nails	E G F P <u>N/A</u> UR	
Deck to Girder Bolts	E <u>G</u> F P N/A UR	
Concrete Deck	E <u>G</u> F P N/A UR	
Grout Pockets	E G F P <u>N/A</u> UR	
Deck Joints	E G <u>F</u> P N/A UR	
Steel Deck Plate	E G F P <u>N/A</u> UR	
Gravel Surface	E G F P <u>N/A</u> UR	
Gravel Deck Depth	metres or <u>N/A</u>	
Curb Rail/Blocks/Posts	E <u>G</u> F P UR	<u>w beam w steel risers</u>
Handrails/ Walkouts	E G F P <u>N/A</u> UR	
Hardware	E <u>G</u> F P N/A UR	
Overall Deck Condition	E <u>G</u> F P UR	

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: <u>CK 2053</u>		*Structure #:	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E G <u>F</u> P UR	<u>2 steel I-beams / delaminating</u>	
Diaphragms	E G <u>F</u> P N/A UR	<u>bolted</u>	
Bracing	E G <u>F</u> P N/A UR	<u>bolted</u>	
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E G <u>F</u> P N/A UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth <u>1.5</u> (m)		*Est. Present Water Level Width <u>13.0</u> (m)	*Est. High Water Level Clearance <u>±2.0</u> (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes <u>No</u>	Scour?	Yes <u>No</u>
Ice?	Yes <u>No</u>	Debris?	Yes <u>No</u>
Aggradation?	Yes <u>No</u>		
Comments <u>± 1 mm delamination</u>			
REPAIRS: ☒ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H <u>M</u> L		<u>replace missing bridge ahead signs</u>
2	H M L		
3	H M L		
*Monitoring Status: ☒ Recommended ☐ Not required			
Monitor Item #	*Monitor Description		
1	<u>delaminating steel</u>		
2	<u>fill @ woods approach.</u>		
PHOTO LOG			
Photo #	Description	Photo #	Description
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes <u>No</u>		P Eng Inspection Required? Yes <u>No</u>	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): <u>2025</u> <small>(PEng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)</small>
*Date of Inspection (yyyy/mm/dd) <u>2013/05/10</u>	*Inspection Company Name <u>MOF</u>	*Inspector's Name (print) <u>T. Miller</u>	Inspector's Signature <u>[Signature]</u>
Inspector's Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): <u>63 tonnes</u> <small>(PEng to update structure details screen in CBR as necessary)</small>		Date of Next Planned Inspection (yyyy/mm/dd) <u>2016/07/30</u>	
Reviewer Company Name <u>MOF</u>	Reviewed by - PEng's Name (print) <u>T. Miller</u>	Reviewed by - PEng's Signature <u>[Signature]</u>	Date Reviewed (yyyy/mm/dd) <u>June 27/2013</u>
PEng Reviewer's Comments <u>Replace missing bridge ahead sign - monitor</u>			

* Denotes Mandatory Information for Corporate Bridge Register

delaminating steel - fill @ woods (left) approach.
CL 625 or 63' tonnes load rating.







