



BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 1 of 2

Date Printed: 2013/08/26

User Id: IDIR\TYSMILLE

Database: PROD

Report Id: CBR001C

Structure #:	CK-2131	Site #:	CK-2131	Road Name:	STS'AILES	Inspection Date:	2013/06/05
KM:	16.40	User km:	16.40	Crossing Name:	Not Known	Next Inspection Date:	2016/06/05
Project File ID #:	6314	Br.	01	Forest District:	Chilliwack Forest District		
Culvert Type:	Round			Culvert Material:	Corrugated Steel		
Inlet Cover (mm):	1,000			Outlet Cover (mm):	1,200		
Footing Type:				Gradient (%):	3.0		
Culvert Length (metres):	15.5	Opening Height (mm):	1,800	Opening Width (mm):	1,800		
UTM Zone:	10	UTM Easting:	583576	UTM Northing:	5476388		
Inspector Name:	T. Miller			Year Built:	1900		
Access:	Only a 1800mm diameter - inspect with regular road inspections. TM						
	Drive north on road north of Harrison Bay. This road connects with Harrison West FSR near the Weaver Creek spawning channels						

APPROACHES

Alignment	Good	
Bridge Ahead Signs Missing	0	
Brushing Required	Yes	
Delineator Missing Left	0	
Delineator Missing Right	0	
Fender Condition	None	
Posted Load Rating	not	not posted
Road Surface	Good	

CULVERT ELEMENT

Baffles	Not Applicable	
Bolted Connections	Good	
Coupled Connections	Not Applicable	
Coating	Good	
Embedment Materials	Not Applicable	
Fill	Fair	1.0m inlet - 1.2m outlet and eroding
Floor	Good	
Footing	Not Applicable	
Head Wall	Not Applicable	
Inlet	Good	
Outlet	Fair	2.0 m drop
Overall	Fair	
Riprap	Fair	



BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 2 of 2
Date Printed: 2013/08/26
User Id: IDIRITYSMILLE
Database: PROD
Report Id: CBR001C

Structure #:	CK-2131	Site #:	CK-2131	Road Name:	STS'AILES	Inspection Date:	2013/06/05			
Roof	Good									
Side Walls	Good									
Trash Rack	Not Applicable									
Wiers/Backwater Structures	Not Applicable									
Wing Wall	Not Applicable									
CHANNEL	Estimated Present Water Level Depth:	0.2	Estimated Present Water Level Width:	2.0						
	Estimated High Water Level Clearance:	1.0								
HAZARDS	High Water:	No	Scour:	No	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									
REPAIRS	#	Status	Priority	Estimate	Description					
MONITORS	#	Description								
GENERAL	Professional Inspection Required?	No	Regional Review Date:	2013/08/26	P. Eng Reviewer Name:	Tyson Miller				
	Replacement Date for full log haul traffic (year):	2030	Replacement Date for light vehicle traffic (year):							
	Current Load Rating GVW (tonnes):	136	Design Load GVW (tonnes):	136	Design Vehicle Config.:	L150				
	Inspector's Estimated Full Log Haul Replacement (year):									
	Inspector's Comment:									
	P.Eng Reviewer's Comment:	Culvert is 1800mm diameter - inspect with regular road inspections. Present load rating of L150 or 136 tonnes to continue.								
	District Staff Comment:									
<div style="text-align: center;"></div>										
Corporate Bridge Register (CBR)										



