



BC Ministry of Forests and Range

Permanent Bridge Inspection Report

Page 1 of 3
Date Printed: 2013/12/19
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001A

Structure #:	CK-2240	Site #:	CK-2240	Road Name:	SPUZZUM CREEK	Inspection Date:	2013/10/29
KM:	5.30	User km:	5.00	Crossing Name:	5 Mile Creek	Next Inspection Date:	2016/10/29
Project File ID #:	8128	Br.	01	Forest District:	Chilliwack Forest District		
Deck Type:	Concrete			Running Surface:	Concrete		
Superstructure	Concrete Slab Girders			Abutments (Left/Right):	Concrete Cast in Place		
Total Length (metres):	19.3	# Spans:	1	Span Length(s) (metres):	19		
UTM Zone:	10	UTM Easting:	610292	UTM Northing:	5503600		
Inspector Name:	T. Miller		Year Built:	1990			
Access:	Turn left off of Highway #1 north of Hope onto Spuzzum Creek FSR. Updated by M.Kirk, Onsite Engineering Ltd, Jan 2011						

ABUTMENTS

Bearings	Fair	
Bracing	Not Applicable	
Ballast Wall	Fair	creosoted timbers
Concrete Cast in Place	Fair	
Corrosion Protection	Not Applicable	
Caps or Sills	Fair	rubber pad
Fill	Fair	failing U/S left approach
Hardware	Not Applicable	
Piles or Posts	Not Applicable	
Riprap	Fair	BR left, old stringers holding fill right
Wing Wall	Fair	only D/S - concrete

APPROACHES

Alignment	Fair	HC both approaches
Bridge Ahead Signs Missing	2	
Brushing Required	Yes	but minor
Delineator Missing Left	0	
Delineator Missing Right	0	
Fender Condition	Fair	but missing D/S left approach
Posted Load Rating	54	
Road Surface	Fair	

DECK

Span 1

Concrete Deck	Fair	
Curb Rail/Blocks/Posts	Fair	rot detected in risers and blocks but still ok



BC Ministry of Forests and Range

Permanent Bridge Inspection Report

Page 2 of 3
Date Printed: 2013/12/19
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001A

Structure #:	CK-2240	Site #:	CK-2240	Road Name:	SPUZZUM CREEK	Inspection Date:	2013/10/29			
Deck Joints	Not Applicable									
Grout Pockets	Not Applicable									
Grout Pockets	Not Applicable									
Hardware	Fair									
Hand Rails/Walkouts	Not Applicable									
Overall Deck Condition	Fair									
Running Surface	Fair		sediment on deck							
SUPERSTRUCTURE										
Span 1										
Bracing	Not Applicable									
Hardware	Not Applicable									
Welded/grouted shear connect	Fair		internal 4 slabs are grouted, outside slabs are not attached to other slabs							
CHANNEL	Estimated Present Water Level Depth:	0.3	Estimated Present Water Level Width:	5.0						
	Estimated High Water Level Clearance:	5.0								
HAZARDS	High Water:	No	Scour:	No	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									
REPAIRS	#	Status	Priority	Estimate	Description					
	1	Recommended	Medium	\$1.00	Post bridge ahead signs					
	2	Recommended	Medium	\$1.00	brush and replace missing fender					
	3	Recommended	Medium	\$1.00	repair failing fill on U/S left approach					
MONITORS	#	Description								
	1	failing fill left U/S approach								
	2	independent (no shear connections) slab girders upstream and downstream.								
GENERAL	Professional Inspection Required?	No	Regional Review Date:	2013/11/22	P. Eng Reviewer Name:	Tyson Miller				
	Replacement Date for full log haul traffic (year):	2035		Replacement Date for light vehicle traffic (year):	2035					
	Current Load Rating GVW (tonnes):	54	Design Load GVW (tonnes):	54	Design Vehicle Config.:	L60				
	Inspector's Estimated Full Log Haul Replacement (year):									
	Inspector's Comment:									
	P.Eng Reviewer's Comment:	Post bridge ahead signs; place missing fender; brush approaches and repair the failing fill on the left upstream approach. Monitor the 2 independent (no shear connection) slab girders upstream and downstream. Present load rating of L60 or 54 tonnes to continue.								

Handwritten signature and date: DEC 19/2013

Corporate Bridge Register (CBR)









